



Indian Oil Corporation Limited

**Panipat Hydrogen Generation Unit
Praxair India Private Limited**

Linde Plant-Project ID 2910A70M	Client Project ID NA	
Linde Plant-Project Code Panipat_HGU	Client Project Code NA	
Linde Document No. 0022MC5770-(RQSC-0001)-W-TB 9219.001 (EN)	Client Document No. NA	Client Rev. NA

Confidential

INSPECTION & TEST PLAN FOR STRUCTURAL STEEL FABRICATION & PAINTING

Comments:	Dpt.:	Date:
000	GCIEQ	8. May 2024
Name:	Salvant Parmar	

Comments:	Dpt.:	Date:
000	GCITS	16. May 2024
Name:	Sujoy Mallick	

Comments:	Dpt.:	Date:
000	GCITW	20. May 2024
Name:	Sameer Gupta	

A	<input checked="" type="checkbox"/>	No further submission. Document accepted as final.
P	<input type="checkbox"/>	Incorporate comments and resubmit the document.
X	<input type="checkbox"/>	Document not accepted and rejected.
<small>This review does not constitute acceptance or approval of design details, calculations, analysis, test methods, or material developed or selected by the supplier and does not relieve supplier from full compliance with specifications and contractual obligations.</small>		
Linde Engineering		
Date: 23. May 2024 Dept.: ENDIM		
Name: Hardikumar Vyas		



Vendor Name VISHAL ENTERPRISE	Vendor Project Number VE/2023-24/09
Vendor Document Number VE/LINDE/HGU/ITP/001	Vendor Document Revision REV.3

IFR	04	06.05.2024	SHIVANG DIWAKAR	HARDIK PRAJAPATI	HARDIK PRAJAPATI	
IFR	03	05.04.2024	SHIVANG DIWAKAR	HARDIK PRAJAPATI	HARDIK PRAJAPATI	
IFR	02	29.02.2024	SHIVANG DIWAKAR	HARDIK PRAJAPATI	HARDIK PRAJAPATI	
IFR	01	07.02.2024	SHIVANG DIWAKAR	HARDIK PRAJAPATI	HARDIK PRAJAPATI	
Status	Issue	Date	Prepared	Reviewed	Approved	Remark

© Linde. The reproduction, distribution and utilization of this document as well as the communication of its contents to others without express authorization are prohibited. Offenders will be held liable for the payment of damages. All rights reserved in the event of the grant of a patent, utility model or design.



Linde Plant-Project ID 2910A70M	Linde Document No. 0022MC5770-(RQSC-0001)-W-TB 9219.001 (EN)	Issue 04
---	--	--------------------

Confidential

		VISHAL ENTERPRISE						
INSPECTION & TEST PLAN (ITP) FOR STRUCTURE STEEL FABRICATION & PAINTING								
CLIENT:- LINDE ENGINEERING INDIA PVT. LTD.						VE DOCUMENT NO : VE/LINDE/HGU/ITP/001		
PROJECT :- PANIPAT HYDROGEN GENERATION UNIT						REV. NO.: 03		
SR NO	INSPECTION / TEST ACTIVITY DESCRIPTION	VERIFICATION ACTIVITY DESCRIPTION / REFERENCE DOCUMENTS	ACCEPTANCE CRITERIA	RECORD / CHECKLIST FORM NUMBER	INSPECTION POINTS		REMARKS	
					VE	LINDE/ TPI		
1	PRE-FABRICATION							
1.1	Pre-Inspection Meeting	Review documents, Check Inspection Points, Clarification of fabrication and test requirement	&AG-(2910A70M)-W-SC 1901.001 (EN), &AG-(2910A70M)-T-SS 2301 (EN)	Minutes of Meeting	H	H		
1.2	Review of IFC drawing	Review of drawings, BOM etc.	Drawings, Specifications	Drawing Control Index	H	-		
1.3	Review Manufactures documents/procedures as per Vendor data & Documentation requirements (VDDR)	Suitability and applicability of procedure with respect to job	AWS D1.1 &AG-(2910A70M)-W-SC 1901.001 (EN), &AG-(2910A70M)-T-SS 2301 (EN)	Approved Procedures	H	R		
1.4	Welding Book for Steel work Fabrication	AWS D1.1	AWS D1.1 &AG-(2910A70M)-W-SC 1901.001 (EN)	WPS + PQR Records	H	R	LINDE / TPI WILL WITNESS FOR NEW PQR.	
1.5	Welder Qualification	AWS D1.1	AWS D1.1 &AG-(2910A70M)-W-SC 1901.001 (EN)	WPQ Records Certificate + NDE Report	H	W	ALL WELDER MUST BE QUALIFIED UNDER WITNESS OF TPI or CLIENT.	
1.6	NDE Operator Qualification	ASNT SNT-TC-1A	ASNT SNT-TC-1A	Qualification Certificates	H	R		
2	INCOMING MATERIAL INSPECTION							
2.1	Plates, Angle, Beam, Column, Channel, Pipe, Fasteners, Gratings etc	Visual, dimensional, material compliance with order specification, Co-relation of test certificate & Verification of Heat no.	&AG-(2910A70M)-W-SC 1901.001 (EN), Applicable Standards	Report Format No. : VE/QA/FORMAT/18 REV.2	H	RW (Physical Verification) R (All IMIR)	1) Structural material MTC : Certificate 3.1 2) Class 4.6 & 5.8 bolts MTC : Certificate 2.1 3) Class 8.8 & 10.9 MTC : Certificate 3.1	



Linde Plant-Project ID 2910A70M	Linde Document No. 0022MC5770-(RQSC-0001)-W-TB 9219.001 (EN)	Issue 04
---	--	--------------------

Confidential

		VISHAL ENTERPRISE					
INSPECTION & TEST PLAN (ITP) FOR STRUCTURE STEEL FABRICATION & PAINTING							
CLIENT:- LINDE ENGINEERING INDIA PVT. LTD.						VE DOCUMENT NO : VE/LINDE/HGU/ITP/001	
PROJECT :- PANIPAT HYDROGEN GENERATION UNIT						REV. NO.: 03	
SR NO	INSPECTION / TEST ACTIVITY DESCRIPTION	VERIFICATION ACTIVITY DESCRIPTION / REFERENCE DOCUMENTS	ACCEPTANCE CRITERIA	RECORD / CHECKLIST FORM NUMBER	INSPECTION POINTS		REMARKS
					VE	LINDE/ TPI	
2.2	Welding consumables	Visual,dimension,make & specification	ASME SEC II C, WPS+PQR	Report Format No. : VE/QA/FORMAT/02 REV.2	H	R	Welding Consumable Batch Certificate 3.1
3	IN PROCESS INSPECTION - FABRICATION						
3.1	Marking & Layout	Dimensions, Visual, Transfer of Heat nos, Part identification marking. Holes shall be made by drilling. (200 & below size members of Angles & Channel heat no will be marked by paint marker, no hard punch will be done)	Approved drawing	Marking & Layout	H	S	
3.2	Fit up of Structural items	Dimensions, Visual, Ensure required staggering of weld joints	Approved drawing, WPS	3 Fit-up report VE/QA/FORMAT/34A REV.1	H	RW	
3.3	Monitoring during welding	Welding parameters as per WPS,WPQ	Drawings,WPS,WPQ	-	H	S	
3.4	Weld & Surface visual	Soundness of weld & Surface Visual, , Approved VT Procedure	AWS D1.1 , &AG-(2910A70M)-W-SC 1901.001 (EN)	3 Welding Inspection report VE/QA/FORMAT/34A REV.1	H	RW	
3.5	NDT of Welds (As applicable)	Soundness of weld , Approved NDE procedures	ASME SEC V / AWS D1.1 , &AG-(2910A70M)-W-SC 1901.001 (EN),	1) MPT Report (VE/QA/FORMAT/29 REV.2) 2) RT Report (VE/QA/FORMAT/07 REV.3) 3) UT Report (VE/QA/FORMAT/50 REV.2)	H	RW	RT FILM REVIEWED 100%, OTHER NDT RANDOM WITNESS



Linde Plant-Project ID 2910A70M	Linde Document No. 0022MC5770-(RQSC-0001)-W-TB 9219.001 (EN)	Issue 04
---	--	--------------------

Confidential

		VISHAL ENTERPRISE					
INSPECTION & TEST PLAN (ITP) FOR STRUCTURE STEEL FABRICATION & PAINTING							
CLIENT:- LINDE ENGINEERING INDIA PVT. LTD.						VE DOCUMENT NO : VE/LINDE/HGU/ITP/001	
PROJECT :- PANIPAT HYDROGEN GENERATION UNIT						REV. NO.: 03	
SR NO	INSPECTION / TEST ACTIVITY DESCRIPTION	VERIFICATION ACTIVITY DESCRIPTION / REFERENCE DOCUMENTS	ACCEPTANCE CRITERIA	RECORD / CHECKLIST FORM NUMBER	INSPECTION POINTS		REMARKS
					VE	LINDE/ TPI	
3.6	Final Dimension	Dimensional inspection	Approved drawings, AWS D1.1, &AG-(2910A70M)-W-SC 1901.001 (EN)	<div style="border: 1px solid black; padding: 2px; display: inline-block;">3</div> Dimension report VE/QA/FORMAT/20A REV.0	H	RW	
3.7	Trial Assembly with subassemblies (Applicable for Equipment assemblies only)	Fitment, match marking & Completeness of all activities to the extent possible	Approved drawings, AWS D1.1, &AG-(2910A70M)-W-SC 1901.001 (EN), Trail Assembly Procedure	Trial Assembly Report VE/QA/FORMAT/87 REV.00	H	RW	
3.8	Final as built drawings	All changes/modification made During fabrication is recorded	Approved drawings	As build drawings	H	R	
4 Surface preparation & Painting							
4.1	Paint Material	Check physical condition of material & printed containers. Document Review : 1) Batch Certificate 2) Product Data Sheet	1) Properties in Batch Certificate shall be complied with requirements or PDS. 2) Material shall be consumed before shelf life.	PAINT MTC	H	R	
4.2	Environment Conditions	Prior to start of each shift / and twice a day.	Relative Humidity $\leq 85\%$, Ambient Temperature $\geq 3^\circ\text{C}$ above the dew point, Substrate & Ambient temperature between 10°C to 40°C	Daily Weather log sheet , Surface Preparation & Painting Report VE/QA/FORMAT/23 REV.3A	H	R	
4.3	Water Soluble Salts	1 test / 100 m ² but minimum 3 tests per lot/day	$\leq 80\text{ mg/m}^2$ for carbon steel surface	Blasting register, Surface Preparation & Painting Report VE/QA/FORMAT/23 REV.3A	H	S	
4.4	Examination of substrate & Blast cleaning	100% of surface	&AG-(2910A70M)-T-SS 2301 (EN)	Blasting register, Surface Preparation & Painting Report VE/QA/FORMAT/23 REV.3A	H	RW	

Linde Plant-Project ID 2910A70M	Linde Document No. 0022MC5770-(RQSC-0001)-W-TB 9219.001 (EN)	Issue 04
---	--	--------------------

Confidential

		VISHAL ENTERPRISE					
INSPECTION & TEST PLAN (ITP) FOR STRUCTURE STEEL FABRICATION & PAINTING							
CLIENT:- LINDE ENGINEERING INDIA PVT. LTD.						VE DOCUMENT NO : VE/LINDE/HGU/ITP/001	
PROJECT :- PANIPAT HYDROGEN GENERATION UNIT						REV. NO.: 03	
SR NO	INSPECTION / TEST ACTIVITY DESCRIPTION	VERIFICATION ACTIVITY DESCRIPTION / REFERENCE DOCUMENTS	ACCEPTANCE CRITERIA	RECORD / CHECKLIST FORM NUMBER	INSPECTION POINTS		REMARKS
					VE	LINDE/ TPI	
4.5	Roughness	1 test / 100 m ² but minimum 3 tests per lot/day	As required by coating system according to TDS or CS: Rz 40 to 65 µm	Blasting register, Surface Preparation & Painting Report VE/QA/FORMAT/23 REV.3A	H	RW	
4.6	Dust test	1 test / 100 m ² but minimum 3 tests per lot/day	Dust size class 1 or 2	Blasting register, Surface Preparation & Painting Report VE/QA/FORMAT/23 REV.3A	H	RW	
4.7	DFT of each coat	5 Readings / 1 m ²	Approved drawings/Approved Painting Procedure	Paint DFT Register, Surface Preparation & Painting Report VE/QA/FORMAT/23 REV.3A	H	RW	
4.8	Final Examination of Coating	100% of surface	Evenness; no sagging, cracking, blistering, rust, damages, or any other defects; wrong colour code	Surface Preparation & Painting Report VE/QA/FORMAT/23 REV.3A	H	RW	
2 4.9	Adhesion Test - Cross Cut test (On test plate only)	1 test / 100 m² Or 1 test / shift	Classification 0 or 1	Adhesion Test report VE/QA/FORMAT/88 REV.0	H	RW	
5 Dispatch clearance							
5.1	Packing - Marking Inspection & Dispatch Clearance	Transport worthy packing, Temporary supports as required, Identification of all	Approved Drawing /Inspection Report	Release for Dispatch Report VE/QA/FORMAT/30 REV.3	H	R	
5.2	Final Documentation : MDR Index & Manufacturing Data Record (MDR)	All stage and final inspection Document review	Approved Drawing & Approved Procedures	Manufacturing Data Record (MDR)	H	R	
NOTES:							
1.For any Hold (H) or Witness point (W) as per ITP stated by Linde the manufacturer (VE) shall give notice 2 working days in advance by e-mails.							
Abbreviation :							
1) H : Hold : Work shall not proceed without written clearance of respective inspection agency. 2) W : Witness Point : Activity shall be performed in presence of CLIENT, If CLIENT/TPI is present. If the CLIENT is absent Activity will proceed. CLIENT/TPI shall be given intimation in either writing or verbal. 3) RW : 10% Random Witness : Activity shall be Randomly witnessed by CLIENT, If CLIENT/TPI is present. If the CLIENT is absent Activity will proceed. CLIENT/TPI shall be given intimation in either writing or verbal. 4) R : Review : Documents shall be reviewed 100% 5) S : Surveillance : Random Inspection at Site, No signature required on the Inspection Report by TPI/CLIENT							



VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED
GROUP OF COMPANIES
INWARD MATERIAL INSPECTION REPORT (STRUCTURAL)



CLIENT			PROJECT	PANIPAT _ HGU			IMIR NO					
CLIENT PROJECT NO		2910A70M	ITP NO				DATE					
SR. NO.	ITEM	DESCRIPTION	SIZE & THK	SPECIFICATION	MANUFACTURER / VENDOR	UNIT	QTY	HEAT / LOT NO	TC NO.	PO / INVOICE NO	CHECK TEST REQUIREMENT	REMARKS
REMARK												
		VE -QC				CLIENT QC / ENGINEER						
SIGNATURE												
NAME												
DATE												
VE/QA/FORMAT/18 REV.2												



VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED GROUP OF COMPANIES



INWARD MATERIAL INSPECTION REPORT (WELDING CONSUMABLES)

CLIENT :				PROJECT: PANIPAT _ HGU			IMIR NO	
CLIENT PROJECT NO. : 2910A70M				PROCEDURE NO.:			DATE	
SR. NO.	CONSUMABLE	BRAND	DESCRIPTION	SIZE	BATCH NO	SFA NO	DATE OF MANUFACTURE	REMARKS
REMARK:								
				VE-QC		CLIENT QC / TPI		
SIGNATURE								
NAME								
DATE								

VE/QA/FORMAT/02 REV.2



**VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED
GROUP OF COMPANIES**



FITUP-WELD VISUAL INSPECTION REPORT

CLIENT		CLINET PROJECT NO		REPORT NO	
PROJECT				DATE	

SR NO	DRAWING NO.	REV.NO.	ASSEMBLY NUMBER	QTY (NOS)	ITEM MARK NO.	HEAT NUMBER	IMIR NUMBER	TYPE OF JOINT	FITUP INSPECTION BY / DATE		WPS NO.	WELDER NO.	WELD VISUAL INSPECTION BY / DATE		REMARK
									VE	CLIENT / TPIA			VE	CLIENT / TPIA	

REMARK:															
	VE QC									CLIENT / TPI					
SINGNATUR E:															
NAME :															
DATE :															

VE/QA/FORMAT/34A REV.1



**VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED
GROUP OF COMPANIES**



MAGNETIC PARTICLE TESTING REPORT

JOB DETAILS

CLIENT		REPORT NO.	
PROJECT	PANIPAT _ HGU	REPORT DATE	
CLIENT PROJECT NO	2910A70M	TEST DATE	
ITP NO.		ACCEPTANCE STANDARD	
SPEC NO			

TEST DETIALS

Surface Condition:		Extent of examination:	
Examination Stage:		Post Cleaning:	
Technique:		Magnetization:	
Lighting Equipment:		Medium:	
Lighting Intensity:		Yoke Spacing:	
Particle:		Yoke Sr. No.	
Yoke Make and model:		Particle Batch No:	
Contrast :		Contrast Batch No:	

RESULT SUMMARY

SR. No.	DWG NO.	ITEM / TAG NO / SPOOL NO	JOINT NO	WELDER NO.	WELD TYPE	MATERIAL	SIZE	THK. (MM)	TEST RESULT	REMARKS

--	--	--	--	--	--	--	--	--	--	--

NOTE	JOINT IS ACCEPTED IF "NO RELEVANT INDICATION" & REPAIR IF "LINEAR / ROUNDED INDICATION" OBSERVED.									
	EXAMINED BY (LEVEL I / II)			APPROVED BY (LEVEL II / III)			WITNESSED/ APPROVED / REVIEWED BY			
SIGN.										
NAME										
DATE										

VE/QA/FORMAT/29 REV.2

Page 10 of 16



VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED
GROUP OF COMPANIES
ULTRASONIC TEST REPORT



JOB DETAILS

CLIENT		REPORT NO.	
PROJECT	PANIPAT _ HGU	REPORT DATE	
CLIENT PROJECT NO.	2910A70M	TEST DATE	
ITP NO.		ACCEPTANCE STANDARD	
SPEC NO			

TEST DETAILS

Surface Condition:		Extent of examination:	
Examination Stage:		Examination Surface:	
Technique:		Basic Cal. Block:	
Equipment Model & Make:		Reference Block Id:	
Equipment No:		Scanning Sensitivity level:	
Couplant:		Ref. Sensitivity level:	

CALIBRATION DETAILS

SEARCH UNIT SR. NO.		TEST RANGE	
MODEL		REF.DB	
WAVE MODE		TRANS. CORR.	
FREQ.		REFER ANGLE	

BEAM PATH (MM)			AMPLITUDE		
1	2	3	1	2	3

RESULT SUMMARY

SR. No.	DWG NO.	ITEM / TAG NO	JOINT NO	WELDER NO.	WELDING PROCESS	WELD TYPE	MATERIAL	SIZE	THK. (MM)	DISC. TYPE	TEST RESULT	REMARKS

--	--	--	--	--	--	--	--	--	--	--	--	--

NOTE	JOINT IS ACCEPTED IF "NO RELEVANT INDICATION" & REPAIR IF "LINEAR / ROUNDED INDICATION" OBSERVED.											
	EXAMINED BY (LEVEL I / II)			APPROVED BY (LEVEL II / III)			WITNESSED/ APPROVED / REVIEWED BY					
SIGN.												
NAME												
DATE												

VE/QA/FORMAT/50 REV.2



**VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED
GROUP OF COMPANIES**



FINAL DIMENSION INSPECTION REPORT (STRUCTURAL)


CLIENT:	CLIENT PROJECT NO.:	REPORT NO:
----------------	----------------------------	-------------------

PROJECT:	DATE:
-----------------	--------------

SR NO	FAB. DRAWING NO.	REV. NO.	ASSEMBLY NO.	QTY. (NOS)	REQUIRED DIMENSIONS	ACTUAL DIMENSION	RESULT	REMARKS

	VE QC	CLEINT-QC/TPI
SIGNATURE		
NAME		
DATE		

VE/QA/FORMAT/20A REV.0



**VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED
GROUP OF COMPANIES**



STRUCTURE TRIAL ASSEMBLY INSPECTION REPORT

CLIENT		REPORT NO	
PROJECT	PANIPAT _ HGU	DATE	
CLIENT PROJECT NO.	2910A70M	ITP NO	

DETAILS OF INSPECTION ITEM

DWG NO.	
REV NO	
ITEM / TAG NO.	

1. All Dimensions are Checked as per drawing at location and found within acceptable limit.

2. Connecting members are bolted with primary members using the required size of bolt.

3. Levelness (Water Level) checked and found within ± 2 mm.

4. Identification-Mark no. / hard punched on each members

5. Assembly as per Erection Drawing Dimesion,diagonal,distortion & Water level checked found Satisfactory.

REMARK

	VE QC	CLIENT QC / TPI
SIGNATURE		
NAME		
DATE		

VE/QA/FORMAT/87 REV.00



VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED GROUP OF COMPANIES



SURFACE PREPARATION & PAINTING REPORT (STR)

CLIENT		PROJECT		REPORT NO	
WO NO		ITP NO		DATE	

WEATHER CONDITION

ACTIVITY	DATE PERFORMED	START				FINISH			
		SURFACE OR METAL TEMP °C	DEW POINT °C	RELATIVE HUMIDITY %	AMBIENT TEMP °C	SURFACE OR METAL TEMP °C	DEW POINT °C	RELATIVE HUMIDITY %	AMBIENT TEMP °C
BLASTING / SURF. PREP.									
PRIMER APPLICATION									
MIO COAT									
FINISH COAT									
TOUCH-UP/REPAIR COAT									

SURFACE CONDITION

ORIGINAL STATUS		METAL CONDITION		METAL RUST GRADE	
-----------------	--	-----------------	--	------------------	--

SURFACE PREPARATION

METHOD		PREP. STANDARD	
ABRASIVE TYPE		ABRASIVE BRAND	ABRASIVE BATCH
SURFACE PROFILE		PROFILE RANGE	INSTRUMENT
MILL SCALE		SALT TEST REQUIRED	SALT TEST READING
DUST LEVEL			

PRIMER COATING

PRIMER PAINT/SHADE		APP. METHOD		PRIMER DATE	
PAINT MANUFACTURER		BASE		TIME	
PRIMER PAINT IMIR NO		MANUFACTURE DATE		HARDNER	
DFT RANGE		PAINTING SYSTEM		SHELF LIFE	

INTERMEDIATE COATING

INTERMEDIATE PAINT/SHADE		APP. METHOD		INTERMEDIATE DATE	
PAINT MANUFACTURER		BASE		TIME	
PAINT IMIR NO		MANUFACTURE DATE		HARDNER	
DFT RANGE		PAINTING SYSTEM		SHELF LIFE	

FINAL COATING

FINAL PAINT/SHADE		APP. METHOD		FINAL DATE	
PAINT MANUFACTURER		BASE		TIME	
PAINT IMIR NO		MANUFACTURE DATE		HARDNER	
DFT RANGE		PAINTING SYSTEM		SHELF LIFE	

SR. NO.	DRAWING NO.	TAG NO	QTY	Average DFT			REMARKS
				PRIMER	INTERMEDIATE	FINAL	

NOTE:

	VE QC	CLIENT QC / TPIA
SIGN		
NAME		
DATE		

VE/QA/FORMAT/23 REV.3A



VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED
GROUP OF COMPANIES
ADHESION TEST REPORT



CLIENT		PROJECT		REPORT NO	
WO NO		ITP NO		DATE	

WEATHER CONDITION

ACTIVITY	DATE PERFORMED	START				FINISH			
		SURFACE OR METAL TEMP °C	DEW POINT °C	RELATIVE HUMIDITY %	AMBIENT TEMP °C	SURFACE OR METAL TEMP °C	DEW POINT °C	RELATIVE HUMIDITY %	AMBIENT TEMP °C
BLASTING / SURF. PREP.									
PRIMER APPLICATION									
MIO COAT									
FINISH COAT									
TOUCH-UP/REPAIR COAT									

SURFACE CONDITION

ORIGINAL STATUS		METAL CONDITION		METAL RUST GRADE	
-----------------	--	-----------------	--	------------------	--

SURFACE PREPARATION

METHOD		PREP. STANDARD			
ABRASIVE TYPE		ABRASIVE BRAND		ABRASIVE BATCH	
SURFACE PROFILE		PROFILE RANGE		INSTRUMENT	
MILL SCALE		SALT TEST REQUIRED		SALT TEST READING	
DUST LEVEL					

PRIMER COATING

PRIMER PAINT/SHADE		APP. METHOD		PRIMER DATE	
PAINT MANUFACTURER		BASE		TIME	
PRIMER PAINT IMIR NO		MANUFACTURE DATE		HARDNER	
DFT RANGE		PAINTING SYSTEM		SHELF LIFE	
ACTUAL DFT					

INTERMEDIATE COATING

INTERMEDIATE PAINT/SHADE		APP. METHOD		INTERMEDIATE DATE	
PAINT MANUFACTURER		BASE		TIME	
PAINT IMIR NO		MANUFACTURE DATE		HARDNER	
DFT RANGE		PAINTING SYSTEM		SHELF LIFE	
ACTUAL DFT					

FINAL COATING

FINAL PAINT/SHADE		APP. METHOD		FINAL DATE	
PAINT MANUFACTURER		BASE		TIME	
PAINT IMIR NO		MANUFACTURE DATE		HARDNER	
REQUIRED DFT RANGE		PAINTING SYSTEM		SHELF LIFE	
ACTUAL DFT					

SR. NO.	TEST COUPON SIZE & QTY	TEST METHOD	FREQUENCY	ACCEPTANCE VALUE (TOLERANCE : 0 or 1)	RESULT

ADHESION TEST EVIDENCE

--	--	--	--	--	--

NOTE:

	VE QC	CLIENT QC / TPIA
SIGN		
NAME		
DATE		



VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED
GROUP OF COMPANIES
INSPECTION RELEASE NOTE



CLIENT					REPORT NO.			
PROJECT	PANIPAT _ HGU				DATE			
CLIENT PROJECT NO.	2910A70M							
SR. NO	DRAWING NO.	REV NO.	ASSEMBLY NO	QTY	FINAL DIMENSION REPORT	TRIAL ASSEMBLY INSPECTION	PAINING REPORT	REMARKS
VE QC					CLIENT QC/TPI			
SIGNATURE								
NAME								
DATE								

VE/QA/FORMAT/30 REV.3