



IRN No. : 9e7070363fd6baedec8885c5da4e7e8e418d0b2cddb8c1cd3c80a3dce72d61b71

Ackw No : 162418392512820

Ackwb Date : 2024-09-25 12:02:00 Valid till

Eway No

Eway Date

TAX INVOICE

Address of Billing

VISHAL ENTERPRISE

A/34/3, GIDC

Bhatpore, Limla

Surat-394510

State: GUJARAT

State Code : 24

Address of Recipient

VISHAL ENTERPRISE

A/34/3, GIDC

Bhatpore, Limla

Surat-394510

State: GUJARAT

State Code : 24

GSTIN : 24CYOPS3372R1ZE

PanNo:CYOPS3372R

Vendor Code :

PO Details

VE/078/2023-24 REV.00 03-Jan-2024

Invoice

TDRI/24-25/0744

25-09-2024

GSTIN : 24AAAYPM1959N1ZS

GSTIN : 24AAAYPM1959N1ZS

Plant Location: PI-H PLANT (TDRI YARD-02)

RA-10

Item No	Description	SAC Code	Unit	Quantity	Rate	Amount
1	Surface Preparation Blasting To sa 2.5	995473	SQM	585.75	58	33973.50
2	P/A One Coat Zinc Silicate Primer	995473	SQM	585.75	179	104849.25
3	P/A Two coat Apcothur Mio	995473	SQM	585.75	165	96648.75
4	P/A Two Coat Apcothane Pu Paint	995473	SQM	585.75	155	90791.25

SAC CODE	Taxable Value	CGST	SGST	IGST	Total Taxble Value	
					CGST	326262.75
					SGST	29363.65
					IGST	29363.65
					Round Off	0.05
					Total Value	₹ 384990.00
	326262.75	29363.65	29363.65	0.00		

Amount in Word : Three Lakh Eighty Four Thousand Nine Hundred Ninety Rupees Only.

Bank Detail : AU SMALL BANK , ANKLESHWAR

Current A/C No : 2021213330210322

IFSC No :- AUBL0002133

Udyam Number :UDYAM-GJ-06-0021394

For The dR India



Subject to Ankleshwar Jurisdiction

THE DR INDIA											
Location Of Work :TDRI YARD-02											
Name of Work - STRUCTURE BLASTING , PAINTING											
Project Name : PI INDUSTRIES LTD (JAMBUSAR)											
Bill Abstract :TDRI/24-25/0744 Dated:18.09.2024											
PO NO. : VE/078/2023-24 REV.00 DATE: 03.01.2024											
Sr.No	LOCATION OF JOB	Description of Work	UOM	PO Qty [M2]	Rate INR	Up to Previous Bill		This Bill		Cumulative	
						Qty (M2)	Amount	Qty (M2)	Amount	Qty (M2)	Amount
A		Blasting & Painting For Structure									
1	TDRI	Grit Blasting By Copper Slag Sa 2.5 Grad	SQ.MTR	5000	58	2321.57	134651.06	585.75	33973.50	2907.32	168624.56
2	TDRI	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	5000	179	2400.73	429730.67	585.75	104849.25	2986.48	534579.92
3	TDRI	P/A Two Coat Of Apcodur Mio	SQ.MTR	5000	165	2336.86	385581.9	585.75	96648.75	2922.61	482230.65
4	TDRI	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	5000	155	2336.86	362213.3	585.75	90791.25	2922.61	453004.55
B		Painting For Structure									
1	VISHAL	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	2500	179	2760.81	494184.99	0.00	0.00	2760.81	494184.99
2	VISHAL	P/A Two Coat Of Apcodur Mio	SQ.MTR	2500	165	2726.97	449950.05	0.00	0.00	2726.97	449950.05
3	VISHAL	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	2500	155	2726.97	422680.35	0.00	0.00	2726.97	422680.35
		Total Amount INR					26,78,992.32		3,26,262.75		30,05,255.07



ABSTRACT SHEET

PROJECT: PUNBUS INDUSTRIES LTD (AMBUSAR)			P.O. No.		VI/078/2025-24 REV.00		TY-1 (I PLANT)		TY-02 (II PLANT)		TY-3 (II PLANT)		TY-2 (II PLANT)		TY-02 (II PLANT)		TY-2 (II PLANT)				
Site Location :		VINEL YARD/TDR YARD	P.O Dated :		12-01-2024		R.A-05		R.A-06		R.A-07		R.A-08		R.A-09		R.A-10				
Sl. No.	LOCATION OF JOB	Description	Unit	As per work order:			TDR0124/0071		TDR0224/0072		TDR0324/0073		TDR0424/0074		TDR0524/0075		TDR0624/0076		Cumulative		
				Qty.	Rate	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	
A		Blowing & Painting For Structure																			
1	TDR1	Anti Blowing By Copper Magna 2.5 Coat	SQ.MTR	5000	50	75000.00	571.36	16850.00	0.00	0.00	1447.93	69376.50	162.28	11732.20	0.00	0.00	985.75	15073.50	7903.32	169024.50	
2	TDR1	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	5000	170	85000.00	750.52	154343.00	0.00	0.00	1447.93	199176.47	162.28	96188.11	0.00	0.00	985.75	116610.75	1986.48	874579.82	
3	TDR1	P/A Two Coat Of Apocor Blue	SQ.MTR	5000	185	92500.00	750.52	171815.00	0.00	0.00	1384.06	278000.00	162.28	33336.10	0.00	0.00	985.75	96448.75	1822.61	100191.85	
4	TDR1	P/A Two Coat Of Apocor Blue Of 8/4 PU	SQ.MTR	5000	155	77500.00	750.52	116330.00	0.00	0.00	1384.06	214519.30	162.28	11155.40	0.00	0.00	985.75	9791.25	1877.61	45104.59	
B		Painting For Structure																			
1	VSHAL	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	2500	170	42500.00	0.00	0.00	1147.00	204397.00	0.00	0.00	0.00	0.00	1617.81	280587.90	0.00	0.00	1760.81	494984.90	
2	VSHAL	P/A Two Coat Of Apocor Blue	SQ.MTR	2500	245	61250.00	0.00	0.00	1147.00	130111.00	0.00	0.00	0.00	0.00	1617.81	264918.60	0.00	0.00	2728.97	449500.00	
3	VSHAL	P/A Two Coat Of Apocor Blue Of 8/4 PU	SQ.MTR	2500	255	63750.00	0.00	0.00	1147.00	171817.00	0.00	0.00	0.00	0.00	1617.81	264918.60	0.00	0.00	2728.97	476800.00	
Total Amount BIL						48,32,500.00		4,37,448.70		5,56,528.28		7,86,038.81		1,12,605.00		8,01,287.10		6,16,264.75		50,05,253.07	
																			TOTAL	168859.82	
																			THE OR		
																			INDIA		

PROJECT NAME:PI INDUSTRIES LTD (JAMBUSAR)	H PLANT	LOCATION: TDRI YARD-02
CONTRACTOR : THE DR INDIA		BILL: RA-10

SUMMARY SHEET

SR NO	PAGE NO	BLASTING QTY (M2)	1st COAT QTY (M2)	2nd COAT QTY (M2)	FINISH COAT QTY (M2)	REMARK
1	1	130.7154	130.7154	130.7154	130.7154	LOT NO - 44
2	2	17.7954	17.7954	17.7954	17.7954	LOT NO - 44
3	3	63.32792	63.32792	63.32792	63.32792	LOT NO - 47
4	4	15.24056	15.24056	15.24056	15.24056	LOT NO - 47
5	5	95.8656	95.8656	95.8656	95.8656	LOT NO - 49
6	6	109.7379	109.7379	109.7379	109.7379	LOT NO - 51
7	7	34.04055	34.04055	34.04055	34.04055	LOT NO - 51
8	8	103.4292	103.4292	103.4292	103.4292	LOT NO - 54
9	9	15.6003	15.6003	15.6003	15.6003	LOT NO - 56
TOTAL		585.75	585.75	585.75	585.75	M2




THE DR INDIA									
PROJECT NAME		PI- H PLANT			DATE		21-06-2024		
CONTRACTOR		THE DR INDIA			PAGE NO		1		
AREA/LOCATION		TDRI YARD-02			PO No.		VE/078/2023-24 REV.00 DATE: 09.01.2024		
Sr No	LD No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
1	FRAME 1A	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 44
2	FRAME 1A	MID SPORT	ISMC	2.12	0.57	1	3	3.6252	LOT NO - 44
3	FRAME 1B	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 44
4	FRAME 1B	MID SPORT	ISMC	2.12	0.57	1	3	3.6252	LOT NO - 44
5	FRAME 1C	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 44
6	FRAME 1C	MID SPORT	ISMC	2.12	0.375	1	3	2.385	LOT NO - 44
7	FRAME 1D	ISMB 150*75	FRAME	5.51	0.57	2	2	12.5628	LOT NO - 44
8	FRAME 1D	MID SPORT	ISMC	2.12	0.375	1	6	4.77	LOT NO - 44
9	FRAME 2A	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 44
10	FRAME 2A	MID SPORT	ISMC	2.12	0.57	1	3	3.6252	LOT NO - 44
11	FRAME 2B	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 44
12	FRAME 2B	MID SPORT	ISMC	2.12	0.57	1	3	3.6252	LOT NO - 44
13	FRAME 2B	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 44
14	FRAME 2B	MID SPORT	ISMC	2.12	0.375	1	3	2.385	LOT NO - 44
15	FRAME 2D	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 44
16	FRAME 2D	MID SPORT	ISMC	2.12	0.375	1	3	2.385	LOT NO - 44
17	FRAME 3A	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 44
18	FRAME 3A	MID SPORT	ISMC	2.12	0.57	1	3	3.6252	LOT NO - 44
19	FRAME 3B	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 44
20	FRAME 3B	MID SPORT	ISMC	2.12	0.57	1	3	3.6252	LOT NO - 44
21	FRAME 3C	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 44
22	FRAME 3C	MID SPORT	ISMC	2.12	0.375	1	3	2.385	LOT NO - 44
23	FRAME 4A	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 44
24	FRAME 4A	ISMB 150*75	FRAME	3	0.57	1	1	1.71	LOT NO - 44
25	FRAME 4A	SPORT	ISMC	2.49	0.57	1	1	1.4193	LOT NO - 44
26	FRAME 4A	MID SPORT	ISMC	2.12	0.57	1	2	2.4168	LOT NO - 44
27	FRAME 4A	MID SPORT	ISMC	1.67	0.57	1	1	0.9519	LOT NO - 44
28	FRAME 4B	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 44
29	FRAME 4B	ISMB 150*75	FRAME	3	0.57	1	1	1.71	LOT NO - 44
30	FRAME 4B	SPORT	ISMC	2.49	0.57	1	1	1.4193	LOT NO - 44
31	FRAME 4B	MID SPORT	ISMC	2.12	0.57	1	2	2.4168	LOT NO - 44
32	FRAME 4B	MID SPORT	ISMC	1.67	0.57	1	1	0.9519	LOT NO - 44
								130.7154	
Contractor		TDRI			Client				
Signature		Signature			Signature				
Name		Name			Name				
Designation	SITE SUPERVISOR	Designation			Designation				
Date		Date			Date				

THE DR INDIA									
PROJECT NAME		PI- H PLANT			DATE	21-06-2024			
CONTRACTOR		THE DR INDIA			PAGE NO	2			
AREA/LOCATION		TDRI YARD-02			PO No.	VE/078/2023-24 REV.00 DATE: 03.01.2024			
Sr No	ID No. / Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
33	FRAME 4C	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 44
34	FRAME 4C	ISMB 150*75	FRAME	2.75	0.57	1	1	1.5675	LOT NO - 44
35	FRAME 4C	SIDE	ISMC	2.75	0.57	1	1	1.5675	LOT NO - 44
36	FRAME 4C	MID SPORT	ISMC	2.1	0.57	1	1	1.197	LOT NO - 44
37	FRAME 4C	MID SPORT	ISMC	1.68	0.375	1	1	0.63	LOT NO - 44
38	FRAME 4C	MID SPORT	ISMC	2.12	0.375	1	1	0.795	LOT NO - 44
39	FRAME 4D	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 44
40	FRAME 4D	ISMB 150*75	FRAME	2.75	0.57	1	1	1.5675	LOT NO - 44
41	FRAME 4D	SIDE	ISMC	2.75	0.57	1	1	1.5675	LOT NO - 44
42	FRAME 4D	MID SPORT	ISMC	2.1	0.57	1	1	1.197	LOT NO - 44
43	FRAME 4D	MID SPORT	ISMC	1.68	0.375	1	1	0.63	LOT NO - 44
44	FRAME 4D	MID SPORT	ISMC	2.12	0.375	1	1	0.795	LOT NO - 44
								17.7954	
Contractor	TDRI			Client		0			
Signature	Signature			Signature					
Name	0			Name					
Designation	SITE SUPERVISOR			Designation					
Date				Date					


THE DR INDIA									
PROJECT NAME		PI- H PLANT			DATE		24-06-2024		
CONTRACTOR		THE DR INDIA			PAGE NO		3		
AREA/LOCATION		TORI YARD-02			PO No.		VE/078/2023-24 REV.00 DATE: 03.01.2024		
Sr No	ID No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
45	LUV 32	ISMIC 125*65	CHANNEL	6	0.46	2	1	5.52	LOT NO - 47
46	LUV 32	1.5"	MID SPORT PIPE	1.08	0.152	1	4	0.65664	LOT NO - 47
47	LUV 32	1.5"	SIDE SPORT PIPE	0.9	0.152	1	4	0.5472	LOT NO - 47
48	LUV 32	1.5"	TOP SPORT PIPE	6.88	0.152	1	1	1.04576	LOT NO - 47
49	LUV 28	ISMIC 125*65	CHANNEL	5.5	0.46	2	1	5.06	LOT NO - 47
50	LUV 28	1.5"	MID SPORT PIPE	1.08	0.152	1	4	0.65664	LOT NO - 47
51	LUV 28	1.5"	SIDE SPORT PIPE	0.9	0.15	1	4	0.54	LOT NO - 47
52	LUV 28	1.5"	TOP SPORT PIPE	5.5	0.152	1	1	0.836	LOT NO - 47
53	LUV 43	ISMIC 125*65	CHANNEL	5.96	0.46	2	1	5.4832	LOT NO - 47
54	LUV 43	1.5"	MID SPORT PIPE	1.08	0.152	1	4	0.65664	LOT NO - 47
55	LUV 43	1.5"	SIDE SPORT PIPE	0.9	0.152	1	4	0.5472	LOT NO - 47
56	LUV 43	1.5"	TOP SPORT PIPE	6.9	0.152	1	1	1.0488	LOT NO - 47
57	LUV 45	ISMIC 125*65	CHANNEL	6.3	0.46	2	1	5.796	LOT NO - 47
58	LUV 45	1.5"	MID SPORT PIPE	1.08	0.152	1	4	0.65664	LOT NO - 47
59	LUV 45	1.5"	SIDE SPORT PIPE	0.9	0.152	1	4	0.5472	LOT NO - 47
60	LUV 45	1.5"	TOP SPORT PIPE	7.3	0.152	1	1	1.1096	LOT NO - 47
61	LUV 45	DOWN SPOT PLATE	PLT	0.25	0.2	2	2	0.2	LOT NO - 47
62	LUV 45	DOWN SPOT PLATE	PLT	0.3	0.1	2	2	0.12	LOT NO - 47
63	LUV 45	ISA	DOWN SPORT	2	0.48	1	2	1.92	LOT NO - 47
64	LUV 23	ISMIC 125*65	CHANNEL	5.7	0.46	2	1	5.244	LOT NO - 47
65	LUV 23	1.5"	MID SPORT PIPE	1.08	0.152	1	4	0.65664	LOT NO - 47
66	LUV 23	1.5"	SIDE SPORT PIPE	0.9	0.152	1	4	0.5472	LOT NO - 47
67	LUV 23	1.5"	TOP SPORT PIPE	5.7	0.152	1	1	0.8664	LOT NO - 47
68	LUV 5	ISMIC 125*65	CHANNEL	6	0.46	2	1	5.52	LOT NO - 47
69	LUV 5	1.5"	MID SPORT PIPE	1.08	0.152	1	4	0.65664	LOT NO - 47
70	LUV 5	1.5"	SIDE SPORT PIPE	0.9	0.152	1	4	0.5472	LOT NO - 47
71	LUV 5	1.5"	TOP SPORT PIPE	6.9	0.152	1	1	1.0488	LOT NO - 47
72	LUV 38	ISMIC 125*65	CHANNEL	6.38	0.46	2	1	5.8696	LOT NO - 47
73	LUV 38	1.5"	MID SPORT PIPE	1.08	0.152	1	4	0.65664	LOT NO - 47
74	LUV 38	1.5"	SIDE SPORT PIPE	0.9	0.152	1	4	0.5472	LOT NO - 47
75	LUV 38	1.5"	TOP SPORT PIPE	7.37	0.152	1	1	1.12024	LOT NO - 47
76	LUV 27	ISMIC 125*65	CHANNEL	5.5	0.46	2	1	5.06	LOT NO - 47
77	LUV 27	1.5"	MID SPORT PIPE	1.08	0.152	1	4	0.65664	LOT NO - 47
78	LUV 27	1.5"	SIDE SPORT PIPE	0.9	0.152	1	4	0.5472	LOT NO - 47
79	LUV 27	1.5"	TOP SPORT PIPE	5.5	0.152	1	1	0.836	LOT NO - 47
								63.32792	
Contractor	TDRI			Client		0			
Signature	Signature			Signature					
Name	0			Name					
Designation	SITE SUPERVISOR			Designation					
Date				Date					

THE DR INDIA									
PROJECT NAME		PI-H PLANT			DATE		SS		
CONTRACTOR		THE DR INDIA			PAGE NO		4		
AREA/LOCATION		TDRI YARD-02			PO No.		VL/078/2023-24 REV.00 DATE: 03.01.2024		
Sr No	I.D No. / Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
80	LUV-27	ISMIC 125*65	CHANNEL	5.5	0.46	2	1	5.06	LOT NO - 47
81	LUV-27	1.5"	MID SPORT PIPE	1.08	0.152	1	4	0.65664	LOT NO - 47
82	LUV-27	1.5"	SIDE SPORT PIPE	0.9	0.152	1	4	0.5472	LOT NO - 47
83	LUV-27	1.5"	TOP SPORT PIPE	5.01	0.152	1	1	0.76152	LOT NO - 47
84	LUV-47	ISMIC 125*65	CHANNEL	6.06	0.46	2	1	5.5752	LOT NO - 47
85	LUV-47	1.5"	MID SPORT PIPE	1.08	0.152	1	4	0.65664	LOT NO - 47
86	LUV-47	1.5"	SIDE SPORT PIPE	0.9	0.152	1	4	0.5472	LOT NO - 47
87	LUV-47	1.5"	TOP SPORT PIPE	6.08	0.152	1	1	0.92436	LOT NO - 47
88	LUV-47	ISA	DOWN SPORT	0.2	0.48	1	2	0.192	LOT NO - 47
89	LUV-47	DOWN SPOT PLATE	PLT	0.2	0.25	2	1	0.1	LOT NO - 47
90	LUV-47	DOWN SPOT PLATE	PLT	0.3	0.1	2	1	0.06	LOT NO - 47
91	LUV-47	DOWN SPOT PLATE	PLT	0.4	0.2	2	1	0.16	LOT NO - 47
								15.24056	
Contractor		TDRI			Client		0		
Signature		Signature			Signature				
Name	0	Name			Name				
Designation	SITE SUPERVISOR	Designation			Designation				
Date		Date			Date				



THE DR INDIA									
PROJECT NAME		PI- II PLANT			DATE		27-06-2024		
CONTRACTOR		THE DR INDIA			PAGE NO		5		
AREA/LOCATION		TDRI YARD-02			PO No.		VE/078/2023-24 REV.00 DATE: 03.01.2024		
Sr No	I D No. / Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
92	FRAME 12B	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9697	LOT NO - 49
93	FRAME 12B	ISMC 150*75	MID CHANNEL	2.4	0.57	1	3	4.104	LOT NO - 49
94	FRAME 12B	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 49
95	FRAME 5A	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 49
96	FRAME 5A	ISMC 150*75	MID CHANNEL	2.1	0.57	1	3	3.591	LOT NO - 49
97	FRAME 5B	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 49
98	FRAME 5B	ISMC 150*75	MID CHANNEL	2.1	0.57	1	3	3.591	LOT NO - 49
99	FRAME 6A	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 49
100	FRAME 6A	ISMC 150*75	MID CHANNEL	2.1	0.57	1	3	3.591	LOT NO - 49
101	FRAME 6B	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 49
102	FRAME 6B	ISMC 150*75	MID CHANNEL	2.1	0.57	1	3	3.591	LOT NO - 49
103	FRAME 6C	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 49
104	FRAME 6C	ISMC 150*75	MID CHANNEL	2.1	0.57	1	3	3.591	LOT NO - 49
105	FRAME 7B	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 49
106	FRAME 7B	ISMB 150*75	FRAME	3	0.57	1	1	1.71	LOT NO - 49
107	FRAME 7B	ISMC 150*75	MID CHANNEL	2.1	0.57	1	1	1.197	LOT NO - 49
108	FRAME 7B	ISMC 100*50	MID CHANNEL	2.1	0.375	1	1	0.7875	LOT NO - 49
109	FRAME 7B	ISMC 100*50	MID CHANNEL	1.7	0.375	1	1	0.6375	LOT NO - 49
110	FRAME 7B	ISMC 150*75	MID CHANNEL	2.5	0.57	1	1	1.425	LOT NO - 49
111	FRAME 7C	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 49
112	FRAME 7C	ISMB 150*75	FRAME	3	0.57	1	1	1.71	LOT NO - 49
113	FRAME 7C	ISMC 150*75	MID CHANNEL	2.1	0.57	1	1	1.197	LOT NO - 49
114	FRAME 7C	ISMC 200*75	MID CHANNEL	2.1	0.66	1	1	1.386	LOT NO - 49
115	FRAME 7C	ISMC 150*75	MID CHANNEL	1.7	0.57	1	1	0.969	LOT NO - 49
116	FRAME 7C	ISMC 150*75	MID CHANNEL	2.55	0.57	1	1	1.4535	LOT NO - 49
117	FRAME 9A	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 49
118	FRAME 9A	ISMC 100*50	MID CHANNEL	1.38	0.375	1	3	1.5525	LOT NO - 49
119	FRAME 9A	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9697	LOT NO - 49
120	FRAME 5C	ISMB 150*75	FRAME	5.51	0.57	1	2	6.2814	LOT NO - 49
121	FRAME 5C	ISMC 150*75	MID CHANNEL	2.1	0.57	1	3	3.591	LOT NO - 49
								95.8656	
Contractor		TDRI			Client		0		
Signature		Signature			Signature				
Name	0	Name			Name				
Degination	SITE SUPERVISOR	Degination			Degination				
Date		Date			Date				

THE DR INDIA									
PROJECT NAME		PI-H PLANT			DATE		29-06-2024		
CONTRACTOR		THE DR INDIA			PAGE NO		6		
AREA/LOCATION		TDRI YARD-02			PO No.		VE/078/2023-24 REV.00 DATE: 03.01.2024		
Sr No	ID No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
122	FRAME 10A	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9697	LOT NO - 51
123	FRAME 10A	ISMC 100*50	MID CHANNEL	1.4	0.375	1	3	1.575	LOT NO - 51
124	FRAME 10A	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 51
125	FRAME 10B	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 51
126	FRAME 10B	ISMC 100*50	MID CHANNEL	1.4	0.375	1	3	1.575	LOT NO - 51
127	FRAME 10B	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9697	LOT NO - 51
128	FRAME 11C	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 51
129	FRAME 11C	ISMC 100*50	MID CHANNEL	2.4	0.57	1	3	4.104	LOT NO - 51
130	FRAME 11C	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9697	LOT NO - 51
131	FRAME 13A	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 51
132	FRAME 13A	ISMC 150*75	MID CHANNEL	2.6	0.57	1	3	4.446	LOT NO - 51
133	FRAME 13C	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 51
134	FRAME 13C	ISMC 100*50	MID CHANNEL	2.6	0.375	1	3	2.925	LOT NO - 51
135	FRAME 14C	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 51
136	FRAME 14C	ISMC 100*50	MID CHANNEL	2.6	0.375	1	3	2.925	LOT NO - 51
137	FRAME 15A	ISMB 150*75	FRAME	3	0.57	1	1	1.71	LOT NO - 51
138	FRAME 15A	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 51
139	FRAME 15A	ISMC 150*75	MID CHANNEL	2.6	0.57	1	1	1.482	LOT NO - 51
140	FRAME 15A	ISMC 200*75	MID CHANNEL	2.5	0.66	1	1	1.65	LOT NO - 51
141	FRAME 15A	ISMC 150*75	MID CHANNEL	1.67	0.57	1	1	0.9519	LOT NO - 51
142	FRAME 15A	ISMC 200*75	MID CHANNEL	2.57	0.66	1	1	1.6962	LOT NO - 51
143	FRAME 5D	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 51
144	FRAME 5D	ISMC 100*50	MID CHANNEL	2.1	0.375	1	3	2.3625	LOT NO - 51
145	FRAME 6E	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 51
146	FRAME 6E	ISMC 100*50	MID CHANNEL	2.1	0.375	1	3	2.3625	LOT NO - 51
147	FRAME 6D	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 51
148	FRAME 6D	ISMC 100*50	MID CHANNEL	2.1	0.375	1	3	2.3625	LOT NO - 51
149	FRAME 6E	ISMB 150*75	FRAME	5.51	0.57	2	1	6.2814	LOT NO - 51
150	FRAME 6E	ISMC 100*50	MID CHANNEL	2.1	0.375	1	3	2.3625	LOT NO - 51
151	FRAME 7A	ISMB 150*75	FRAME	3	0.57	1	1	1.71	LOT NO - 51
152	FRAME 7A	ISMC 150*75	MID CHANNEL	2.1	0.57	1	1	1.197	LOT NO - 51
153	FRAME 7A	ISMC 200*75	MID CHANNEL	2.05	0.66	1	1	1.353	LOT NO - 51
154	FRAME 7A	ISMC 150*75	MID CHANNEL	1.67	0.57	1	1	0.9519	LOT NO - 51
155	FRAME 7A	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 51
156	FRAME 7A	ISMC 150*75	SIDE CHANNEL	2.55	0.57	1	1	1.4535	LOT NO - 51
								109.7379	
Contractor		TDRI			Client		0		
Signature		Signature			Signature				
Name		Name			Name				
Designation		Designation			Designation				
Date		Date			Date				

THE DR INDIA									
PROJECT NAME		PI- H PLANT			DATE				
CONTRACTOR		THE DR INDIA			PAGE NO				
AREA/LOCATION		TORI YARD-02			VE/078/2023-24 REV.00 DATE: 03.01.2024				
Sr No	ID No / Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
157	FRAME 7B	ISMB 150*75	FRAME	3	0.57	1	1	1.71	LOT NO - 51
158	FRAME 7B	ISMC 150*75	MID CHANNEL	2.1	0.57	1	1	1.197	LOT NO - 51
159	FRAME 7B	ISMC 200*75	MID CHANNEL	2.05	0.66	1	1	1.353	LOT NO - 51
160	FRAME 7B	ISMC 150*75	MID CHANNEL	2.55	0.57	1	1	1.4535	LOT NO - 51
161	FRAME 7B	ISMC 150*75	MID CHANNEL	1.67	0.57	1	1	0.9519	LOT NO - 51
162	FRAME 7B	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 51
163	FRAME 7D	ISMB 150*75	FRAME	3	0.57	1	1	1.71	LOT NO - 51
164	FRAME 7D	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 51
165	FRAME 7D	ISMC 100*50	MID CHANNEL	2.1	0.375	1	1	0.7875	LOT NO - 51
166	FRAME 7D	ISMC 150*75	MID CHANNEL	2.05	0.57	1	1	1.1685	LOT NO - 51
167	FRAME 7D	ISMC 100*50	MID CHANNEL	1.67	0.375	1	1	0.62625	LOT NO - 51
168	FRAME 7D	ISMC 150*75	SIDE CHANNEL	2.51	0.57	1	1	1.4307	LOT NO - 51
169	FRAME 8A	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9687	LOT NO - 51
170	FRAME 8A	ISMC 100*50	MID CHANNEL	1.4	0.375	1	3	1.575	LOT NO - 51
171	FRAME 8A	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 51
172	FRAME 9B	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 51
173	FRAME 9B	ISMC 100*50	MID CHANNEL	1.4	0.375	1	3	1.575	LOT NO - 51
174	FRAME 9B	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9687	LOT NO - 51
								34.04055	
Contractor			TDRI			Client	0		
Signature			Signature			Signature			
Name	H		Name	JIGNESH JIRMAJI		Name			
Designation	SITE SUPERVISOR		Designation	PROJECTS ENGINEER		Designation			
Date			Date			Date			

THE DR INDIA									
PROJECT NAME		PI- H PLANT			DATE		03-07-2024		
CONTRACTOR		THE DR INDIA			PAGE NO		8		
AREA/LOCATION		TDRI YARD-02			PO No.		VE/078/2023-24 REV.00 DATE: 03.01.2024		
Sr No	ID No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
175	FRAME 15B	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 54
176	FRAME 15B	ISMB 150*75	SIDE BEAM	3	0.57	1	1	1.71	LOT NO - 54
177	FRAME 15B	ISMC 150*75	SIDE CHANNEL	2.56	0.57	1	1	1.4592	LOT NO - 54
178	FRAME 15B	ISMC 150*75	MID CHANNEL	2.55	0.57	1	1	1.4535	LOT NO - 54
179	FRAME 15B	ISMC 100*50	MID CHANNEL	2.58	0.375	1	1	0.9675	LOT NO - 54
180	FRAME 15B	ISMC 100*50	MID CHANNEL	1.67	0.375	1	1	0.62625	LOT NO - 54
181	FRAME 15C	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 54
182	FRAME 15C	ISMB 150*75	SIDE BEAM	3	0.57	1	1	1.71	LOT NO - 54
183	FRAME 15C	ISMC 100*50	MID CHANNEL	2.58	0.375	1	1	0.9675	LOT NO - 54
184	FRAME 15C	ISMC 150*75	MID CHANNEL	2.55	0.57	1	1	1.4535	LOT NO - 54
185	FRAME 15C	ISMC 150*75	SIDE CHANNEL	2.55	0.57	1	1	1.4535	LOT NO - 54
186	FRAME 15C	ISMC 100*50	MID CHANNEL	1.67	0.375	1	1	0.62625	LOT NO - 54
187	FRAME 14B	ISMB 150*75	FRAME	5.51	0.57	1	2	6.2814	LOT NO - 54
188	FRAME 14B	ISMC 100*50	MID CHANNEL	2.58	0.375	1	3	2.9025	LOT NO - 54
189	FRAME 12A	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9697	LOT NO - 54
190	FRAME 12A	ISMC 150*75	MID CHANNEL	2.38	0.57	1	3	4.0688	LOT NO - 54
191	FRAME 12A	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 54
192	FRAME 12C	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9697	LOT NO - 54
193	FRAME 12C	ISMC 150*75	MID CHANNEL	2.38	0.57	1	3	4.0688	LOT NO - 54
194	FRAME 12C	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 54
195	FRAME 14A	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 54
196	FRAME 14A	ISMC 150*75	MID CHANNEL	2.58	0.57	1	3	4.4118	LOT NO - 54
197	FRAME 14A	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9697	LOT NO - 54
198	FRAME 13B	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9697	LOT NO - 54
199	FRAME 13B	ISMC 150*75	MID CHANNEL	2.58	0.375	1	3	2.9025	LOT NO - 54
200	FRAME 13B	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 54
201	FRAME 11A	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9697	LOT NO - 54
202	FRAME 11A	ISMC 150*75	MID CHANNEL	2.38	0.57	1	3	4.0688	LOT NO - 54
203	FRAME 11A	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 54
204	FRAME 8B	ISMB 150*75	FRAME	5.51	0.57	1	1	3.1407	LOT NO - 54
205	FRAME 8B	ISMC 100*50	MID CHANNEL	1.36	0.375	1	3	1.53	LOT NO - 54
206	FRAME 8B	ISMB 150*75	FRAME	5.21	0.57	1	1	2.9697	LOT NO - 54
207	FRAME 11B	ISMB 150*75	FRAME	5.21	0.57	1	2	5.9394	LOT NO - 54
208	FRAME 11B	ISMC 150*75	MID CHANNEL	2.38	0.57	1	3	4.0688	LOT NO - 54
209	FRAME 11	ISMC 150*75	CHANNEL	5.51	0.57	1	2	6.2814	LOT NO - 54
210	FRAME 11	ISMC 100*50	MID CHANNEL	1.36	0.375	1	3	1.53	LOT NO - 54
								105.4292	
Contractor		TDRI			Client		8		
Signature		Signature			Signature				
Name	0	Name			Name				
Designation	SITE SUPERVISOR	Designation			Designation				
Date		Date			Date				

THE DR INDIA									
PROJECT NAME		PI- H PLANT			DATE		05-07-2024		
CONTRACTOR		THE DR INDIA			PAGE NO		8		
AREA/LOCATION		TORI YARD-02			PO No.		VE/078/2023-24 REV.00 DATE: 03.01.2024		
Sr No	ID No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
211	FRAME 17	ISMIC 150*75	CHANNEL	5.51	0.57	2	1	6.2814	LOT NO - 56
212	FRAME 17	ISMIC 100*50	MID CHANNEL	1.35	0.375	1	3	1.51875	LOT NO - 56
213	FRAME 18	ISMIC 150*75	CHANNEL	5.51	0.57	2	1	6.2814	LOT NO - 56
214	FRAME 18	ISMIC 100*50	MID CHANNEL	1.35	0.375	1	3	1.51875	LOT NO - 56
								15.6003	
Contractor		TDRI			Client		0		
Signature		Signature			Signature				
Name		Name			Name				
Designation		Designation			Designation				
Date		Date			Date				