

IRN No. : 4b1c20faffaffccf368a58a0d139a9e1c6651a2052081254d418cdc32e2dae5a

Ackw No : 162418392445379

Ackwb Date: 2024-09-25 11:58:00 Valid till:

Eway No

Eway Date

## TAX INVOICE

<b>Address of Billing</b>	<b>Address of Recipient</b>	<b>GSTIN : 24CYOPS3372R1ZE</b>	
<b>VISHAL ENTERPRISE</b>	<b>VISHAL ENTERPRISE</b>	<b>PanNo:CYOPS3372R</b>	
A/34/3, GIDC	A/34/3, GIDC	<b>Vendor Code :</b>	
Bhatpore, Limla	Bhatpore, Limla	<b>PO Details</b>	
Surat-394510	Surat-394510	VE/078/2023-24REV.00 03-Jan-2024	
<b>State: GUJARAT</b>	<b>State: GUJARAT</b>	<b>Invoice</b>	
<b>State Code : 24</b>	<b>State Code : 24</b>		
<b>GSTIN : 24AAYPM1959N1ZS</b>	<b>GSTIN : 24AAYPM1959N1ZS</b>	<b>TDRI/24-250743</b>	<b>25-09-2024</b>

Plant Location: PL-H PLANT(VE YARD)

RA-479

Item No	Description	SAC Code	Unit	Quantity	Rate	Amount
1	P/A One Coat Zinc Silicate Primer	995473	SQM	1617.81	179	289587.99
2	P/A Two coat Apeodur Mio	995473	SQM	1617.81	165	266938.65
3	P/A Two Coat Apeothane Pu Paint	995473	SQM	1617.81	155	250760.55

SAC CODE	Taxable Value	CGST		SGST		IGST		Total Taxable Value	807287.19
		Rate	Tax	Rate	Tax	Rate	Tax	CGST	72655.85
								SGST	72655.85
995473	807287.19	9%	72655.85	9%	72655.85	0	0.00		
			0.00		0.00		0.00	Round Off	0.11
								Total Value	₹ 952599.00
	807287.19		72655.85		72655.85		0.00		

Amount in Word : Nine Lakh Fifty Two Thousand Five Hundred Ninety Nine Rupees Only

Bank Detail : AU SMALL BANK , ANKLESHWAR

Current A/C No : 2021213330210322 IFSC No :- AUBL0002133

Udyam Number :UDYAM-GJ-06-0021394

For The dR index



Subject to Anikleshwar Jurisdiction

THE DR INDIA											
Location Of Work : VISHAL ENTERPRISE (VE-02)											
Name of Work - STRUCTURE BLASTING , PAINTING											
Project Name : PI INDUSTRIES LTD (JAMBUSAR)											
Bill Abstract :TDRI/24-25/0743     Dated : 25/09/2024											
PO NO. : VE/078/2023-24 REV.00     DATE: 03.01.2024											
Sr.No	LOCATION OF JOB	Description of Work	UOM	PO Qty (M2)	Rate INR	Up to Previous Bill		This Bill		Cumulative	
						Qty (M2)	Amount	Qty (M2)	Amount	Qty (M2)	Amount
<b>A</b>		Blasting & Painting For Structure									
1	TDRI	Grit Blasting By Copper Slag Sa 2.5 Grad	SQ.MTR	5000	58	2321.57	134651.06	0.00	0.00	2321.57	134651.06
2	TDRI	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	5000	179	2400.73	429730.67	0.00	0.00	2400.73	429730.67
3	TDRI	P/A Two Coat Of Apcodur Mio	SQ.MTR	5000	165	2336.86	385581.9	0.00	0.00	2336.86	385581.90
4	TDRI	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	5000	155	2336.86	362213.3	0.00	0.00	2336.86	362213.30
<b>B</b>		Painting For Structure									
1	VISHAL	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	2500	179	1143.00	204597	1617.81	289587.99	2760.81	494184.99
2	VISHAL	P/A Two Coat Of Apcodur Mio	SQ.MTR	2500	165	1109.16	183011.4	1617.81	266938.65	2726.97	449950.05
3	VISHAL	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	2500	155	1109.16	171919.8	1617.81	250760.55	2726.97	422680.35
		Total Amount INR					18,71,705.13		8,07,287.19		26,78,992.32


*[Handwritten Signature]*







## The DR India

## ABSTRACT SHEET

PROJECT: PL INDUSTRIES LTD (AMHUSAR)			P.O. No.	VE-078/2023-24 RES-08			TV-1 (H PLANT)		VE-02 (H PLANT)		TV-3 (H PLANT)		TV-2 (H PLANT)		VE-02 (H PLANT)				
Site Location :		VISHEAL YARD/TDR1 YARD		P.O. Dated		05-01-2024		RA-05		RA-06		RA-07		RA-08		RA-09			
SR. No.	LOCATION OF JOB	Description	Unit	As per work order			TDR/23-24/067		TDR/24-25/0037		TDR/24-25/0018		TDR/24-25/0015		TDR/24-25/0023		Cumulative		
				Qty.	Rate	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	
A	Blasting & Painting For Structure																		
1	TDR	Grb Blasting By Copper Slag Sa 2.5 Grad	SQ.MTR	5000	58	290000.00	671.36	38938.88	0.00	0.00	1447.93	83979.94	202.28	11792.24	0.00	0.00	2521.57	134591.06	
2	TDR	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	5000	179	895000.00	350.52	156343.08	0.00	0.00	1447.93	25938.47	202.28	36208.12	0.00	0.00	2440.71	459756.63	
3	TDR	P/A Two Coat Of Aproxide Mid	SQ.MTR	5000	165	825000.00	350.52	123655.80	0.00	0.00	1384.06	228369.90	202.28	33376.20	0.00	0.00	2336.86	385581.90	
4	TDR	P/A Two Coat Of Aproxide Of 574 PU	SQ.MTR	5000	155	775000.00	350.52	116330.60	0.00	0.00	1384.06	214529.30	202.28	31353.40	0.00	0.00	2336.86	362213.80	
B	Painting For Structure																		
1	VISHAL	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	2500	179	447500.00	0.00	0.00	1147.09	204507.00	0.00	0.00	0.00	0.00	1617.81	289582.00	1760.81	494184.00	
2	VISHAL	P/A Two Coat Of Aproxide Mid	SQ.MTR	2500	165	412500.00	0.00	0.00	1109.16	183011.40	0.00	0.00	0.00	0.00	1617.81	266578.43	2726.97	669650.83	
3	VISHAL	P/A Two Coat Of Aproxide Of 574 PU	SQ.MTR	2500	155	387500.00	0.00	0.00	1109.16	172913.80	0.00	0.00	0.00	0.00	1617.81	258760.55	2726.97	420680.35	
TOTAL Amount INR						40,42,500.00	4,17,408.36		5,91,328.20		7,86,058.64		1,12,669.96		8,07,287.10		26,76,992.32		
																		TOTAL	1512378.93
																			
																		Authorized Signatory	

PROJECT NAME:PI INDUSTRIES LTD (JAMBUSAR)		H PLANT		LOCATION: VISHAL YARD (VE-02)		
CONTRACTOR : THE DR INDIA				BILL: RA-09		
SUMMARY SHEET						
SR NO	PAGE NO	BLASTING QTY (M2)	1st COAT QTY (M2)	2nd COAT QTY (M2)	FINISH COAT QTY (M2)	REMARK
1	1	0	305.4718	305.4718	305.4718	ROW
2	2	0	86.7825	86.7825	86.7825	ROW
3	3	0	52.5224	52.5224	52.5224	ROW
4	4	0	64.08255	64.08255	64.08255	ROW
5	5	0	1108.95	1108.95	1108.95	STRUCTURE
	TOTAL	0	1617.81	1617.81	1617.81	M2
<div></div> <div></div>						



THE DR INDIA									
PROJECT NAME		PI-H PLANT			DATE				
CONTRACTOR		THE DR INDIA			PAGE NO		1		
AREA/LOCATION		VISHAL YARD			PO No.		VE/078/2023-24 REV.00      DATE: 03.01.2024		
Sr No	ID No / Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
1	RAW MATERIAL	ISMB 300*140	BEAM	12.04	1.16	1	2	27.9328	3 COAT
2	RAW MATERIAL	ISMC 200*75	CHANNEL	11.6	0.7	1	1	8.12	3 COAT
3	RAW MATERIAL	ISMC 200*75	CHANNEL	11.14	0.7	1	6	46.788	3 COAT
4	RAW MATERIAL	ISMC 100*50	CHANNEL	11.98	0.4	1	2	9.584	3 COAT
5	RAW MATERIAL	ISMC 100*50	CHANNEL	12.03	0.4	1	4	19.248	3 COAT
6	RAW MATERIAL	ISA 75*75	ANGLE	11.91	0.3	1	2	7.146	3 COAT
7	RAW MATERIAL	ISA 75*75	ANGLE	12.03	0.3	1	7	25.263	3 COAT
8	RAW MATERIAL	ISA 75*75	ANGLE	12.05	0.3	1	5	18.075	3 COAT
9	RAW MATERIAL	ISA 75*75	ANGLE	12.01	0.3	1	1	3.603	3 COAT
10	RAW MATERIAL	ISA 50*50	ANGLE	11.88	0.2	1	1	2.396	3 COAT
11	RAW MATERIAL	ISMB 150*75	BEAM	12.04	0.6	1	2	14.448	3 COAT
12	RAW MATERIAL	ISMC 150*75	CHANNEL	12.04	0.6	1	5	36.12	3 COAT
13	RAW MATERIAL	ISMC 150*75	CHANNEL	12.03	0.6	1	6	43.308	3 COAT
14	RAW MATERIAL	ISMC 150*75	CHANNEL	11.2	0.6	1	1	6.72	3 COAT
15	RAW MATERIAL	ISMC 125*65	CHANNEL	12	0.51	1	6	36.72	3 COAT
								305.4718	
Contractor			TDR/			Client	VISHAL ENTERPRISE		
Signature			Signature			Signature			
Name	JAHIR AHMED		Name	KUNESH JIREMALI		Name			
Designation	SITE SUPERVISOR		Designation	PROJECTS ENGINEER		Designation			
Date			Date			Date			

THE DR INDIA									
PROJECT NAME		PI-H PLANT			DATE		26-06-2024		
CONTRACTOR		THE DR INDIA			PAGE NO		2		
AREA/LOCATION		VISHAL YARD			PO No.		VE/078/2023-24 REV.00    DATE: 05.01.2024		
Sr No	IO No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
1	PR10	ISMIC 200*75	CHANNEL	3.85	0.7	1	1	2.695	
2	PR10	EXTRA PLATE	PLT	0.165	0.07	2	2	0.0462	0
3	PR9	ISMIC 200*75	CHANNEL	3.85	0.7	1	1	2.695	0
4	PR9	EXTRA PLATE	PLT	0.165	0.07	2	2	0.0462	0
5	PR5	ISMIC 200*75	CHANNEL	3.84	0.7	1	1	2.688	0
6	PR5	EXTRA PLATE	PLT	0.165	0.07	2	2	0.0462	0
7	PR6	ISMIC 200*75	CHANNEL	3.845	0.7	1	1	2.6915	0
8	PR6	EXTRA PLATE	PLT	0.165	0.07	2	2	0.0462	0
9	PR12	ISMIC 200*75	CHANNEL	3.845	0.7	1	1	2.6915	0
10	PR12	EXTRA PLATE	PLT	0.165	0.07	2	2	0.0462	0
11	PR16	ISMIC 200*75	CHANNEL	3.85	0.7	1	1	2.695	0
12	PR16	EXTRA PLATE	PLT	0.165	0.07	2	2	0.0462	0
13	PR13	ISMIC 200*75	CHANNEL	3.85	0.7	1	1	2.695	0
14	PR13	EXTRA PLATE	PLT	0.165	0.07	2	2	0.0462	0
15	PR11	ISMIC 200*75	CHANNEL	3.845	0.7	1	1	2.6915	0
16	PR11	EXTRA PLATE	PLT	0.165	0.07	2	2	0.0462	0
17	PR7	ISMIC 200*75	CHANNEL	3.845	0.7	1	1	2.6915	0
18	PR7	EXTRA PLATE	PLT	0.165	0.07	2	2	0.0462	0
19	PR8	ISMIC 200*75	CHANNEL	3.845	0.7	1	1	2.6915	0
20	PR8	EXTRA PLATE	PLT	0.165	0.07	2	2	0.0462	0
21	PR24	ISMIC 200*75	CHANNEL	3.99	0.7	1	1	2.793	0
22	PR14	ISMIC 200*75	CHANNEL	3.99	0.7	1	1	2.793	0
23	PR27	ISMIC 200*75	CHANNEL	3.99	0.7	1	1	2.793	0
24	PR18	ISMIC 200*75	CHANNEL	3.99	0.7	1	1	2.793	0
25	PR21	ISMIC 200*75	CHANNEL	3.99	0.7	1	1	2.793	0
26	PR10	ISMIC 200*75	CHANNEL	3.99	0.7	1	1	2.793	0
27	PR17	ISMIC 200*75	CHANNEL	3.99	0.7	1	1	2.793	0
28	PR20	ISMIC 200*75	CHANNEL	3.99	0.7	1	1	2.793	0
29	PR25	ISMIC 200*75	CHANNEL	3.99	0.7	1	1	2.793	0
30	PR21	ISMIC 200*75	CHANNEL	3.99	0.7	1	1	2.793	0
31	PR22	ISMIC 200*75	CHANNEL	3.99	0.7	1	1	2.793	0
32	PR10	ISMIC 200*75	CHANNEL	10.24	0.7	1	1	7.168	0
33	PR3	ISMIC 200*75	CHANNEL	10.24	0.7	1	1	7.168	0
34	PR1	ISMIC 200*75	CHANNEL	10.24	0.7	1	1	7.168	0
35	PR2	ISMIC 200*75	CHANNEL	10.24	0.7	1	1	7.168	0
								86.7825	
Contractor		TDRI			Client		VISHAL ENTERPRISE		
Signature		Signature			Signature				
Name	JAHIR AHMED	Name			Name				
Designation	SITE SUPERVISOR	Designation			Designation				
Date		Date			Date				



THE DR INDIA									
PROJECT NAME		PI-H PLANT			DATE				
CONTRACTOR		THE DR INDIA			PAGE NO		1		
AREA/LOCATION		VISHAL YARD			PO No.		VE/078/2023-24 REV.00      DATE: 03.01.2024		
Sr No	IO No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr.	Remarks
1	PR-1	ISM 200*75	CHANNEL	10.24	0.7	1	1	7.168	
2	PR-1	ISM 200*75	CHANNEL	10.24	0.7	1	1	7.168	0
3	PR-B-1	ISMB 300*140	BEAM	9.1	1.16	1	1	10.556	0
4	PR-B-1	SUPT. PLT	PLT	0.7	1.16	1	2	1.624	0
5	PR-B-1	BASE PLATE	PLT	0.62	0.15	2	2	0.372	0
6	PR-B-1	CROSS PLATE	PLT	0.26	0.17	2	2	0.1768	0
7	PR-B-2	ISMB 300*140	BEAM	9.1	1.16	1	1	10.556	0
8	PR-B-2	SUPT. PLT	PLT	0.7	1.16	1	2	1.624	0
9	PR-B-2	BASE PLATE	PLT	0.62	0.15	2	2	0.372	0
10	PR-B-2	CROSS PLATE	PLT	0.26	0.17	2	2	0.1768	0
11	PR-B-3	ISMB 300*140	BEAM	9.1	1.16	1	1	10.556	0
12	PR-B-3	SUPT. PLT	PLT	0.7	1.16	1	2	1.624	0
13	PR-B-3	BASE PLATE	PLT	0.62	0.15	2	2	0.372	0
14	PR-B-3	CROSS PLATE	PLT	0.26	0.17	2	2	0.1768	0
								52.5224	
Contractor				TDR			Client	VISHAL ENTERPRISE	
Signature				Signature			Signature		
Name	JAHIR AHMED			Name			Name		
Designation	SITE SUPERVISOR			Designation	PROJECT ENGINEER		Designation		
Date				Date			Date		

THE DR INDIA									
PROJECT NAME		PI-H PLANT			DATE				
CONTRACTOR		THE DR INDIA			PAGE NO		4		
AREA/LOCATION		VISHAL YARD			PO No.		VE/078/2023-24 REV.00      DATE: 03.01.2024		
Sr No	ID No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr.	Remarks
1	SC11	ISMIC 125*65	CHANNEL	4.705	0.51	1	1	2.39955	26-06-2024
2	SC12	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
3	SC1	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
4	SC12	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
5	SC8	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
6	SC10	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
7	SC9	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
8	SC14	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
9	SC2	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
10	SC3	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
11	SC13	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
12	SC1	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
13	SC3	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
14	SC6	ISMIC 125*65	CHANNEL	4.7	0.51	1	1	2.397	26-06-2024
15	SC1	ISMB 200*100	BEAM	2.22	0.8	1	1	1.776	28-06-2024
16	SC4	ISMB 200*100	BEAM	2.22	0.8	1	1	1.776	28-06-2024
17	SC2	ISMB 200*100	BEAM	2.21	0.8	1	1	1.768	28-06-2024
18	SC7	ISMB 200*100	BEAM	2.76	0.8	1	1	2.208	28-06-2024
19	SC8	ISMB 200*100	BEAM	2.76	0.8	1	1	2.208	28-06-2024
20	SC5	ISMB 200*100	BEAM	2.21	0.8	1	1	1.768	28-06-2024
21	SC10	ISMB 200*100	BEAM	2.76	0.8	1	1	2.208	28-06-2024
22	SC9	ISMB 200*100	BEAM	2.76	0.8	1	1	2.208	28-06-2024
23	SC7	ISMB 200*100	BEAM	2.21	0.8	1	1	1.768	28-06-2024
24	SC23	ISMB 150*75	BEAM	0.73	0.6	1	1	0.438	03-07-2024
25	SC21	ISMB 150*75	BEAM	0.73	0.6	1	1	0.438	03-07-2024
26	SC22	ISMB 150*75	BEAM	0.73	0.6	1	1	0.438	03-07-2024
27	SC15	ISMB 200*100	BEAM	0.73	0.8	1	1	0.584	03-07-2024
28	SC14	ISMB 200*100	BEAM	0.74	0.8	1	1	0.592	03-07-2024
29	SC16	ISMB 200*100	BEAM	0.74	0.8	1	1	0.592	03-07-2024
30	SC11	ISMB 200*100	BEAM	2.16	0.8	1	1	1.728	05-07-2024
31	SC19	ISMB 200*100	BEAM	1.43	0.8	1	1	1.144	05-07-2024
32	SC20	ISMB 200*100	BEAM	1.43	0.8	1	1	1.144	05-07-2024
33	SC17	ISMB 200*100	BEAM	1.42	0.8	1	1	1.136	05-07-2024
34	SC18	ISMB 200*100	BEAM	1.43	0.8	1	1	1.144	05-07-2024
35	SC12	ISMB 200*100	BEAM	2.16	0.8	1	1	1.728	05-07-2024
36	SC11	ISMB 200*100	BEAM	2.16	0.8	1	1	1.728	05-07-2024
								64.08255	
Contractor			TORI			Client	VISHAL ENTERPRISE		
Signature			Signature			Signature			
Name	JAIBR AHMED		Name			Name			
Designation	SITE SUPERVISOR		Designation	PROJECTS ENGINEER		Designation			
Date			Date			Date			



# VISHAL ENTERPRISE

SR NO	LOCATION	PROFILE	Row Labels	QTY	PER UNIT SQM	TOTAL SQM
1	4b	BEAM	4B1	1	0.497	0.497
2	4b	BEAM	4B2	1	0.497	0.497
3	4b	BEAM	4B3	1	2.103	2.103
4	4b	BEAM	4B4	1	0.804	0.804
5	4b	BEAM	4B5	1	2.641	2.641
6	4b	BEAM	4B6	1	0.614	0.614
7	4b	BEAM	4B7	4	1.127	4.508
8	4b	BEAM	4B8	1	2.237	2.237
9	4b	BEAM	4B9	4	1.275	5.1
10	4b	BEAM	4B10	1	0.866	0.866
11	4b	BEAM	4B11	3	2.103	6.309
12	4b	BEAM	4B12	1	0.866	0.866
13	4b	BEAM	4B13	1	1.057	1.057
14	4b	BEAM	4B14	2	0.309	0.618
15	4b	BEAM	4B15	2	6.019	12.038
16	4b	BEAM	4B16	1	0.616	0.616
17	4b	BEAM	4B17	1	6.07	6.07
18	4b	BEAM	4B18	1	2.641	2.641
19	4b	BEAM	4B19	1	0.553	0.553
20	4b	BEAM	4B20	4	1.17	4.68
21	4b	BEAM	4B21	1	6.585	6.585
22	4b	BEAM	4B22	1	6.585	6.585
23	4b	BEAM	4B23	1	1.722	1.722
24	4b	BEAM	4B24	3	1.023	3.069
25	4b	BEAM	4B25	1	0.866	0.866
26	4b	BEAM	4B26	1	0.823	0.823
27	4b	BEAM	4B27	1	0.747	0.747
28	4b	BEAM	4B28	1	0.747	0.747
29	4b	BEAM	4B29	1	0.866	0.866
30	4b	BEAM	4B30	1	2.641	2.641
31	4b	BEAM	4B31	1	6.07	6.07
32	4b	BEAM	4B32	1	1.16	1.16
33	4b	BEAM	4B33	1	1.159	1.159
34	4b	BEAM	4B34	1	1.159	1.159
35	4b	BEAM	4B35	8	1.149	9.192
36	4b	BEAM	4B36	5	1.02	5.1
37	4b	BEAM	4B37	2	2.196	4.392
38	4b	BEAM	4B38	1	1.672	1.672
39	4b	BEAM	4B39	1	6.111	6.111
40	4b	BEAM	4B40	1	6.563	6.563
41	4b	BEAM	4B41	3	0.765	2.295
42	4b	BEAM	4B42	2	1.205	2.41
43	4b	BEAM	4B43	1	3.674	3.674
44	4b	BEAM	4B44	1	3.674	3.674
45	4b	BEAM	4B45	1	3.645	3.645
46	4b	BEAM	4B46	1	3.686	3.686
47	8B	BEAM	8B1	1	0.68	0.68
48	8B	BEAM	8B2	1	0.72	0.72





# VISHAL ENTERPRISE

SR NO	LOCATION	PROFILE	Row Labels	QTY	PER UNIT SQM	TOTAL SQM
49	8B	BEAM	8B3	2	1.38	2.76
50	8B	BEAM	8B4	2	1.35	2.7
51	8B	BEAM	8B7	1	2.24	2.24
52	8B	BEAM	8B8	1	2.24	2.24
53	8B	BEAM	8B9	2	2.19	4.38
54	8B	BEAM	8B10	1	2.24	2.24
55	8B	BEAM	8B11	1	2.24	2.24
56	8B	BEAM	8B12	2	1.67	3.34
57	8B	BEAM	8B13	1	1.69	1.69
58	8B	BEAM	8B14	1	1.64	1.64
59	8B	BEAM	8B18	1	1.64	1.64
60	8B	BEAM	8B19	1	2.2	2.2
61	8B	BEAM	8B21	1	3.94	3.94
62	8B	BEAM	8B22	1	3.94	3.94
63	8B	BEAM	8B23	1	6.07	6.07
64	8B	BEAM	8B24	1	6.08	6.08
65	8B	BEAM	8B25	1	2.04	2.04
66	8B	BEAM	8B26	1	0.35	0.35
67	8B	BEAM	8B27	1	0.35	0.35
68	8B	BEAM	8B28	2	1.48	2.96
69	8B	BEAM	8B29	1	2.04	2.04
70	8B	BEAM	8B30	1	6.54	6.54
71	8B	BEAM	8B31	4	1.02	4.08
72	8B	BEAM	8B32	1	1.34	1.34
73	8B	BEAM	8B33	1	1.72	1.72
74	8B	BEAM	8B34	1	1.72	1.72
75	8B	BEAM	8B35	1	6.06	6.06
76	8B	BEAM	8B36	1	6.11	6.11
77	8B	BEAM	8B37	1	5.39	5.39
78	8B	BEAM	8B38	11	1.15	12.65
79	8B	BEAM	8B39	2	1.51	3.02
80	8B	BEAM	8B40	4	1.28	5.12
81	8B	BEAM	8B41	6	1.67	10.02
82	8B	BEAM	8B42	1	6.11	6.11
83	8B	BEAM	8B43	1	6.11	6.11
84	8B	BEAM	8B44	4	0.93	3.72
85	8B	BEAM	8B45	3	0.79	2.37
86	8B	BEAM	8B46	3	0.74	2.22
87	8B	BEAM	8B47	2	1.16	2.32
88	8B	BEAM	8B48	2	1.08	2.16
89	8B	BEAM	8B49	1	3.67	3.67
90	8B	BEAM	8B50	1	3.71	3.71
91	8B	BEAM	8B51	1	3.68	3.68
92	8B	BEAM	8B52	1	3.69	3.69
93	8B	BEAM	8B53	1	3.69	3.69
94	8B	BEAM	8B54	1	3.67	3.67
95	8B	BEAM	8B55	1	3.67	3.67
96	8B	BEAM	8B56	1	3.64	3.64





# VISHAL ENTERPRISE

SR NO	LOCATION	PROFILE	Row Labels	QTY	PER UNIT SQM	TOTAL SQM
97	14B	BEAM	14B1	3	0.22	0.66
98	14B	BEAM	14B2	2	0.364	0.728
99	14B	BEAM	14B3	1	1.529	1.529
100	14B	BEAM	14B4	1	6.041	6.041
101	14B	BEAM	14B5	2	1.006	2.012
102	14B	BEAM	14B6	2	0.517	1.034
103	14B	BEAM	14B7	1	0.638	0.638
104	14B	BEAM	14B9	3	0.746	2.238
105	14B	BEAM	14B10	1	0.37	0.37
106	14B	BEAM	14B11	1	0.357	0.357
107	14B	BEAM	14B12	1	0.345	0.345
108	14B	BEAM	14B13	1	0.306	0.306
109	14B	BEAM	14B14	2	0.984	1.968
110	14B	BEAM	14B15	1	1.303	1.303
111	14B	BEAM	14B16	1	1.179	1.179
112	14B	BEAM	14B17	1	0.96	0.96
113	14B	BEAM	14B18	2	0.839	1.678
114	14B	BEAM	14B19	1	0.894	0.894
115	14B	BEAM	14B20	2	1.937	3.874
116	14B	BEAM	14B21	2	0.743	1.486
117	14B	BEAM	14B22	2	0.499	0.998
118	14B	BEAM	14B23	1	2.596	2.596
119	14B	BEAM	14B24	1	2.555	2.555
120	14B	BEAM	14B25	1	2.555	2.555
121	14B	BEAM	14B27	1	2.596	2.596
122	14B	BEAM	14B28	1	2.596	2.596
123	14B	BEAM	14B29	1	0.42	0.42
124	14B	BEAM	14B30	1	0.936	0.936
125	14B	BEAM	14B31	1	0.664	0.664
126	14B	BEAM	14B32	1	2.027	2.027
127	14B	BEAM	14B35	1	1.974	1.974
128	14B	BEAM	14B36	1	3.617	3.617
129	14B	BEAM	14B38	1	0.96	0.96
130	14B	BEAM	14B40	1	0.517	0.517
131	14B	BEAM	14B41	1	0.638	0.638
132	14B	BEAM	14B42	1	1.529	1.529
133	14B	BEAM	14B43	1	1.145	1.145
134	14B	BEAM	14B45	1	0.368	0.368
135	14B	BEAM	14B46	1	0.368	0.368
136	14B	BEAM	14B48	1	0.894	0.894
137	14B	BEAM	14B49	2	1.937	3.874
138	14B	BEAM	14B50	1	6.053	6.053
139	14B	BEAM	14B54	1	6.689	6.689
140	14B	BEAM	14B56	1	3.576	3.576
141	14B	BEAM	14B57	10	0.563	5.63
142	14B	BEAM	14B59	3	0.865	2.595
143	14B	BEAM	14B60	1	1.656	1.656
144	14B	BEAM	14B61	1	0.873	0.873





## VISHAL ENTERPRISE

SR NO	LOCATION	PROFILE	Row Labels	QTY	PER UNIT SQM	TOTAL SQM
145	14B	BEAM	14B64	1	1.014	1.014
146	14B	BEAM	14B65	2	6.031	12.062
147	14B	BEAM	14B66	1	5.45	5.45
148	14B	BEAM	14B67	1	0.621	0.621
149	14B	BEAM	14B68	1	3.576	3.576
150	14B	BEAM	14B69	12	1.075	12.9
151	14B	BEAM	14B70	1	0.915	0.915
152	14B	BEAM	14B71	1	0.667	0.667
153	14B	BEAM	14B72	1	0.918	0.918
154	14B	BEAM	14B73	1	0.635	0.635
155	14B	BEAM	14B79	1	1.504	1.504
156	14B	BEAM	14B84	1	3.016	3.016
157	14B	BEAM	14B85	3	2.975	8.925
158	14B	BEAM	14B94	1	1.101	1.101
159	14B	BEAM	14B95	1	1.101	1.101
160	14B	BEAM	14B97	2	1.072	2.144
161	14B	BEAM	14B98	1	6.06	6.06
162	14B	BEAM	14B99	8	1.711	13.688
163	14B	BEAM	14B100	4	0.868	3.472
164	14B	BEAM	14B26	1	2.004	2.004
165	14B	BEAM	14B33	1	1.974	1.974
166	14B	BEAM	14B34	1	1.974	1.974
167	14B	BEAM	14B37	2	0.935	1.87
168	14B	BEAM	14B39	1	1.179	1.179
169	14B	BEAM	14B44	3	1.475	4.425
170	14B	BEAM	14B47	1	1.177	1.177
171	14B	BEAM	14B51	1	6.053	6.053
172	14B	BEAM	14B52	1	5.501	5.501
173	14B	BEAM	14B53	2	0.689	1.378
174	14B	BEAM	14B55	1	6.575	6.575
175	14B	BEAM	14B58	1	1.136	1.136
176	14B	BEAM	14B62	1	1.504	1.504
177	14B	BEAM	14B63	1	1.334	1.334
178	14B	BEAM	14B74	1	0.566	0.566
179	14B	BEAM	14B75	5	1.107	5.535
180	14B	BEAM	14B76	1	1.452	1.452
181	14B	BEAM	14B77	1	1.452	1.452
182	14B	BEAM	14B78	1	1.452	1.452
183	14B	BEAM	14B8	3	0.753	2.259
184	14B	BEAM	14B80	2	0.582	1.164
185	14B	BEAM	14B81	4	0.637	2.548
186	14B	BEAM	14B82	2	0.413	0.826
187	14B	BEAM	14B83	5	1.408	7.04
188	14B	BEAM	14B86	1	6.019	6.019
189	14B	BEAM	14B87	1	6.06	6.06
190	14B	BEAM	14B88	1	0.921	0.921
191	14B	BEAM	14B89	1	6.019	6.019
192	14B	BEAM	14B90	8	1.035	8.28
193	14B	BEAM	14B91	1	6.111	6.111





## VISHAL ENTERPRISE

SR NO	LOCATION	PROFILE	Row Labels	QTY	PER UNIT SQM	TOTAL SQM
194	14B	BEAM	14B92	1	0.788	0.788
195	14B	BEAM	14B93	2	6.06	12.12
196	14B	BEAM	14B96	1	0.816	0.816
197	20B	BEAM	20B1	1	1.5	1.5
198	20B	BEAM	20B10	1	0.6	0.6
199	20B	BEAM	20B11	1	1.2	1.2
200	20B	BEAM	20B12	2	1.5	3
201	20B	BEAM	20B13	2	1.2	2.4
202	20B	BEAM	20B14	1	2.5	2.5
203	20B	BEAM	20B15	2	2.5	5
204	20B	BEAM	20B16	1	2.4	2.4
205	20B	BEAM	20B17	2	1.9	3.8
206	20B	BEAM	20B18	1	2.1	2.1
207	20B	BEAM	20B19	1	2.1	2.1
208	20B	BEAM	20B2	1	2.4	2.4
209	20B	BEAM	20B20	1	2.7	2.7
210	20B	BEAM	20B21	1	0.5	0.5
211	20B	BEAM	20B22	1	0.8	0.8
212	20B	BEAM	20B23	1	3.6	3.6
213	20B	BEAM	20B24	1	0.8	0.8
214	20B	BEAM	20B25	1	2.1	2.1
215	20B	BEAM	20B26	2	0.6	1.2
216	20B	BEAM	20B27	1	1.2	1.2
217	20B	BEAM	20B28	1	0.6	0.6
218	20B	BEAM	20B29	1	4.5	4.5
219	20B	BEAM	20B3	2	0.6	1.2
220	20B	BEAM	20B30	3	0.8	2.4
221	20B	BEAM	20B31	1	3.8	3.8
222	20B	BEAM	20B32	1	6.5	6.5
223	20B	BEAM	20B33	1	5.8	5.8
224	20B	BEAM	20B34	2	1.2	2.4
225	20B	BEAM	20B35	1	2.4	2.4
226	20B	BEAM	20B36	1	7	7
227	20B	BEAM	20B37	1	3.5	3.5
228	20B	BEAM	20B38	1	6.9	6.9
229	20B	BEAM	20B39	1	0.5	0.5
230	20B	BEAM	20B4	2	0.5	1
231	20B	BEAM	20B40	1	0.7	0.7
232	20B	BEAM	20B41	1	0.9	0.9
233	20B	BEAM	20B42	1	0.9	0.9
234	20B	BEAM	20B43	1	1.5	1.5
235	20B	BEAM	20B44	1	1.5	1.5
236	20B	BEAM	20B45	1	1	1
237	20B	BEAM	20B46	4	1	4
238	20B	BEAM	20B47	2	2	4
239	20B	BEAM	20B48	1	2	2
240	20B	BEAM	20B49	2	1	2
241	20B	BEAM	20B5	2	0.5	1
242	20B	BEAM	20B50	1	0.7	0.7





# VISHAL ENTERPRISE

SR NO	LOCATION	PROFILE	Row Labels	QTY	PER UNIT SQM	TOTAL SQM
243	20B	BEAM	20B51	1	0.5	0.5
244	20B	BEAM	20B52	3	0.9	2.7
245	20B	BEAM	20B53	1	6.6	6.6
246	20B	BEAM	20B54	1	6.5	6.5
247	20B	BEAM	20B55	1	5.8	5.8
248	20B	BEAM	20B57	4	1.3	5.2
249	20B	BEAM	20B58	8	1.1	8.8
250	20B	BEAM	20B59	1	1	1
251	20B	BEAM	20B6	2	1	2
252	20B	BEAM	20B60	2	0.9	1.8
253	20B	BEAM	20B61	1	1.3	1.3
254	20B	BEAM	20B62	1	0.7	0.7
255	20B	BEAM	20B63	8	1.9	15.2
256	20B	BEAM	20B64	2	1.5	3
257	20B	BEAM	20B65	2	2.5	5
258	20B	BEAM	20B66	1	6.5	6.5
259	20B	BEAM	20B67	1	6.5	6.5
260	20B	BEAM	20B68	1	6.4	6.4
261	20B	BEAM	20B69	2	0.4	0.8
262	20B	BEAM	20B7	1	1.8	1.8
263	20B	BEAM	20B70	1	0.5	0.5
264	20B	BEAM	20B71	1	0.5	0.5
265	20B	BEAM	20B72	3	0.8	2.4
266	20B	BEAM	20B73	2	0.5	1
267	20B	BEAM	20B74	2	0.6	1.2
268	20B	BEAM	20B75	1	0.7	0.7
269	20B	BEAM	20B76	3	1.2	3.6
270	20B	BEAM	20B77	2	1.2	2.4
271	20B	BEAM	20B78	1	0.8	0.8
272	20B	BEAM	20B79	2	0.5	1
273	20B	BEAM	20B8	1	0.6	0.6
274	20B	BEAM	20B80	1	0.8	0.8
275	20B	BEAM	20B81	1	1.8	1.8
276	20B	BEAM	20B82	1	1.8	1.8
277	20B	BEAM	20B83	1	1.8	1.8
278	20B	BEAM	20B84	1	1.9	1.9
279	20B	BEAM	20B86	1	1.9	1.9
280	20B	BEAM	20B87	1	1.8	1.8
281	20B	BEAM	20B88	1	1.8	1.8
282	20B	BEAM	20B89	1	1.9	1.9
283	20B	BEAM	20B9	1	1.2	1.2
284	20B	BEAM	20B90	1	3.6	3.6
285	20B	BEAM	20B91	1	3.5	3.5
286	20B	BEAM	20B92	1	0.5	0.5
287	20B	BEAM	20B93	1	6.5	6.5
288	20B	BEAM	20B95	8	0.8	6.4
289	24B	BEAM	24B1	1	6.536	6.536
290	24B	BEAM	24B10	1	6.062	6.062
291	24B	BEAM	24B100	1	0.634	0.634





# VISHAL ENTERPRISE

SR NO	LOCATION	PROFILE	Row Labels	QTY	PER UNIT SQM	TOTAL SQM
292	24B	BEAM	24B101	2	1.03	2.06
293	24B	BEAM	24B102	2	1.03	2.06
294	24B	BEAM	24B11	1	6.062	6.062
295	24B	BEAM	24B12	1	6.115	6.115
296	24B	BEAM	24B13	1	6.139	6.139
297	24B	BEAM	24B14	2	3.869	7.738
298	24B	BEAM	24B15	1	3.922	3.922
299	24B	BEAM	24B16	2	1.005	2.01
300	24B	BEAM	24B17	3	0.725	2.175
301	24B	BEAM	24B18	3	0.865	2.595
302	24B	BEAM	24B19	3	0.865	2.595
303	24B	BEAM	24B2	1	6.624	6.624
304	24B	BEAM	24B20	1	1.76	1.76
305	24B	BEAM	24B21	4	1.379	5.516
306	24B	BEAM	24B22	1	1.379	1.379
307	24B	BEAM	24B23	2	1.146	2.292
308	24B	BEAM	24B24	2	1.146	2.292
309	24B	BEAM	24B25	1	1.504	1.504
310	24B	BEAM	24B26	1	1.504	1.504
311	24B	BEAM	24B27	1	1.657	1.657
312	24B	BEAM	24B28	1	1.657	1.657
313	24B	BEAM	24B29	4	1.035	4.14
314	24B	BEAM	24B3	1	5.992	5.992
315	24B	BEAM	24B30	1	1.927	1.927
316	24B	BEAM	24B31	1	1.927	1.927
317	24B	BEAM	24B32	1	0.763	0.763
318	24B	BEAM	24B33	2	1.711	3.422
319	24B	BEAM	24B34	1	1.711	1.711
320	24B	BEAM	24B35	1	1.711	1.711
321	24B	BEAM	24B36	3	1.107	3.321
322	24B	BEAM	24B37	4	1.155	4.62
323	24B	BEAM	24B38	3	0.844	2.532
324	24B	BEAM	24B39	1	2.444	2.444
325	24B	BEAM	24B4	1	6.033	6.033
326	24B	BEAM	24B40	1	2.415	2.415
327	24B	BEAM	24B41	1	2.415	2.415
328	24B	BEAM	24B42	1	2.415	2.415
329	24B	BEAM	24B43	1	2.027	2.027
330	24B	BEAM	24B44	1	2.027	2.027
331	24B	BEAM	24B45	1	2.027	2.027
332	24B	BEAM	24B46	1	2.027	2.027
333	24B	BEAM	24B47	7	0.667	4.669
334	24B	BEAM	24B48	5	0.667	3.335
335	24B	BEAM	24B49	1	1.024	1.024
336	24B	BEAM	24B5	1	6.021	6.021
337	24B	BEAM	24B50	1	0.321	0.321
338	24B	BEAM	24B51	1	0.321	0.321
339	24B	BEAM	24B52	1	0.19	0.19
340	24B	BEAM	24B53	1	0.634	0.634





## VISHAL ENTERPRISE

SR NO	LOCATION	PROFILE	Row Labels	QTY	PER UNIT SQM	TOTAL SQM
341	24B	BEAM	24B54	1	0.634	0.634
342	24B	BEAM	24B55	8	1.018	8.144
343	24B	BEAM	24B56	4	0.868	3.472
344	24B	BEAM	24B57	1	1.615	1.615
345	24B	BEAM	24B58	1	1.615	1.615
346	24B	BEAM	24B59	1	1.586	1.586
347	24B	BEAM	24B6	1	6.074	6.074
348	24B	BEAM	24B60	1	1.586	1.586
349	24B	BEAM	24B61	2	2.359	4.718
350	24B	BEAM	24B62	2	2.359	4.718
351	24B	BEAM	24B63	1	1.883	1.883
352	24B	BEAM	24B65	1	1.239	1.239
353	24B	BEAM	24B66	1	1.239	1.239
354	24B	BEAM	24B67	1	0.333	0.333
355	24B	BEAM	24B68	1	0.333	0.333
356	24B	BEAM	24B69	1	5.457	5.457
357	24B	BEAM	24B7	1	6.062	6.062
358	24B	BEAM	24B70	1	5.481	5.481
359	24B	BEAM	24B71	1	0.71	0.71
360	24B	BEAM	24B72	1	0.71	0.71
361	24B	BEAM	24B73	1	2.396	2.396
362	24B	BEAM	24B74	1	3.472	3.472
363	24B	BEAM	24B75	1	2.956	2.956
364	24B	BEAM	24B76	2	0.757	1.514
365	24B	BEAM	24B77	2	1.372	2.744
366	24B	BEAM	24B78	1	1.198	1.198
367	24B	BEAM	24B79	2	1.183	2.366
368	24B	BEAM	24B8	1	6.062	6.062
369	24B	BEAM	24B80	2	1.183	2.366
370	24B	BEAM	24B81	2	0.566	1.132
371	24B	BEAM	24B82	1	2.143	2.143
372	24B	BEAM	24B83	1	2.143	2.143
373	24B	BEAM	24B85	1	0.611	0.611
374	24B	BEAM	24B86	1	0.612	0.612
375	24B	BEAM	24B87	1	0.977	0.977
376	24B	BEAM	24B88	1	0.744	0.744
377	24B	BEAM	24B89	1	0.896	0.896
378	24B	BEAM	24B9	1	6.033	6.033
379	24B	BEAM	24B90	1	0.682	0.682
380	24B	BEAM	24B91	1	0.353	0.353



*[Handwritten signature]*



# VISHAL ENTERPRISE

SR NO	LOCATION	PROFILE	Row Labels	QTY	PER UNIT SQM	TOTAL SQM
381	24B	BEAM	24B92	1	0.353	0.353
382	24B	BEAM	24B93	1	0.511	0.511
383	24B	BEAM	24B94	1	0.19	0.19
384	24B	BEAM	24B95	1	0.166	0.166
385	24B	BEAM	24B96	1	0.295	0.295
386	24B	BEAM	24B98	1	0.295	0.295
387	24B	BEAM	24B99	1	0.634	0.634
388	8B1	BEAM	8B15	1	0.21	0.21
389	8B1	BEAM	8B16	1	0.21	0.21
390	8B1	BEAM	8B17	1	0.43	0.43
391	8B2	BEAM	8B20	1	0.44	0.44
392	8B5	BEAM	8B5	3	0.32	0.96
393	8B6	BEAM	8B6	3	0.32	0.96

*[Handwritten Signature]*

