

IRN No. : 6de263289fb5cda12c5fad024e8dc0b058773e162a979c4cd9630b4c4f5b58c4

Ackw No: 162418508024108

Ackwb Date : 2024-10-05 09:55:00 Valid till :

Eway No :

Eway Date :

### TAX INVOICE

<b>Address of Billing</b> <b>VISHAL ENTERPRISE</b> A/34/3, GIDC Bhatpore, Limla Surat-394510 State: GUJARAT State Code : 24		<b>Address of Recipient</b> <b>VISHAL ENTERPRISE</b> A/34/3, GIDC Bhatpore, Limla Surat-394510 State: GUJARAT State Code : 24		GSTIN : 24CYOPS3372R1ZE PanNo:CYOPS3372R Vendor Code :  <b>PO Details</b> VE/007/2024-25REV.00   18-May-2024  <b>Invoice</b> TDRI/24-25/0810   05-10-2024						
GSTIN : 24AAYPM1959N1ZS		GSTIN : 24AAYPM1959N1ZS		RA-04						
Plant Location: PI-MPP-12 PLANT(VE YARD)										
Item No	Description			SAC Code	Unit	Quantity	Rate	Amount		
1	P/A One Coat Zinc Silicate Primer			995473	SQM	584.81	179	104680.99		
2	P/A Two coat Apcodur Mio			995473	SQM	363.13	165	59916.45		
3	P/A Two Coat Apcothane Pu Paint			995473	SQM	363.13	155	56285.15		
SAC CODE	Taxable Value	CGST		SGST		IGST		Total Taxable Value 220882.59		
		Rate	Tax	Rate	Tax	Rate	Tax	CGST 19879.43		
995473	220882.59	9%	19879.43	9%	19879.43	0	0.00	SGST 19879.43		
								Round Off -0.45		
		0.00		0.00		0.00		Total Value ₹ 260641.00		
	220882.59	19879.43		19879.43		0.00				

Amount in Word : Two Lakh Sixty Thousand Six Hundred Forty One Rupees Only.

Bank Detail : AU SMALL BANK , ANKLESHWAR

Current A/C No : 2021213330210322 IFSC No :- AUBL0002133

Udyam Number : UDYAM-GJ-06-0021394

For, The dR india



Subject to Ankleshwar Jurisdiction

O V M

## THE DR INDIA

Location Of Work : TDRI YARD-02

Name of Work - STRUCTURE BLASTING , PAINTING

Project Name : PI INDUSTRIES LTD (JAMBUSAR)

Bill Abstract :TDRI/24-25/0811 Dated: 05/10/2024

PO NO. : VE/007/2024-25 Rev.00 DATE: 18.05.2024

Sr.No	LOCATION	Description of Work	UOM	PO Qty (M2)	Rate INR	Up to Previous Bill		This Bill		Cumulative	
						Qty (M2)	Amount	Qty (M2)	Amount	Qty (M2)	Amount
		Blasting & Painting For Structure									
1	TDRI	Grit Blasting By Copper Slag Sa 2.5 Grad	SQ.MTR	5500	58	3727.64	216203.12	872.90	50628.20	4600.54	266831.32
2	TDRI	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	5500	179	3727.64	667247.56	872.90	156249.10	4600.54	823496.66
3	TDRI	P/A Two Coat Of Apcodur Mio	SQ.MTR	5500	165	2991.48	493594.2	816.20	134673.00	3807.68	628267.20
4	TDRI	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	5500	155	2937.03	455239.65	816.20	126511.00	3753.23	581750.65
		Painting For Structure									
1	VISHAL	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	5500	179	4066.30	727867.7	0.00	0.00	4066.30	727867.70
2	VISHAL	P/A Two Coat Of Apcodur Mio	SQ.MTR	5500	165	3799.84	626973.6	0.00	0.00	3799.84	626973.60
3	VISHAL	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	5500	155	3627.72	562296.6	0.00	0.00	3627.72	562296.60
		Total Amount INR					37,49,422.43		4,68,061.30		42,17,483.73



**The DR India**

**ABSTRACT SHEET**

PROJECT : PI INDUSTRIES LTD (JAMBUSAR)			P.O. No.		VE/007/2024-25 Rev.00		TY-01		TY-02		VE-02		VE-02		TY-02				
Site Location :		TDRI YARD-02		P.O Dated :		18.05.2024		RA-01		RA-02		RA-03		RA-04		RA-05			
SR. No.	LOCATION	Description	Uom	As per work order			TDRI/24-25/0685		TDRI/24-25/0686		TDRI/24-25/0687		TDRI/24-25/0810		TDRI/24-25/0811		Cumulative		
				Qty.	Rate	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	
<b>Blasting &amp; Painting For Structure</b>																			
1	TDRI	Grit Blasting By Copper Slag Sa 2.5 Grad	SQ.MTR	5500	58	319000.00	1704.29	98848.82	2023.35	117354.30	0.00	0.00	0.00	0.00	872.90	50628.20	4600.54	266831.32	
2	TDRI	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	5500	179	984500.00	1704.29	305067.91	2023.35	362179.65	0.00	0.00	0.00	0.00	872.90	156249.10	4600.54	823496.66	
3	TDRI	P/A Two Coat Of Apcodur Mlo	SQ.MTR	5500	165	907500.00	1477.06	243714.90	1514.42	249879.30	0.00	0.00	0.00	0.00	816.20	134673.00	3807.68	628267.20	
4	TDRI	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	5500	155	852500.00	1422.61	220504.55	1555.02	241028.10	0.00	0.00	0.00	0.00	816.20	126511.00	3793.83	588043.65	
<b>Painting For Structure</b>																			
1	VISHAL	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	5500	179	984500.00	0.00	0.00	0.00	3481.49	623186.71	584.81	104680.99	0.00	0.00	4066.30	727867.70		
2	VISHAL	P/A Two Coat Of Apcodur Mlo	SQ.MTR	5500	165	907500.00	0.00	0.00	0.00	3436.71	567057.15	363.13	59916.45	0.00	0.00	3799.84	626973.60		
3	VISHAL	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	5500	155	852500.00	0.00	0.00	0.00	3264.59	506011.45	363.13	56285.15	0.00	0.00	3627.72	562296.60		
<b>Total Amount INR</b>						58,08,000.00		8,68,136.18		9,70,441.35		16,96,255.31		2,20,882.59		4,68,061.30		42,23,776.73	
																		<b>TOTAL</b> 42,23,776.73	

For, THE DR INDIA



PROJECT NAME:PI INDUSTRIES LTD (JAMBUSAR)	MPP-12 PLANT	LOCATION: TDRI YARD-02
CONTRACTOR : THE DR INDIA		BILL: RA-05

**SUMMARY SHEET**


SR NO	PAGE NO	BLASTING QTY (M2)	1st COAT QTY (M2)	2nd COAT QTY (M2)	FINISH COAT QTY (M2)	REMARK
1	1	576.43705	576.43705	576.43705	576.43705	LOT NO-55
2	2	85.4505	85.4505	85.4505	85.4505	LOT NO-65
3	3	154.3131	154.3131	154.3131	154.3131	LOT NO - 01
4	4	56.7	56.7	0	0	LOT NO-73
	TOTAL	872.90	872.90	816.20	816.20	M2









THE DR INDIA

# VISHAL ENTERPRISE


SR NO	ID MARK	QTY	PER UNIT SQM	TOAL SQM	LOCATION
1	3.5B1	1	2.2255	2.2255	VISHAL YARD
2	3.5B2	1	0.77628	0.77628	VISHAL YARD
3	3.5B3	1	1.17252	1.17252	VISHAL YARD
4	3.5B4	1	1.50028	1.50028	VISHAL YARD
5	3.5B5	1	1.17	1.17252	VISHAL YARD
6	3.5B6	1	2.22348	2.22348	VISHAL YARD
7	3.5B7	9	1.12752	10.14768	VISHAL YARD
8	3.5B8	1	9.2925	9.2925	VISHAL YARD
9	3.5B9	2	5.478	10.956	VISHAL YARD
10	3.5B10	1	7.01524	7.01524	VISHAL YARD
11	3.5B11	1	7.01524	7.01524	VISHAL YARD
12	3.5B12	1	7.01524	7.01524	VISHAL YARD
13	3.5B13	1	7.01524	7.01524	VISHAL YARD
14	3.5B14	1	7.01524	7.01524	VISHAL YARD
15	3.5B15	2	6.97024	13.94048	VISHAL YARD
16	3.5B16	1	9.52822	9.52822	VISHAL YARD
17	3.5B17	1	2.29358	2.29358	VISHAL YARD
18	3.5B18	1	1.12752	1.12752	VISHAL YARD
19	3.5B19	1	1.54188	1.54188	VISHAL YARD
20	3.5B20	1	0.79788	0.79788	VISHAL YARD
21	3.5B21	1	2.2172	2.2172	VISHAL YARD
22	7NB35	1	8.7	8.7	VISHAL YARD
23	7NB36	4	2.7	10.8	VISHAL YARD
24	7NB37	1	2.7	2.7	VISHAL YARD
25	7NB38	1	4	4	VISHAL YARD
26	7NB39	2	1.8	3.6	VISHAL YARD
27	7NB40	1	1.8	1.8	VISHAL YARD
28	7NB41	1	1.1	1.1	VISHAL YARD
29	7NB42	1	0.9	0.9	VISHAL YARD
30	14NB45	4	0.568	2.272	VISHAL YARD
31	14NB46	1	8.7	8.7	VISHAL YARD
32	14NB47	1	4	4	VISHAL YARD
33	14NB48	1	2.7	2.7	VISHAL YARD
34	14NB49	1	2.700	2.7	VISHAL YARD
35	14NB50	1	1.800	1.8	VISHAL YARD
36	14NB51	2	2.700	5.4	VISHAL YARD
37	14NB52	1	0.900	0.9	VISHAL YARD
38	14NB53	2	1.800	3.6	VISHAL YARD
39	14NB54	1	0.800	0.8	VISHAL YARD
40	14NB55	1	1.100	1.1	VISHAL YARD
41	20.5B40	1	8.700	8.7	VISHAL YARD
42	20.5B41	4	2.700	10.8	VISHAL YARD
43	20.5B42	1	2.700	2.7	VISHAL YARD
44	20.5B43	1	4.000	4	VISHAL YARD
45	20.5B44	1	0.900	0.9	VISHAL YARD
46	20.5B45	2	1.800	3.6	VISHAL YARD
47	20.5B46	1	1.800	1.8	VISHAL YARD
48	20.5B47	1	1.100	1.1	VISHAL YARD
<b>TOTAL</b>				<b>207.16</b>	

THE DR INDIA									
PROJECT NAME		PI-MPP-12 PROJECT			DATE				
CONTRACTOR		THE DR INDIA			PAGE NO	1			
AREA/LOCATION		VE YARD			PO No.	VE/007/2024-25 Rev.00 DATE: 18.05.2024			
Sr No	ID No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
1	RAW MATERIAL	ISMC 125*65	CHANNEL	12.02	0.51	1	3	18.3906	02-07-2024
2	RAW MATERIAL	ISA 65*65	ANGLE	12.5	0.26	1	14	45.5	03-07-2024
3	RAW MATERIAL	ISMC 125*65	CHANNEL	12.03	0.51	1	3	18.4059	LOT NO - 63
4	RAW MATERIAL	ISMC 125*65	CHANNEL	12.02	0.51	1	4	24.5208	LOT NO - 63
5	RAW MATERIAL	ISMC 125*65	CHANNEL	12.05	0.51	1	5	30.7275	LOT NO - 63
6	RAW MATERIAL	ISMC 125*65	CHANNEL	12.04	0.51	1	3	18.4212	LOT NO - 63
								0	
								155.966	
Contractor			TDRI			Client	VISHAL ENTERPRISE		
Signature			Signature			Signature			
Name	JAHIR AHMED		Name			Name			
Degination	SITE SUPERVISOR		Degination			Degination			
Date			Date			Date			

THE DR INDIA									
PROJECT NAME		PI-MPP-12 PROJECT			DATE				
CONTRACTOR		THE DR INDIA			PAGE NO	2			
AREA/LOCATION		VE YARD			PO No.	VE/007/2024-25 Rev.00 DATE: 18.05.2024			
Sr No	ID No./Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
7	RAW MATERIAL	LOOSE	PLATE	0.78	0.3	2	30	14.04	LOT NO - 61
8	RAW MATERIAL	LOOSE	PLATE	0.43	0.3	2	31	7.998	LOT NO - 61
9	RAW MATERIAL	LOOSE	PLATE	0.25	0.25	2	50	6.25	LOT NO - 61
10	RAW MATERIAL	LOOSE	PLATE	0.3	0.2	2	33	3.96	LOT NO - 61
11	RAW MATERIAL	STIFFNER 150*150	PLATE	0.15	0.15	2	80	3.6	LOT NO-62
12	RAW MATERIAL	PL12	PLATE	0.78	0.3	2	16	7.488	LOT NO-62
13	RAW MATERIAL	PL12	PLATE	0.43	0.3	2	43	11.094	LOT NO-62
14	RAW MATERIAL	PL12	PLATE	0.25	0.25	2	96	12	LOT NO-62
15	RAW MATERIAL	PL12	PLATE	0.3	0.2	2	65	7.8	LOT NO-62
16	7P1	PLATE	PLT	0.56	0.104	2	1	0.11648	LOT NO-62
17	20P1	PLATE	PLT	0.56	0.104	2	1	0.11648	LOT NO-62
18	7P2	PLATE	PLT	0.42	0.09	2	15	1.134	LOT NO-62
19	7P3	PLATE	PLT	0.42	0.09	2	14	1.0584	LOT NO-62
20	7P4	PLATE	PLT	0.47	0.095	2	14	1.2502	LOT NO-62
21	7P5	PLATE	PLT	0.47	0.095	2	15	1.3395	LOT NO-62
22	20P3	PLATE	PLT	0.42	0.09	2	15	1.134	LOT NO-62
23	20P4	PLATE	PLT	0.42	0.09	2	14	1.0584	LOT NO-62
24	20P5	PLATE	PLT	0.47	0.095	2	14	1.2502	LOT NO-62
25	20P6	PLATE	PLT	0.47	0.095	2	15	1.3395	LOT NO-62
26	20P7	PLATE	PLT	0.56	0.104	2	1	0.11648	LOT NO-62
27	270	SKT	PLT	0.27	0.27	2	54	7.8732	LOT NO-62
28	270	SKT	PLT	0.27	0.27	2	27	3.9366	LOT NO-62
29	7CLT1	ISA 65*65	ANGLE	0.18	0.26	1	45	2.106	LOT NO-62
30	7CLT2	ISA 65*65	ANGLE	0.18	0.26	1	8	0.3744	LOT NO-62
31	7CLT3	ISA 65*65	ANGLE	0.18	0.26	1	8	0.3744	LOT NO-62
32	20CLT1	ISA 65*65	ANGLE	0.18	0.26	1	36	1.6848	LOT NO-62
33	20CLT2	ISA 65*65	ANGLE	0.18	0.26	1	8	0.3744	LOT NO-62
34	20CLT3	ISA 65*65	ANGLE	0.18	0.26	1	8	0.3744	LOT NO-62
35	7P6	PLATE	PLT	0.56	0.104	2	1	0.11648	LOT NO - 62
36	RAW MATERIAL	320*320	PLATE	0.32	0.32	2	30	6.144	LOT NO - 64
37	RAW MATERIAL	PL12	PLATE	0.3	0.43	2	31	7.998	LOT NO - 66
38	RAW MATERIAL	PL12	PLATE	0.25	0.25	2	121	15.125	LOT NO - 66
39	RAW MATERIAL	PL12	PLATE	0.2	0.3	2	190	22.8	LOT NO - 66
40	RAW MATERIAL	LOOSE	PLATE	0.3	0.2	2	76	9.12	LOT NO - 68
41	RAW MATERIAL	LOOSE	PLATE	0.5	0.34	2	52	17.68	LOT NO - 68
								180.23	
Contractor			TDRI			Client	VISHAL ENTERPRISE		
Signature			Signature			Signature			
Name	JAHIR AHMED		Name	UGNESH JIREMALI		Name			
Degination	SITE SUPERVISOR		Degination	PROJECTS ENGINEER		Degination			
Date			Date			Date			

THE DR INDIA									
PROJECT NAME		PI-MPP-12 PROJECT			DATE	3			
CONTRACTOR		THE DR INDIA			PAGE NO.	VE/007/2024-25 Rev.00 DATE: 18.05.2024			
AREA/LOCATION		VE YARD			PO No.				
Sr No	ID No./Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
42	RAW MATERIAL	LOOSE	PLATE	0.34	0.31	2	12	2.5296	LOT NO - 68
43	RAW MATERIAL	LOOSE	PLATE	0.3	0.26	2	36	5.616	LOT NO - 68
44	7P1	PLATE	PLT	0.32	0.066	2	3	0.12672	LOT NO-69
45	7P2	PLATE	PLT	0.28	0.066	2	10	0.3696	LOT NO-69
46	7P3	PLATE	PLT	0.28	0.066	2	6	0.66	LOT NO-69
47	7P4	PLATE	PLT	0.55	0.1	2	10	0.3696	LOT NO-69
48	7P5	PLATE	PLT	0.28	0.066	2	4	0.3572	LOT NO-69
49	7P6	PLATE	PLT	0.47	0.095	2	20	1.512	LOT NO-69
50	7P7	PLATE	PLT	0.42	0.09	2	16	1.01824	LOT NO-69
51	7P8	PLATE	PLT	0.37	0.086	2	5	0.192	LOT NO-69
52	7P9	PLATE	PLT	0.32	0.06	2	5	0.192	LOT NO-69
53	7P10	PLATE	PLT	0.32	0.06	2	5	0.1848	LOT NO-69
54	7P11	PLATE	PLT	0.28	0.066	2	5	0.2178	LOT NO-69
55	7P12	PLATE	PLT	0.33	0.066	1	22	1.0296	LOT NO-69
56	7CLT1	ISA 65*65	ANGLE	0.18	0.26	1	22	1.0296	LOT NO-69
57	7CLT2	ISA 65*65	ANGLE	0.18	0.26	1	22	1.0296	LOT NO-69
58	14CLT1	ISA 65*65	ANGLE	0.18	0.26	1	22	1.0296	LOT NO-69
59	14CLT2	ISA 65*65	ANGLE	0.18	0.26	1	22	1.0296	LOT NO-69
60	20CLT1	ISA 65*65	ANGLE	0.18	0.26	1	22	1.0296	LOT NO-69
61	20CLT2	ISA 65*65	ANGLE	0.18	0.26	1	44	2.0592	LOT NO-69
62	27CLT1	ISA 65*65	ANGLE	0.18	0.26	1	44	2.0592	LOT NO-69
63	27CLT2	ISA 65*65	ANGLE	0.18	0.26	1	46	3.5604	LOT NO-69
64	27P1	PLATE	PLT	0.43	0.09	2	23	0.97152	LOT NO-69
65	27P2	PLATE	PLT	0.32	0.066	2	23	0.85008	LOT NO-69
66	27P3	PLATE	PLT	0.28	0.066	2	3	0.12672	LOT NO-69
67	14P1	PLATE	PLT	0.32	0.066	2	3	0.11088	LOT NO-69
68	14P2	PLATE	PLT	0.28	0.066	2	10	0.3696	LOT NO-69
69	14P3	PLATE	PLT	0.55	0.1	2	6	0.66	LOT NO-69
70	14P4	PLATE	PLT	0.28	0.066	2	10	0.3696	LOT NO-69
71	14P5	PLATE	PLT	0.47	0.095	2	4	0.3572	LOT NO-69
72	14P6	PLATE	PLT	0.42	0.09	2	20	1.512	LOT NO-69
73	14P7	PLATE	PLT	0.37	0.086	2	16	1.01824	LOT NO-69
74	14P8	PLATE	PLT	0.32	0.06	2	5	0.192	LOT NO-69
75	14P9	PLATE	PLT	0.32	0.06	2	5	0.192	LOT NO-69
76	14P10	PLATE	PLT						
								34.04268	
Contractor		TDRI			Client	VISHAL ENTERPRISE			
Signature		Signature			Signature				
Name	JAHIR AHMED	Name			Name				
Degination	SITE SUPERVISOR	Degination			Degination				
Date		Date			Date				



THE DR INDIA									
PROJECT NAME		PI-MPP-12 PROJECT			DATE				
CONTRACTOR		THE DR INDIA			PAGE NO	4			
AREA/LOCATION		VE YARD			PO No.	VE/007/2024-25 Rev.00 DATE: 18.05.2024			
Sr No	ID No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
77	14P11	PLATE	PLT	0.28	0.66	2	5	1.848	LOT NO-69
78	14P12	PLATE	PLT	0.33	0.066	2	5	0.2178	LOT NO-69
79	20P1	PLATE	PLT	0.32	0.066	2	3	0.12672	LOT NO-69
80	20P2	PLATE	PLT	0.28	0.066	2	3	0.11088	LOT NO-69
81	20P3	PLATE	PLT	0.28	0.066	2	10	0.3696	LOT NO-69
82	20P4	PLATE	PLT	0.55	0.1	2	6	0.66	LOT NO-69
83	20P5	PLATE	PLT	0.28	0.066	2	10	0.3696	LOT NO-69
84	20P6	PLATE	PLT	0.47	0.095	2	4	0.3572	LOT NO-69
85	20P7	PLATE	PLT	0.42	0.09	2	20	1.512	LOT NO-69
86	20P8	PLATE	PLT	0.37	0.086	2	16	1.01824	LOT NO-69
87	20P9	PLATE	PLT	0.32	0.066	2	5	0.2112	LOT NO-69
88	20P10	PLATE	PLT	0.32	0.066	2	5	0.2112	LOT NO-69
89	20P11	PLATE	PLT	0.28	0.066	2	5	0.1848	LOT NO-69
90	20P12	PLATE	PLT	0.33	0.066	2	5	0.2178	LOT NO-69
								7.41504	
Contractor		TDRI				Client	VISHAL ENTERPRISE		
Signature		Signature				Signature			
Name	JAHIR AHMED	Name			JIGNESH JIREMALI	Name			
Degination	SITE SUPERVISOR	Degination			PROJECTS ENGINEER	Degination			
Date		Date				Date			

