

850

THE dR INDIA  
email : dev@devrang.co.in  
html : www.devrang.co.in  
Mob. : +91 9925853335



IRN No. : dbeac21c0ac9f724d011df900113abf3a2f01d36fd52ab956a9fb081735efe  
Ackw No : 162419192689224 Ackwb Date : 2024-12-16 15:49:00 Valid till :  
Eway No : Eway Date :

### TAX INVOICE

<b>Address of Billing</b> <b>VRISHAL ENGINEERING PVT LTD</b> A-34/3 GIDC, Bhatpore Limla-Surat Pin Code-394510 State: GUJARAT State Code : 24		<b>Address of Recipient</b> <b>VRISHAL ENGINEERING PVT LTD</b> A-34/3 GIDC, Bhatpore Limla-Surat Pin Code-394510 State: GUJARAT State Code : 24		<b>GSTIN : 24CYOPS3372R</b> <b>PanNo:</b> CYOPS3372R <b>Vendor Code :</b>		<b>PO Details</b> VEPL/009/2024-25REV.00   26-Sep-2024				
<b>GSTIN : 24AAFCV0306C1Z1</b>		<b>GSTIN : 24AAFCV0306C1Z1</b>		<b>TDRI/24-25/1150</b>		<b>16-12-2024</b>				
<b>Plant Location:</b> AHF PLANT,NFASL DAHEJ (VISHAL YARD)		<b>RA-03</b>								
Item No	<b>Description</b>			SAC Code	Unit	Quantity	Rate	Amount		
1	Primer One Coat Of Sigmazinc 158 DFT-75Mic			995473	SQM	773.17	185	143036.45		
2	Intermediate One Coat Of Sigmacover 620 DFT-90Mic			995473	SQM	773.17	101	78090.17		
3	Finish Coat One Coat Of Sigmadu 550 DFT-50 Mic			995473	SQM	773.17	102	78863.34		
<b>SAC CODE</b>	<b>Taxable Value</b>	<b>CGST</b>		<b>SGST</b>		<b>IGST</b>		<b>Total Taxable Value</b>		
		Rate	Tax	Rate	Tax	Rate	Tax	CGST		
995473	299989.96	9%	26999.10	9%	26999.10	0	0.00	26999.10		
			0.00		0.00		0.00	Round Off		
								-0.16		
								<b>Total Value</b> ₹ 353988.00		
	299989.96		26999.10		26999.10		0.00			

**Amount in Word : Three Lakh Fifty Three Thousand Nine Hundred Eighty Eight Rupees Only.**

**Bank Detail : AU SMALL FINANCE BANK , ANKLESHWAR**

**Current A/C No : 2021213330210322 IFSC No :- AUBL0002133**

**Udyam Number :UDYAM-GJ-06-0021394**

For, The dR India

THE dR India

VIT

Subject to Ankleshwar Jurisdiction

## THE DR INDIA

Location Of Work : VISHAL YARD (VE-02)


## Name of Work - STRUCTURE BLASTING , PAINTING

Project Name : AHF PLANT, NFASL DAHEJ

Bill Abstract:- TDRI/24-25/1150 Dated: 16-12-2024

PO NO. : VEPI/009/2024-25 REV.00 DATE: 26-09-2024

Sr.No	Description of Work	UOM	PO Qty (M2)	Rate INR	Up to Previous Bill		Qty (M2)	Amount	Qty (M2)	Amount	Cumulative Amount
					Qty (M2)	Amount					
1	Copper Slag Blasting to SA-2.5	SQ.MTR	23430	102	1693.79	172766.58	0.00	0.00	1693.79	172766.58	
2	Primer One Coat Of Sigmac zinc 158 DFT-75Mic	SQ.MTR	23430	185	1693.79	313351.15	773.17	143036.45	2466.96	456387.6	
3	Intermediate One Coat Of Sigmacover 620 DFT-90Mic	SQ.MTR	23430	101	1693.79	171072.79	773.17	78090.17	2466.96	249162.96	
4	Finish Coat One Coat Of Sigmaadu 550 DFT-50 Mic	SQ.MTR	23430	102	1693.79	172766.58	773.17	78863.34	2466.96	251629.92	
	Total Amount INR					8,29,957.10		2,99,989.96		11,29,947.06	




A handwritten signature is written over the circular stamp, partially obscuring it.

# The DR India

## ABSTRACT SHEET

PROJECT :AHF PLANT, NFASL DAHEJ		P.O. No.	VEPL/009/2024-25 REV.00	TY-02	TY-01	VE-02			
Site Location	TDR YARD-01	P.O Dated :	26-09-2024	RA-01	RA-02	RA-03			
SR. No.	Description	Uom	As per work order			TDRU/24-25/1109	TDRU/24-25/1110	TDRU/24-25/1150	Cumulative
			Qty.	Rate	Amount				
1	Copper Slag Blasting to SA-2.5	SQ.MTR	23430	102	2389860.00	1349.94	137693.88	343.85	35072.70
2	Primer One Coat Of Sigmazinc 158 DFT-75Mic	SQ.MTR	23430	185	4334550.00	1349.94	249738.90	343.85	63612.25
3	Intermediate One Coat Of Sigmacover 620 DFT-90Mic	SQ.MTR	23430	101	2366430.00	1349.94	136343.94	343.85	34728.85
4	Finish Coat One Coat Of Sigmaadu 550 DFT-50 Mic	SQ.MTR	23430	102	2389860.00	1349.94	137693.88	343.85	35072.70
Total Amount INR			11480700.00		6,61,470.60		1,68,486.50		2,99,989.96
									11,29,947.06
									TOTAL



For THE DR INDIA

Authorized Signatory

## PROJECT:AHF PLANT NFAISL

**CONTRACTOR : THE DR INDIA**

## AHF PLANT

**LOCATION: VISHAL YARD (VE-02)**

**BILL: RA-03**

PO NO:VEPL/009/2024-25 REV.00

PO DATE: 26/09/2024

## SUMMARY SHEET




## VRISHAL ENGINEERING Pvt Ltd.

## DISPATCH SUMMARY

PROJECTS NAME:-AHF PLANT , NFASL DAHEJ

LOCATION:- VISHAL YARD (VE-02)		RA-03
SR NO	DISPATCH LOT	TOTAL Sq.Mtr
1	DISPATCH LOT NO-01	110.847
2	DISPATCH LOT NO-02	50.935
3	DISPATCH LOT NO-03	58.184
4	DISPATCH LOT NO-04	50.675
5	DISPATCH LOT NO-05	34.136
6	DISPATCH LOT NO-06	146.663
7	DISPATCH LOT NO-07	171.277
8	DISPATCH LOT NO-08	122.56
9	DISPATCH LOT NO-09	27.894
	<b>TOTAL</b>	<b>773.17</b>




**THE DR INDIA**

PROJECT NAME		AHF PLANT ,NFSAL			DATE								
CONTRACTOR		THE DR INDIA			PAGE NO	1 -							
AREA/LOCATION		VISHAL YARD			PO No.	VEPL/009/2024-25 REV.00 DATE : 26-09-2024							
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	REMARK				
1	BEAM	1B45	1B45	4	3.958	15.832	DISPATCH LOT NO-01	AHF PLANT					
2	BEAM	1B42	1B42	2	0.571	1.142	DISPATCH LOT NO-01	AHF PLANT					
3	BEAM	1B44	1B44	1	0.571	0.571	DISPATCH LOT NO-01	AHF PLANT					
4	BEAM	1B11	1B11	7	2.16	15.12	DISPATCH LOT NO-01	AHF PLANT					
5	BEAM	1B12	1B12	5	2.198	10.99	DISPATCH LOT NO-01	AHF PLANT					
6	BEAM	1B16	1B16	4	1.355	5.42	DISPATCH LOT NO-01	AHF PLANT					
7	BEAM	1B17	1B17	2	2.395	4.79	DISPATCH LOT NO-01	AHF PLANT					
8	BEAM	1B18	1B18	2	1.965	3.93	DISPATCH LOT NO-01	AHF PLANT					
9	BEAM	1B19	1B19	3	2.161	6.483	DISPATCH LOT NO-01	AHF PLANT					
10	BEAM	1B21	1B21	1	2.161	2.161	DISPATCH LOT NO-01	AHF PLANT					
11	BEAM	1B24	1B24	1	1.652	1.652	DISPATCH LOT NO-01	AHF PLANT					
12	BEAM	1B26	1B26	2	1.17	2.34	DISPATCH LOT NO-01	AHF PLANT					
13	BEAM	1B28	1B28	1	1.965	1.965	DISPATCH LOT NO-01	AHF PLANT					
14	BEAM	1B30	1B30	2	2.2	4.4	DISPATCH LOT NO-01	AHF PLANT					
15	BEAM	1B31	1B31	1	2.161	2.161	DISPATCH LOT NO-01	AHF PLANT					
16	BEAM	1B38	1B38	1	2.395	2.395	DISPATCH LOT NO-01	AHF PLANT					
17	BEAM	1B39	1B39	1	2.161	2.161	DISPATCH LOT NO-01	AHF PLANT					
18	BEAM	1B40	1B40	1	2.135	2.135	DISPATCH LOT NO-01	AHF PLANT					
19	BEAM	1B41	1B41	2	1.965	3.93	DISPATCH LOT NO-01	AHF PLANT					
20	BEAM	1B43	1B43	1	1.109	1.109	DISPATCH LOT NO-01	AHF PLANT					
21	BEAM	1B56	1B56	1	1.964	1.964	DISPATCH LOT NO-01	AHF PLANT					
22	BEAM	1B57	1B57	2	2.16	4.32	DISPATCH LOT NO-01	AHF PLANT					
23	BEAM	1B59	1B59	4	2.395	9.58	DISPATCH LOT NO-01	AHF PLANT					
24	BEAM	1B68	1B68	1	2.161	2.161	DISPATCH LOT NO-01	AHF PLANT					
25	BEAM	1B69	1B69	1	2.135	2.135	DISPATCH LOT NO-01	AHF PLANT					
					110.847	SQL.MTR							
 <b>The DR India</b> Powered By DevKang	Contractor	THE DR INDIA			Client	VEPL							
	Signature :				Signature								
	Name :				Name								
	Degination :	PROJECT ENG.			Degination								
	Date :				Date								

**THE DR INDIA**

PROJECT NAME		AHF PLANT ,NFSAL		DATE					
CONTRACTOR		THE DR INDIA		PAGE NO	2				
AREA/LOCATION		VISHAL YARD		PO No.	VEPL/009/2024-25 REV.00 DATE : 26-09-2024				
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	
26	SIDERUNNER	SR30	SR30	5	5.139	25.695	DISPATCH LOT NO-02	AHF PLANT	
27	SIDERUNNER	SR31	SR31	5	5.048	25.24	DISPATCH LOT NO-02	AHF PLANT	
28	SIDERUNNER	SR3	SR3	1	4.839	4.839	DISPATCH LOT NO-03	AHF PLANT	
29	SIDERUNNER	SR17	SR17	1	4.839	4.839	DISPATCH LOT NO-03	AHF PLANT	
30	SIDERUNNER	SR22	SR22	1	4.999	4.999	DISPATCH LOT NO-03	AHF PLANT	
31	SIDERUNNER	SR24	SR24	1	4.748	4.748	DISPATCH LOT NO-03	AHF PLANT	
32	SIDERUNNER	SR15	SR15	1	4.54	4.54	DISPATCH LOT NO-03	AHF PLANT	
33	SIDERUNNER	SR14	SR14	1	4.54	4.54	DISPATCH LOT NO-03	AHF PLANT	
34	SIDERUNNER	SR5	SR5	2	5.105	10.21	DISPATCH LOT NO-03	AHF PLANT	
35	SIDERUNNER	SR9	SR9	2	4.941	9.882	DISPATCH LOT NO-03	AHF PLANT	
36	SIDERUNNER	SR25	SR25	1	4.748	4.748	DISPATCH LOT NO-03	AHF PLANT	
37	SIDERUNNER	SR16	SR16	1	4.839	4.839	DISPATCH LOT NO-03	AHF PLANT	
38	SIDERUNNER	SR29	SR29	5	5.299	26.495	DISPATCH LOT NO-04	AHF PLANT	
39	SIDERUNNER	SR43	SR43	5	4.836	24.18	DISPATCH LOT NO-04	AHF PLANT	
40	SIDERUNNER	SR27	SR27	2	4.748	9.496	DISPATCH LOT NO-05	AHF PLANT	
41	SIDERUNNER	SR46	SR46	5	4.928	24.64	DISPATCH LOT NO-05	AHF PLANT	
42	SIDERUNNER	SR26	SR26	3	4.748	14.244	DISPATCH LOT NO-06	AHF PLANT	
43	SIDERUNNER	SR48	SR48	5	5.092	25.46	DISPATCH LOT NO-06	AHF PLANT	
44	SIDERUNNER	SR21	SR21	3	5.005	15.015	DISPATCH LOT NO-06	AHF PLANT	
45	SIDERUNNER	SR23	SR23	3	4.84	14.52	DISPATCH LOT NO-06	AHF PLANT	
46	SIDERUNNER	SR4	SR4	6	4.839	29.034	DISPATCH LOT NO-06	AHF PLANT	
47	SIDERUNNER	SR8	SR8	10	4.839	48.39	DISPATCH LOT NO-06	AHF PLANT	
48	SIDERUNNER	SR7	SR7	20	4.54	90.8	DISPATCH LOT NO-07	AHF PLANT	
49	SIDERUNNER	SR32	SR32	5	5.048	25.24	DISPATCH LOT NO-07	AHF PLANT	
50	BEAM	1B14	1B14	1	2.161	2.161	DISPATCH LOT NO-07	AHF PLANT	
51	SIDERUNNER	SR42	SR42	5	4.836	24.18	DISPATCH LOT NO-07	AHF PLANT	
52	SIDERUNNER	SR33	SR33	1	4.748	4.748	DISPATCH LOT NO-07	AHF PLANT	
					487.722	SQ.MTR			
 <p>The DR India Powered by DevLang</p>	Contractor	THE DR INDIA			Client	VEPL			
	Signature :				Signature				
	Name :				Name				
	Degination : PROJECT ENG.				Degination				
	Date :				Date				

**THE DR INDIA**

PROJECT NAME	AHF PLANT ,NFSAL			DATE						
CONTRACTOR	THE DR INDIA			PAGE NO	3					
AREA/LOCATION	VISHAL YARD			PO No.	VEPL/009/2024-25 REV.00 DATE : 26-09-2024					
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	REMARK	
53	SIDERUNNER	SR28	SR28	1	4.748	4.748	DISPATCH LOT NO-07	AHF PLANT		
54	SIDERUNNER	SR34	SR34	1	4.748	4.748	DISPATCH LOT NO-07	AHF PLANT		
55	SIDERUNNER	SR18	SR18	1	4.884	4.884	DISPATCH LOT NO-07	AHF PLANT		
56	SIDERUNNER	SR19	SR19	1	4.884	4.884	DISPATCH LOT NO-07	AHF PLANT		
57	SIDERUNNER	SR20	SR20	1	4.884	4.884	DISPATCH LOT NO-07	AHF PLANT		
58	BEAM	B1	B1	6	6.05	36.3	DISPATCH LOT NO-08	AHF PLANT		
59	SIDERUNNER	SR2	SR2	19	4.54	86.26	DISPATCH LOT NO-08	AHF PLANT		
60	BEAM	B31	B31	4	5.471	21.884	DISPATCH LOT NO-09	AHF PLANT		
61	BEAM	B16	B16	1	6.01	6.01	DISPATCH LOT NO-09	AHF PLANT		
					174.602	SQ.MTR				
 Powered By DevRang		Contractor					Client	VEPL		
		Signature :					Signature			
		Name :					Name			
		Degination :	PROJECT ENG.	Degination						
		Date :		Date						