

IRN No. : a6374bd1b7476da0185a7d5ffa45eb49a73cec1f1c08dff5ea35566a5ba4830  
 Ackw No : 162519797891506

Ackwb Date : 2025-02-15 12:05:00 Valid till :  
 Eway Date :

TAX INVOICE						
<u>Address of Billing</u>		<u>Address of Recipient</u>				
Vishal Enterprise A/34/3, GIDC Bhatpore, Limla Surat-394510 Gujarat State Code :- 24		Vishal Enterprise A/34/3, GIDC Bhatpore, Limla Surat-394510 Gujarat State Code :- 24				
State: GUJARAT State Code : 24		State: GUJARAT State Code : 24		PO Details VE/092/2023-24REV.02   15-Feb-2025		
GSTIN : 24AAZPM1959N1ZS		GSTIN : 24AAZPM1959N1ZS		Invoice TDRI/24-25/1553   15-02-2025		
Plant Location: LINDE IOCL PANIPAT (VE YARD) RA-17						
Item No	Description	SAC Code	Unit	Quantity	Rate	Amount
1	Primer Of IOZ Zn(R)- Interzinc 22	995473	SQM	223.20	205	45756.00
2	Intermediate Of EP-MIO-Intergard 475HS	995473	SQM	223.20	125	27900.00
3	Intermediate Of EP-MIO-Intergard 475HS	995473	SQM	1.53	125	191.25
4	Top Coat-(RAL-7012) Interthane 990	995473	SQM	223.20	147	32810.40
5	Top Coat-(RAL-7012) Interthane 990	995473	SQM	1.53	147	224.91
6	Primer Of iIntergard 251	995473	SQM	13.00	159	2067.00
SAC CODE	Taxable Value	CGST	SGST	IGST	Total Taxable Value	108949.56
		Rate	Rate	Rate	CGST	9805.46
995473	108949.56	9%	9805.46	9%	9805.46	
		0.00	0.00	0.00	SGST	9805.46
					Round Off	-0.48
					Total Value:	₹ 128560.00
	108949.56	9805.46	9805.46	0.00		
Amount in Word : One Lakh Twenty Eight Thousand Five Hundred Sixty Rupees Only.						
Bank Detail : AU SMALL FINANCE BANK , ANKLESHWAR Current A/C No : 2021213330210322 IFSC No :- AUBL0002133 Udyam Number : UDYAM-GJ-06-0021394						
Subject to Ankleshwar Jurisdiction						



**The DR India**

**ABSTRACT SHEET**

PROJECT :SGU Panipat Linde			P.O. No.	VE/09/27/2023-2024	REV.02	MIX	VE-02	TY-01	VE-02
Site Location :			VISHAL ENTERPRISE (VE-02)	P.O Dated :	20-05-2024	RA-01 TO RA-13	RA-14	RA-15	RA-16
SR. No.	LOCATION	Item Code	Description	Uom	As per work order		TDR/24-25/1333	TDR/24-25/1334	TDR/24-25/1552
					Qty.	Rate	Amount	Qty.	Cumulative
<b>Painting For Structure</b>									
1	VISHAL	System:C4.01	Primer Of I0Z Zn(R)- interzinc 22	SQ.MTR	8950	205	1834750.00	5609.52	5609.52
2	VISHAL	System:C4.01	Intermediate Of EP-MIO-Integard 475HS	SQ.MTR	8950	125	1118750.00	5635.59	704448.75
3	VISHAL	System:C4.01	Top Coat-(RAL-7012) Interthane 990	SQ.MTR	8950	147	1315650.00	5635.59	828431.73
<b>Blasting &amp; Painting For Structure</b>									
1	TDRI YARD	System:C4.01	Abrasive Blast Clean :Sa2 1/2	SQ.MTR	13400	100	1340000.00	1476753.00	1476753.00
2	TDRI YARD	System:C4.01	Primer Of I0Z Zn(R)- interzinc 22	SQ.MTR	13400	205	2747000.00	1476753.00	3027543.65
3	TDRI YARD	System:C4.01	Intermediate Of EP-MIO-Integard 475HS	SQ.MTR	13400	125	1675000.00	15120.16	1890020.00
4	TDRI YARD	System:C4.01	Top Coat-(RAL-7012) Interthane 990	SQ.MTR	13400	147	1969800.00	15120.16	2222663.52
<b>Blasting &amp; Painting For Structure</b>									
1	VISHAL & TDRI YARD	System:FPU	Abrasive Blast Clean :Sa2 1/2	SQ.MTR	3300	100	330000.00	5422.20	542220.00
2	VISHAL & TDRI YARD	System:FPU	Primer Of Integard 251	SQ.MTR	3300	159	524700.00	5612.20	892339.80
Total Amount INR				12855650.00	1,27,34,172.65		5,40,238.27	11,25,212.98	4,23,711.22
<b>TOTAL</b>									
1,49,32,74.08									

Ort: VISHAL  
Dated: 18/2/2028  
Attn: Aman



For THE DR INDIA

Authorised Signatory

Location Of Work : VISHAL ENTERPRISE (VE-02)

Name of Work - STRUCTURE BLASTING , PAINTING

Project Name : SGU PANIPAT LINDE

Bill Abstract-TDR/24-25/1553 Dated: 15-02-2025

PO NO. : VE/092/2023-2024 REV.02

DATE: 20-05-2024

Sr.No	LOCATION	SAC/CODE	Description of Work	UOM	PO Qty (M2)	Rate INR	Up to Previous Bill	This Bill	Cumulative	
					Qty (M2)	Amount	Qty (M2)	Amount	Qty (M2)	Amount
Painting For Structure										
1	VISHAL	System:C4.01	Primer Of IOZ Zn(R)- Interzinc 22	SQ.MTR	13400	205	6728.93	1379430.65	223.20	45756.00
2	VISHAL	System:C4.01	Intermediate Of EP-MIO-Intergard 475HS	SQ.MTR	13400	125	6738.00	844750	224.73	28091.25
3	VISHAL	System:C4.01	Top Coat-(RAL-7012) Intertthane 990	SQ.MTR	13400	147	6738.00	993426	224.73	33035.31
Blasting & Painting For Structure										
1	TDRI YARD	System:C4.01	Abrasive Blast Clean :Sa2 1/2	SQ.MTR	13400	100	17358.57	1735857.00	0.00	0.00
2	TDRI YARD	System:C4.01	Primer Of IOZ Zn(R)- Interzinc 22	SQ.MTR	13400	205	17358.57	3558506.85	0.00	0.00
3	TDRI YARD	System:C4.01	Intermediate Of EP-MIO-Intergard 475HS	SQ.MTR	13400	125	17723.66	2215457.5	0.00	0.00
4	TDRI YARD	System:C4.01	Top Coat-(RAL-7012) Intertthane 990	SQ.MTR	13400	147	17723.66	2605378.02	0.00	0.00
Blasting & Painting For Structure										
1	VISHAL & TDRI YARD	System:FPU	Abrasive Blast Clean :Sa2 1/2	SQ.MTR	3300	100	561720	561720	0.00	0.00
2	VISHAL & TDRI YARD	System:FPU	Primer Of Intergard 251	SQ.MTR	3300	159	5841.50	928798.5	13.00	2067.00
			Total Amount INR				1,48,23,324.52		1,08,949.56	1,49,32,274.08

Attested,  
Aman  
18/2/2025



PROJECT: HGU Panipat Linde

HGU PANIPAT LINDE  
PROJECT

LOCATION: VISHAL ENTP.

CONTRACTOR : THE DR INDIA

YARD ( JOLVA)

BILL: RA-17

PO NO:VE/092/2023-2024 REV.02

PO DATE: 20/05/2024

## SUMMARY SHEET

## SYSTEAM-C4.01

SR NO	PAGE NO	BLASTING QTY (M2)	1st COAT QTY (M2)	2nd COAT QTY (M2)	FINISH COAT QTY (M2)	REMARK
1	1	0	117.5 ✓	117.5	117.5	0
2	2	0	35.4 ✓	35.4	35.4	0
3	3	0	70.3 ✓	70.3	70.3	0
TOTAL		0.00	223.20 ✓	223.20 ✓	223.20 ✓	M2

## SYSTEAM-FPU

4	1	0.00	13.00 ✓	0.00	0.00	
TOTAL		0.00	13.00 ✓	0.00	0.00	M2

## FPU- TOP FLANGE

5	1	0.00	0.00	1.53 ✓	1.53	
TOTAL		0.00	0.00	1.53 ✓	1.53	M2

Lt. No. 104,  
Panipat,  
Haryana  
Ajmer  
(AJMER)  
18/2/25



PROJECT: HGU Panipat Linde

CONTRACTOR : THE DR INDIA

HGU PANIPAT LINDE  
PROJECT

LOCATION: VISHAL ENTP.

YARD ( JOLVA)

BILL: RA-17

PO NO:VE/092/2023-2024 REV.02


PO DATE: 20/05/2024

## SUMMARY SHEET

## TOTAL SUMMARY SHEET

DESCRIPTION	BLASTING QTY (M2)	1st COAT QTY (M2)	2nd COAT QTY (M2)	FINISH COAT QTY (M2)	REMARK
PROJECT: HGU Panipat Linde	0.00	223.20	223.20	223.20	
SYSTEAM-FPU	0.00	13.00 ✓	0.00 ✓	0.00 ✓	
FPU- TOP FLANGE	0.00	0.00 ✓	1.53 ✓	1.53 ✓	
TOTAL	0.00	236.20	224.73	224.73	M2

The  
**dr** india  
Powered By DevRang



Jy. Verified. Ajin (Ajin)  
18/5/2025

## VISHAL ENTERPRISE

## DISPATCH SUMMARY



	PROJECTS NAME	SGU Panipat Linde		RA-17
	DISPATCH LOCATION	VISHAL YARD		
SR NO	DISPATCH LOT	C4.01 -Sq.Mtr	FPU -Sq.Mtr	TOTAL Sq.Mtr
1	DISPATCH LOT NO-70	74.5 ✓	0	74.5
2	DISPATCH LOT NO-71	12.7 ✓	13 ✓	25.7
3	DISPATCH LOT NO-72	29.5 ✓	0	29.5
4	DISPATCH LOT NO-73	79.9 ✓	0	79.9
5	DISPATCH LOT NO-74	26.6 ✓	0	26.6
				0
	<b>TOTAL</b>	<b>223.2 ✓</b>	<b>13 ✓</b>	<b>236.2</b>



verified. Accts  
CGA (M)  
18/2/28

# LINDE PROJECT

PAGE-01

SITE NAME : VISHAL ENTP. YARD ( JOLVA )			Work Description :- Primer + Mio + Finish Coats						
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	REMARKS
1	BEAM	124SX-S1-BE343	BE343	1	3.2	3.2	DISPATCH LOT NO-70	C4.01	
2	BEAM	124SX-S1-BE787	BE787	1	3.1	3.1	DISPATCH LOT NO-70	C4.01	
3	BEAM	124SX-S1-BE19	BE19	1	2.7	2.7	DISPATCH LOT NO-70	C4.01	
4	BEAM	124SX-S1-BE20	BE20	1	2.7	2.7	DISPATCH LOT NO-70	C4.01	
5	COLUMN	124SX-S1-CO733	CO733	1	1.9	1.9	DISPATCH LOT NO-70	C4.01	
6	BEAM	124SX-S1-BE850	BE850	1	2.5	2.5	DISPATCH LOT NO-70	C4.01	
7	BEAM	124SX-S1-BE874	BE874	1	1.9	1.9	DISPATCH LOT NO-70	C4.01	
8	BEAM	124SX-S1-BE26	BE26	1	2	2	DISPATCH LOT NO-70	C4.01	
9	BEAM	124SX-S1-BE255	BE255	1	2.1	2.1	DISPATCH LOT NO-70	C4.01	
10	COLUMN	901FX-F1-CO22	CO22	1	13	13	DISPATCH LOT NO-70	C4.01	
11	COLUMN	901FX-F1-CO25	CO25	1	13.2	13.2	DISPATCH LOT NO-70	C4.01	
12	COLUMN	901FX-F1-CO31	CO31	1	13.2	13.2	DISPATCH LOT NO-70	C4.01	
13	COLUMN	901FX-F1-CO24	CO24	1	13	13	DISPATCH LOT NO-70	C4.01	
14	BEAM	124SX-S1-CO705	CO705	1	3.5	3.5	DISPATCH LOT NO-71	C4.01	
15	BEAM	901FX-F1-BE99	BE99	2	2.4	4.8	DISPATCH LOT NO-71	C4.01	
16	BEAM	901FX-F1-BE97	BE97	2	2.2	4.4	DISPATCH LOT NO-71	C4.01	
17	BEAM	901FX-F1-BE138	BE138	1	3.7	3.7	DISPATCH LOT NO-72	C4.01	
18	BEAM	901FX-F1-BE28	BE28	1	3.7	3.7	DISPATCH LOT NO-72	C4.01	
19	BEAM	901FX-F1-BE21	BE21	1	3.7	3.7	DISPATCH LOT NO-72	C4.01	
20	BEAM	901FX-F1-BE48	BE48	2	3.7	7.4	DISPATCH LOT NO-72	C4.01	
21	BEAM	901FX-F1-BE92	BE92	1	3.7	3.7	DISPATCH LOT NO-72	C4.01	
22	BEAM	901FX-F1-BE54	BE54	1	3.6	3.6	DISPATCH LOT NO-72	C4.01	
23	BEAM	901FX-F1-BE33	BE33	1	3.7	3.7	DISPATCH LOT NO-72	C4.01	
24	BEAM	124SX-S1-BE3089	BE3089	1	0.8	0.8	DISPATCH LOT NO-73	C4.01	
						117.5	SQL.MTR		
 Powered By DevRang	Contractor	THE DR. INDIA	Signature :  Name :  Designation : PROJECT ENGG. Date : 18/2/25				Client	VISHAL ENTERPRISE	
							Signature		
							Name		
							Designation		
							Date	18/2/25	







Att: Verified.

# LINDE PROJECT

PAGE-02

SITE NAME : VISHAL ENTP. YARD (JOLVA)			Work Description :- Primer + Mio + Finish Coats						
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	REMARKS
25	COLUMN	124SX-S1-CO3011	CO3011	1	1.5	1.5	DISPATCH LOT NO-73	C4.01	
26	COLUMN	124SX-S1-CO3008	CO3008	1	0.9	0.9	DISPATCH LOT NO-73	C4.01	
27	COLUMN	124SX-S1-CO3009	CO3009	1	0.9	0.9	DISPATCH LOT NO-73	C4.01	
28	FB	124SX-S1-FB3012	FB3012	1	0.5	0.5	DISPATCH LOT NO-73	C4.01	
29	COLUMN	124SX-S1-CO3007	CO3007	6	0.7	4.2	DISPATCH LOT NO-73	C4.01	
30	HORIZONTAL BRACING	104SX-S1-HB20	HB20	3	0.2	0.6	DISPATCH LOT NO-73	C4.01	
31	HORIZONTAL BRACING	124SX-S1-HB2	HB2	2	0.2	0.4	DISPATCH LOT NO-73	C4.01	
32	VERTICAL BRACING	124SX-S1-VB709	VB709	1	0.3	0.3	DISPATCH LOT NO-73	C4.01	
33	HORIZONTAL BRACING	104SX-S1-HB36	HB36	1	0.2	0.2	DISPATCH LOT NO-73	C4.01	
34	HORIZONTAL BRACING	124SX-S1-HB722	HB722	1	0.2	0.2	DISPATCH LOT NO-73	C4.01	
35	HORIZONTAL BRACING	124SX-S1-HB704	HB704	1	0.3	0.3	DISPATCH LOT NO-73	C4.01	
36	VERTICAL BRACING	124SX-S1-VB115	VB115	1	0.3	0.3	DISPATCH LOT NO-73	C4.01	
37	HORIZONTAL BRACING	104SX-S1-HB32	HB32	1	0.1	0.1	DISPATCH LOT NO-73	C4.01	
38	BEAM	104SX-S1-BE762	BE762	1	4.8	4.8	DISPATCH LOT NO-73	C4.01	
39	BEAM	124SX-S1-BE3050	BE3050	1	5.7	5.7	DISPATCH LOT NO-73	C4.01	
40	OT	124SX-S1-OT3004	OT3004	1	1.6	1.6	DISPATCH LOT NO-73	C4.01	
41	OT	124SX-S1-OT3003	OT3003	1	1.6	1.6	DISPATCH LOT NO-73	C4.01	
42	BEAM	104SX-S1-BE530	BE530	1	1.2	1.2	DISPATCH LOT NO-73	C4.01	
43	PIPE	124SX-S1-PI3009	PI3009	2	1	2	DISPATCH LOT NO-73	C4.01	
44	PIPE	124SX-S1-PI3012	PI3012	2	0.3	0.6	DISPATCH LOT NO-73	C4.01	
45	PIPE	124SX-S1-PI3011	PI3011	2	0.1	0.2	DISPATCH LOT NO-73	C4.01	
46	PIPE	124SX-S1-PI3010	PI3010	2	0.15	0.3	DISPATCH LOT NO-73	C4.01	
47	BEAM	124SX-S1-BE3088	BE3088	1	4.6	4.6	DISPATCH LOT NO-73	C4.01	
48	BEAM	124SX-S1-BE3091	BE3091	1	2.4	2.4	DISPATCH LOT NO-73	C4.01	

35.4 SQ.MTR

 <b>THE DR INDIA</b>  Contractor : Signature :  Name :  Designation : PROJECT ENGG. Date :	Client	VISHAL ENTERPRISE
	Signature	
	Name	
	Designation	
	Date	
		

# LINDE PROJECT

PAGE-03

SITE NAME : VISHAL ENTP. YARD ( JOLVA )				Work Description :- Primer + Mio + Finish Coats					
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	REMARKS
49	COLUMN	124SX-S1-CO3012	CO3012	1	2.4	2.4	DISPATCH LOT NO-73	C4.01	
50	VERTICAL BRACING	124SX-S1-VB715	VB715	1	1.8	1.8	DISPATCH LOT NO-73	C4.01	
51	BEAM	901FX-F1-BE36	BE36	1	0.7	0.7	DISPATCH LOT NO-73	C4.01	
52	BEAM	901FX-F1-BE39	BE39	1	1.1	1.1	DISPATCH LOT NO-73	C4.01	
53	BEAM	901FX-F1-BE38	BE38	1	0.6	0.6	DISPATCH LOT NO-73	C4.01	
54	COLUMN	121FX-F1-CO30	CO30	2	1.4	2.8	DISPATCH LOT NO-73	C4.01	
55	BEAM	204BX-F1-BE1	BE1	1	9.7	9.7	DISPATCH LOT NO-73	C4.01	
56	BEAM	114BX-F1-BE1	BE1	2	12.3	24.6	DISPATCH LOT NO-73	C4.01	
57	BEAM	901FX-F1-BE107	BE107	1	5.8	5.8	DISPATCH LOT NO-74	C4.01	
58	COLUMN	111FX-F1-CO7	CO7	1	10.4	10.4	DISPATCH LOT NO-74	C4.01	
59	COLUMN	111FX-F1-CO8	CO8	1	10.4	10.4	DISPATCH LOT NO-74	C4.01	

 <b>The DR India</b> Powered By DevRang	Contractor	THE DR INDIA	<i>Actual work done</i>  <i>As per drawing</i> <i>Planning</i> <i>18/01/25</i>	Client	VISHAL ENTERPRISE
	Signature :			Signature	
	Name :			Name	
	Degination :	PROJECT ENGG.		Degination	
	Date :			Date	

Actual work done

# LINDE PROJECT

PAGE-01

SITE NAME : VISHAL ENTP. YARD ( JOLVA )				Work Description :- Primer					
Sr. No.	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	REMARKS
1	BEAM	124SX-S1-BE713	BE713	1	13	13	DISPATCH LOT NO-71	FPU	
						13	SQ.MTR		
							Client	VISHAL ENTERPRISE	
							Signature		
							Name	Ajai	
							Degination	CAGAN	
							Date	Plumbing	
								18/2/25	



Contractor : THE DR INDIA  
 Signature :   
 Name :  
 Degination : PROJECT ENGG.  
 Date :

Atm. visited.

THE DR INDIA									
PROJECT NAME		LINDE PROJECT ( FPU )			DATE				
CONTRACTOR		THE DR INDIA			PAGE NO	1			
AREA/LOCATION		VE YARD (VE-02)			PO No.	VE/092/2023-2024 REV.02 DATE:-20-05-2024			
Sr No	ID No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
1	I24SX-SI-BE713	NPB 400*180	TOP FLANGE	5.485	0.18	1	1	0.99	DISPATCH LOT NO-71
2	I24SX-SI-BE713	ISA 100*100	ATTECH BOX	0.23	0.4	1	2	0.18	DISPATCH LOT NO-71
3	I24SX-SI-BE713	BOX PLATE	PLT	0.3	0.3	2	2	0.36	DISPATCH LOT NO-71
								1.53	
Contractor		TDRI			Client	VISHAL ENTERPRISE			
Signature		Signature			Signature	<i>Avin CAGM Planning 18/2/25</i>			
Name	KAPILAL MAHATO	Name			Name				
Degination	SITE SUPERVISOR	Degination			PROJECTS ENGINEER	Degination			
Date		Date				Date			

Att.  
verified