

IRN No. : 836251c129860a43ef06aedd41a48d6d174b879420d931121b0f937134f783df
 Ackw No : 162519544865370 Ackwb Date : 2025-01-22 12:47:00 Valid till :
 Eway No : Eway Date :

TAX INVOICE						
<u>Address of Billing</u>		<u>Address of Recipient</u>				
VRISHAL ENGINEERING PVT LTD A-34/3 GIDC, Bhatpore Limla-Surat Pin Code-394510 Gujarat State Code :- 24 State: GUJARAT State Code : 24 GSTIN : 24AAFCV0306C1ZI		VRISHAL ENGINEERING PVT LTD A-34/3 GIDC, Bhatpore Limla-Surat Pin Code-394510 Gujarat State Code :- 24 State: GUJARAT State Code : 24 GSTIN : 24AAFCV0306C1ZI				
Plant Location: AHF PLANT, NFASL DAHEJ(VISHAL YARD)					RA-05	
Item No	Description	SAC Code	Unit	Quantity	Rate	Amount
1	Primer One Coat Of Sigmazine 158 DFT-75Mic	995473	SQM	1376.38	185	254630.30
2	Intermediate One Coat Of Sigmacover 620 DFT-90Mic	995473	SQM	1376.38	101	139014.38
3	Finish Coat One Coat Of Sigmadu 550 DFT-50 Mic	995473	SQM	1376.38	102	140390.76
SAC CODE	Taxable Value	CGST	SGST	IGST	Total Taxble Value	534035.44
		Rate	Tax	Rate	SGST	48063.19
995473	534035.44	9%	48063.19	9%	48063.19	48063.19
		0.00	0.00	0.00	Round Off:	0.18
		534035.44	48063.19	48063.19	Total Value	₹ 630162.00
Amount in Word : Six Lakh Thirty Thousand One Hundred Sixty Two Rupees Only.						
Bank Detail : AU SMALL FINANCE BANK , ANKLESHWAR Current A/C No : 2021213330210322 IFSC No :- AUBL0002133 Udyam Number :UDYAM-GJ-0021394						
Subject to Ankleshwar Jurisdiction						



THE DR INDIA

Location Of Work : VISHAL ENTERPRISE (VE-02)

Name of Work - STRUCTURE BLASTING , PAINTING

Project Name : AHF PLANT, NIFASL DAHEJ

Bill Abstract:- TDR/24-25/1369 Dated: 22-01-2025

PO NO. : VEPI/009/2024-25 REV.00 DATE: 26-09-2024

Sr.No	Description of Work	UOM	PO Qty (M2)	Rate INR	Up to Previous Bill		This Bill	Cumulative	
					Qty (M2)	Amount		Qty (M2)	Amount
1	Copper Slag Blasting to SA-2.5	SQ.MTR	23430	102	2100.67	214268.34	0.00	0.00	2100.67
2	Primer One Coat Of Sigmacoat 158 DFT-75Mic	SQ.MTR	23430	185	2873.84	531660.4	1376.38	254630.30	4250.22
3	Intermediate One Coat Of Sigmacover 620 DFT-90Mic	SQ.MTR	23430	101	2873.84	290257.84	1376.38	139014.38	786290.7
4	Finish Coat One Coat Of Sigmacoat 550 DFT-50 Mic	SQ.MTR	23430	102	2873.84	293131.68	1376.38	140390.76	4250.22
						13,29,318.26	5,34,035.44		18,63,353.70



Dr. Bhavesh Patel
Dr. Bhavesh Patel
Dr. Bhavesh Patel
Dr. Bhavesh Patel

The DR India

ABSTRACT SHEET

PROJECT :AHF PLANT , NFASL DAHEJ		P.O. No.	VEPI/009/2024-25 REV.00	TY-02	TY-01	VE-02	TY-02	VE-02
Site Location	VISHAL ENTERPRISE (VE-02)	P.O Dated :	26-09-2024	RA-01	RA-02	RA-03	RA-04	RA-05
SR. No.	Description	Uom	As per work order	TDR/24-25/1109	TDR/24-25/1110	TDR/24-25/1550	TDR/24-25/1362	TDR/24-25/1369
1	Copper Slag Blasting to Sa-2.5	SQ.MTR	23430 102	2389860.00	1349.94	137693.88	343.85	35072.70
2	Primer One Coat Of Sigma zinc 158 DFT-75Mic	SQ.MTR	23430 185	4334550.00	1349.94	249738.90	343.85	63612.25
3	Intermediate One Coat Of Sigma cover 620 DFT-90Mic	SQ.MTR	23430 101	2366430.00	1349.94	136343.94	343.85	34728.85
4	Finish Coat One Coat Of Sigma du 550 DFT-50 Mic	SQ.MTR	23430 102	2389860.00	1349.94	137693.88	343.85	35072.70
Total Amount INR			11480700.00	6,61,470.60	1,68,486.50	2,99,989.96	1,99,371.20	5,34,035.44
TOTAL								18,63,353.70



For THE DR INDIA

2/1/25
Dr. S. S. T.
Dated 2/1/25
Signature

2/1/25

PROJECT:- NFASL DAHEJ

AHF PLANT

LOCATION: VISHAL YARD (VE-02)

CONTRACTOR : THE DR INDIA

BILL: RA-05


PO NO:VEPL/009/2024-25 REV.00

PO DATE: 26-09-2024

SUMMARY SHEET

SYSTEAM-C4.01

SR NO	PAGE NO	BLASTING QTY (M2)	1st COAT QTY (M2)	2nd COAT QTY (M2)	FINISH COAT QTY (M2)	REMARK
1	1	0.00	90.77	90.77	90.77	
2	2	0.00	241.05	241.05	241.05	
3	3	0.00	279.09	279.09	279.09	
4	4	0.00	495.19	495.19	495.19	
5	5	0.00	270.27	270.27	270.27	
TOTAL		0.00	1376.38	1376.38	1376.38	M2



checked by
 Manu
 Amit Bhambhani
 27/1/25

VRISHAL ENGINEERING Pvt Ltd.

DISPATCH SUMMARY

PROJECTS NAME:-AHF PLANT,NFASL DAHEJ

LOCATION:- VISHAL YARD (VE-02)		RA-05
SR NO	DISPATCH LOT	TOTAL Sq.Mtr
1	DISPATCH LOT NO-10	48.578
2	DISPATCH LOT NO-11	21.48
3	DISPATCH LOT NO-12	20.715
4	DISPATCH LOT NO-13	29.503
5	DISPATCH LOT NO-14	10.95
6	DISPATCH LOT NO-15	145.525
7	DISPATCH LOT NO-16	125.147
8	DISPATCH LOT NO-17	100.116
9	DISPATCH LOT NO-19	108.899
10	DISPATCH LOT NO-20	22.827
11	DISPATCH LOT NO-22	19.035
12	DISPATCH LOT NO-23	210.323
13	DISPATCH LOT NO-24	57.486
14	DISPATCH LOT NO-25	108.071
15	DISPATCH LOT NO-26	77.449
16	DISPATCH LOT NO-27	49.157
17	DISPATCH LOT NO-28	155.444
18	DISPATCH LOT NO-30	65.673
	TOTAL	1376.38



checked &
 Moush
 Priti Banerjee
 24/1/25

THE DR INDIA

PROJECT NAME	AHF PLANT ,NFSAL			DATE				
CONTRACTOR	THE DR INDIA			PAGE NO	1			
AREA/LOCATION	VISHAL YARD			PO No.	VEPL/009/2024-25 REV.00 DATE : 26-09-2024			
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
1	HORIZONTAL BRACING	HBR1	HBR1	12	0.423	5.076	DISPATCH LOT NO-10	AHF PLANT
2	HORIZONTAL BRACING	HBR2	HBR2	6	0.418	2.508	DISPATCH LOT NO-10	AHF PLANT
3	HORIZONTAL BRACING	HBR3	HBR3	6	0.442	2.652	DISPATCH LOT NO-10	AHF PLANT
4	HORIZONTAL BRACING	HBR4	HBR4	7	0.43	3.01	DISPATCH LOT NO-10	AHF PLANT
5	HORIZONTAL BRACING	HBR5	HBR5	1	0.593	0.593	DISPATCH LOT NO-10	AHF PLANT
6	HORIZONTAL BRACING	HBR6	HBR6	6	0.411	2.466	DISPATCH LOT NO-10	AHF PLANT
7	HORIZONTAL BRACING	HBR7	HBR7	1	0.421	0.421	DISPATCH LOT NO-10	AHF PLANT
8	HORIZONTAL BRACING	HBR8	HBR8	8	0.421	3.368	DISPATCH LOT NO-10	AHF PLANT
9	HORIZONTAL BRACING	HBR9	HBR9	1	0.499	0.499	DISPATCH LOT NO-10	AHF PLANT
10	HORIZONTAL BRACING	HBR10	HBR10	1	0.425	0.425	DISPATCH LOT NO-10	AHF PLANT
11	HORIZONTAL BRACING	HBR11	HBR11	6	0.425	2.55	DISPATCH LOT NO-10	AHF PLANT
12	HORIZONTAL BRACING	HBR12	HBR12	1	0.609	0.609	DISPATCH LOT NO-10	AHF PLANT
13	HORIZONTAL BRACING	HBR13	HBR13	1	0.529	0.529	DISPATCH LOT NO-10	AHF PLANT
14	HORIZONTAL BRACING	HBR14	HBR14	1	0.379	0.379	DISPATCH LOT NO-10	AHF PLANT
15	HORIZONTAL BRACING	HBR15	HBR15	15	0.435	6.525	DISPATCH LOT NO-10	AHF PLANT
16	HORIZONTAL BRACING	HBR16	HBR16	7	0.458	3.206	DISPATCH LOT NO-10	AHF PLANT
17	HORIZONTAL BRACING	HBR17	HBR17	14	0.446	6.244	DISPATCH LOT NO-10	AHF PLANT
18	HORIZONTAL BRACING	HBR18	HBR18	10	0.443	4.43	DISPATCH LOT NO-10	AHF PLANT
19	HORIZONTAL BRACING	HBR19	HBR19	5	0.456	2.28	DISPATCH LOT NO-10	AHF PLANT
20	HORIZONTAL BRACING	HBR20	HBR20	2	0.404	0.808	DISPATCH LOT NO-10	AHF PLANT
21	SIDERUNNER	SR6	SR6	6	2.669	16.014	DISPATCH LOT NO-11	AHF PLANT
22	SIDERUNNER	SR68	SR68	2	2.733	5.466	DISPATCH LOT NO-11	AHF PLANT
23	SIDERUNNER	SR57	SR57	6	2.586	15.516	DISPATCH LOT NO-12	AHF PLANT
24	SIDERUNNER	SR11	SR11	1	2.613	2.613	DISPATCH LOT NO-12	AHF PLANT
25	SIDERUNNER	SR56	SR56	1	2.586	2.586	DISPATCH LOT NO-12	AHF PLANT
					90.773	SQ.MTR		
						Client	VEPL	
						Signature		
						Name		
						Degination		
						Date		

Contractor	THE DR INDIA
Signature :	
Name :	
Degination :	PROJECT ENG.
Date :	



checked by
Manu Bhandal
27/1/2024

THE DR INDIA

PROJECT NAME		AHF PLANT ,NFSAL		DATE				
CONTRACTOR		THE DR INDIA		PAGE NO	2			
AREA/LOCATION		VISHAL YARD		PO No.	VEPL/009/2024-25 REV.00 DATE : 26-09-2024			
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
26	SIDERUNNER	SR40	SR40	1	4.857	4.857	DISPATCH LOT NO-13	AHF PLANT
27	SIDERUNNER	SR44	SR44	1	4.679	4.679	DISPATCH LOT NO-13	AHF PLANT
28	SIDERUNNER	SR45	SR45	1	5.123	5.123	DISPATCH LOT NO-13	AHF PLANT
29	SIDERUNNER	SR41	SR41	1	4.857	4.857	DISPATCH LOT NO-13	AHF PLANT
30	SIDERUNNER	SR47	SR47	1	5.287	5.287	DISPATCH LOT NO-13	AHF PLANT
31	SIDERUNNER	SR35	SR35	1	2.35	2.35	DISPATCH LOT NO-13	AHF PLANT
32	SIDERUNNER	SR37	SR37	1	2.35	2.35	DISPATCH LOT NO-13	AHF PLANT
33	BEAM	B30	B30	1	5.474	5.474	DISPATCH LOT NO-14	AHF PLANT
34	BEAM	B29	B29	1	5.476	5.476	DISPATCH LOT NO-14	AHF PLANT
35	SIDERUNNER	SR65	SR65	2	2.569	5.138	DISPATCH LOT NO-15	AHF PLANT
36	SIDERUNNER	SR62	SR62	2	2.477	4.954	DISPATCH LOT NO-15	AHF PLANT
37	SIDERUNNER	SR61	SR61	2	2.477	4.954	DISPATCH LOT NO-15	AHF PLANT
38	SIDERUNNER	SR60	SR60	4	2.432	9.728	DISPATCH LOT NO-15	AHF PLANT
39	SIDERUNNER	SR59	SR59	1	2.432	2.432	DISPATCH LOT NO-15	AHF PLANT
40	SIDERUNNER	SR58	SR58	1	2.586	2.586	DISPATCH LOT NO-15	AHF PLANT
41	SIDERUNNER	SR55	SR55	6	4.632	27.792	DISPATCH LOT NO-15	AHF PLANT
42	SIDERUNNER	SR53	SR53	4	4.621	18.484	DISPATCH LOT NO-15	AHF PLANT
43	SIDERUNNER	SR51	SR51	2	4.621	9.242	DISPATCH LOT NO-15	AHF PLANT
44	SIDERUNNER	SR50	SR50	1	4.621	4.621	DISPATCH LOT NO-15	AHF PLANT
45	SIDERUNNER	SR49	SR49	1	4.621	4.621	DISPATCH LOT NO-15	AHF PLANT
46	SIDERUNNER	SR13	SR13	6	2.613	15.678	DISPATCH LOT NO-15	AHF PLANT
47	SIDERUNNER	SR12	SR12	6	2.613	15.678	DISPATCH LOT NO-15	AHF PLANT
48	SIDERUNNER	SR10	SR10	1	2.613	2.613	DISPATCH LOT NO-15	AHF PLANT
49	SIDERUNNER	SR1	SR1	6	2.834	17.004	DISPATCH LOT NO-15	AHF PLANT
50	SIDERUNNER	SR76	SR76	4	5.405	21.62	DISPATCH LOT NO-16	AHF PLANT
51	SIDERUNNER	SR36	SR36	1	2.35	2.35	DISPATCH LOT NO-16	AHF PLANT
52	SIDERUNNER	SR71	SR71	6	5.184	31.104	DISPATCH LOT NO-16	AHF PLANT

 The DR India Powered by DevRang	Contractor	THE DR INDIA		SQ.MTR	
	Signature :			Client	VEPL
	Name :			Signature	
	Degination :	PROJECT ENG.		Name	
	Date :			Degination	
				Date	

checked ok
Mouni
Rohit Bansal
27/1/25

THE DR INDIA

PROJECT NAME		AHF PLANT ,NFSAL		DATE							
CONTRACTOR		THE DR INDIA		PAGE NO	3						
AREA/LOCATION		VISHAL YARD		PO No.	VEPL/009/2024-25 REV.00 DATE : 26-09-2024						
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT			
53	SIDERUNNER	SR52	SR52	5	4.621	23.105	DISPATCH LOT NO-16	AHF PLANT			
54	SIDERUNNER	SR73	SR73	2	5.228	10.456	DISPATCH LOT NO-16	AHF PLANT			
55	SIDERUNNER	SR72	SR72	3	5.184	15.552	DISPATCH LOT NO-16	AHF PLANT			
56	SIDERUNNER	SR74	SR74	4	5.24	20.96	DISPATCH LOT NO-16	AHF PLANT			
57	SIDERUNNER	SR77	SR77	2	5.671	11.342	DISPATCH LOT NO-17	AHF PLANT			
58	SIDERUNNER	SR75	SR75	2	5.342	10.684	DISPATCH LOT NO-17	AHF PLANT			
59	SIDERUNNER	SR70	SR70	1	5.184	5.184	DISPATCH LOT NO-17	AHF PLANT			
60	SIDERUNNER	SR69	SR69	1	5.184	5.184	DISPATCH LOT NO-17	AHF PLANT			
61	SIDERUNNER	SR67	SR67	5	3.016	15.08	DISPATCH LOT NO-17	AHF PLANT			
62	SIDERUNNER	SR66	SR66	1	3.016	3.016	DISPATCH LOT NO-17	AHF PLANT			
63	SIDERUNNER	SR64	SR64	5	2.852	14.26	DISPATCH LOT NO-17	AHF PLANT			
64	SIDERUNNER	SR63	SR63	1	2.852	2.852	DISPATCH LOT NO-17	AHF PLANT			
65	SIDERUNNER	SR54	SR54	6	4.632	27.792	DISPATCH LOT NO-17	AHF PLANT			
66	SIDERUNNER	SR36	SR36	1	2.361	2.361	DISPATCH LOT NO-17	AHF PLANT			
67	SIDERUNNER	SR39	SR39	1	2.361	2.361	DISPATCH LOT NO-17	AHF PLANT			
68	BEAM	B24	B24	5	0.774	3.87	DISPATCH LOT NO-19	AHF PLANT			
69	BEAM	B5	B5	6	0.735	4.41	DISPATCH LOT NO-19	AHF PLANT			
70	BEAM	B3	B3	6	0.888	5.328	DISPATCH LOT NO-19	AHF PLANT			
71	BEAM	B14	B14	6	0.895	5.37	DISPATCH LOT NO-19	AHF PLANT			
72	BEAM	6B8	6B8	30	1.792	53.76	DISPATCH LOT NO-19	AHF PLANT			
73	SAGANGLE	SA1	SA1	144	0.133	19.152	DISPATCH LOT NO-19	AHF PLANT			
74	BEAM	B12	B12	6	0.886	5.316	DISPATCH LOT NO-19	AHF PLANT			
75	BEAM	B21	B21	7	0.911	6.377	DISPATCH LOT NO-19	AHF PLANT			
76	BEAM	B2	B2	6	0.886	5.316	DISPATCH LOT NO-19	AHF PLANT			
					279.088	SQ.MTR					
 The DR India Powered By DevRang	Contractor	THE DR INDIA			Client	VEPL					
	Signature :				Signature						
	Name :				Name						
	Degination :	PROJECT ENG.			Degination						
	Date :				Date						

checked ok
Many 20/1/25

THE DR INDIA

PROJECT NAME	AHF PLANT ,NFASL		DATE				
CONTRACTOR	THE DR INDIA		PAGE NO	4			
AREA/LOCATION	VISHAL YARD		PO No.	VEPL/009/2024-25 REV.00 DATE : 26-09-2024			

Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
77	BEAM	6B3	6B3	3	1.895	5.685	DISPATCH LOT NO-20	AHF PLANT
78	BEAM	6B5	6B5	3	1.892	5.676	DISPATCH LOT NO-20	AHF PLANT
79	BEAM	6B19	6B19	3	1.911	5.733	DISPATCH LOT NO-20	AHF PLANT
80	BEAM	6B20	6B20	3	1.911	5.733	DISPATCH LOT NO-20	AHF PLANT
81	BEAM	6B7	6B7	9	2.115	19.035	DISPATCH LOT NO-22	AHF PLANT
82	VERTICAL BRACING	VBR2	VBR2	5	3.897	19.485	DISPATCH LOT NO-23	AHF PLANT
83	VERTICAL BRACING	VBR8	VBR8	5	3.862	19.31	DISPATCH LOT NO-23	AHF PLANT
84	BEAM	6B13	6B13	3	19.162	57.486	DISPATCH LOT NO-23	AHF PLANT
85	BEAM	6B14	6B14	6	19.007	114.042	DISPATCH LOT NO-23	AHF PLANT
86	BEAM	6B15	6B15	3	19.162	57.486	DISPATCH LOT NO-24	AHF PLANT
87	BEAM	6B6	6B6	3	2.143	6.429	DISPATCH LOT NO-25	AHF PLANT
88	BEAM	6B9	6B9	9	2.111	18.999	DISPATCH LOT NO-25	AHF PLANT
89	BEAM	6B11	6B11	6	2.111	12.666	DISPATCH LOT NO-25	AHF PLANT
90	BEAM	6B18	6B18	3	2.009	6.027	DISPATCH LOT NO-25	AHF PLANT
91	BEAM	6B21	6B21	3	1.998	5.994	DISPATCH LOT NO-25	AHF PLANT
92	BEAM	6B2	6B2	3	2.143	6.429	DISPATCH LOT NO-25	AHF PLANT
93	BEAM	6B10	6B10	6	2.122	12.732	DISPATCH LOT NO-25	AHF PLANT
94	VERTICAL BRACING	VBR11	VBR11	5	3.862	19.31	DISPATCH LOT NO-25	AHF PLANT
95	VERTICAL BRACING	VBR3	VBR3	5	3.897	19.485	DISPATCH LOT NO-25	AHF PLANT
96	BEAM	6B16	6B16	2	21.25	42.5	DISPATCH LOT NO-26	AHF PLANT
97	VERTICAL BRACING	VBR1	VBR1	2	1.732	3.464	DISPATCH LOT NO-26	AHF PLANT
98	VERTICAL BRACING	VBR4	VBR4	1	2.989	2.989	DISPATCH LOT NO-26	AHF PLANT
99	VERTICAL BRACING	VBR5	VBR5	1	6.189	6.189	DISPATCH LOT NO-26	AHF PLANT
100	VERTICAL BRACING	VBR6	VBR6	1	6.189	6.189	DISPATCH LOT NO-26	AHF PLANT
101	VERTICAL BRACING	VBR7	VBR7	1	2.988	2.988	DISPATCH LOT NO-26	AHF PLANT
102	VERTICAL BRACING	VBR9	VBR9	1	6.565	6.565	DISPATCH LOT NO-26	AHF PLANT
103	VERTICAL BRACING	VBR10	VBR10	1	6.565	6.565	DISPATCH LOT NO-26	AHF PLANT

 The DR India Powered by DevRang	Contractor	THE DR INDIA		Client	VEPL
	Signature :			Signature	
	Name :			Name	
	Degination :	PROJECT ENG.		Degination	
	Date :			Date	

checked by
Mauli
27/1/25

THE DR INDIA

PROJECT NAME

AHF PLANT ,NFSAL

DATE

PAGE NO

5

CONTRACTOR

THE DR INDIA

AREA/LOCATION

VISHAL YARD

PO No.

VEPL/009/2024-25 REV.00 DATE : 26-09-2024

Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
105	BEAM	2B15	2B15	1	13.661	13.661	DISPATCH LOT NO-27	AHF PLANT
106	BEAM	2B16	2B16	1	13.645	13.645	DISPATCH LOT NO-27	AHF PLANT
107	BEAM	2B48	2B48	1	8.182	8.182	DISPATCH LOT NO-27	AHF PLANT
108	BEAM	2B49	2B49	1	13.669	13.669	DISPATCH LOT NO-27	AHF PLANT
109	BEAM	2B47	2B47	1	17.162	17.162	DISPATCH LOT NO-28	AHF PLANT
110	BEAM	2B12	2B12	4	3.353	13.412	DISPATCH LOT NO-28	AHF PLANT
111	BEAM	2B54	2B54	1	3.332	3.332	DISPATCH LOT NO-28	AHF PLANT
112	BEAM	2B51	2B51	1	3.322	3.322	DISPATCH LOT NO-28	AHF PLANT
113	BEAM	2B50	2B50	1	3.322	3.322	DISPATCH LOT NO-28	AHF PLANT
114	BEAM	2B42	2B42	1	3.353	3.353	DISPATCH LOT NO-28	AHF PLANT
115	BEAM	2B32	2B32	1	3.353	3.353	DISPATCH LOT NO-28	AHF PLANT
116	BEAM	6B12	6B12	1	21.25	21.25	DISPATCH LOT NO-28	AHF PLANT
117	BEAM	6B17	6B17	1	21.25	21.25	DISPATCH LOT NO-28	AHF PLANT
118	BEAM	6B1	6B1	3	21.896	65.688	DISPATCH LOT NO-28	AHF PLANT
119	BEAM	6B22	6B22	1	21.891	21.891	DISPATCH LOT NO-30	AHF PLANT
120	BEAM	6B23	6B23	2	21.891	43.782	DISPATCH LOT NO-30	AHF PLANT

270.274

SQ.MTR

Client


VEPL

Signature

Name

Designation

Date



checked by
 Manu /
 Rohit Bansal
 27/11/25

