

JRN No. : 0514f451f171745dc2e13c17f3ffd291d547e80e5bc846bcc7c18c2c5ee6f390

Ackw No : 162418485280063

Ackwb Date : 2024-10-03 12:29:00 Valid till :

Fway No :

Eway Date :

TAX INVOICE

Address of Billing		Address of Recipient		GSTIN : 24CYOPS3372R1ZE		
VISHAL ENTERPRISE A/34/3, GIDC Bhatpore, Limla Surat-394510 State: GUJARAT State Code : 24		VISHAL ENTERPRISE A/34/3, GIDC Bhatpore, Limla Surat-394510 State: GUJARAT State Code : 24		PanNo:CYOPS3372R Vendor Code :		
				PO Details VE/078/2023-24REV.00		
				03-Jan-2024		
GSTIN : 24AAZPM1959N1ZS		GSTIN : 24AAZPM1959N1ZS		Invoice		
Plant Location: PI H PLANT (VE YARD)		RA-11		TDRI/24-25/0795		
				03-10-2024		
Item No	Description	SAC Code	Unit	Quantity	Rate	Amount
1	P/A One Coat Zinc Silicate Primer	995473	SQM	637.35	179	114085.65
2	P/A Two coat Apcodur Mio	995473	SQM	637.35	165	105162.75
3	P/A Two Coat Apcothane Pu Paint	995473	SQM	637.35	155	98789.25
SAC CODE	Taxable Value	CGST	SGST	IGST	Total Taxable Value	318037.65
		Rate	Tax	Rate	CGST	28623.39
995473	318037.65	9%	28623.39	9%	28623.39	28623.39
		0.00		0.00	Round Off	-0.43
		0.00		0.00	Total Value	₹ 375284.00
	318037.65	28623.39	28623.39	0.00		
Amount in Word : Three Lakh Seventy Five Thousand Two Hundred Eighty Four Rupees Only.						
Bank Detail : AU SMALL BANK , ANKLESHWAR						For The dR India
Current A/C No : 202121330210322 IFSC No :- AUBL0002133						
Udyam Number : UDYAM-GJ-0021394						

Amount in Word : Three Lakh Seventy Five Thousand Two Hundred Eighty Four Rupees Only.

Bank Detail : ALL SMALL BANK ANKLESHWAR


Bank Detail : AU SMALL BANK , ANURAG
S. A/c No :- 0001613330310323 IFSC No :- AUIBI0002133

Uduam Number: URYAM 61-06-0021394

For The dR india

Subject to Ankleshwar Jurisdiction

THE DR INDIA											
Location Of Work :VISHAL ENTERPRISE (VE-02)											
Name of Work - STRUCTURE BLASTING , PAINTING											
Project Name : PI INDUSTRIES LTD (JAMBUSAR)											
Bill Abstract :TDRI/24-25/0795 Dated: 03-10-2024											
PO NO. : VE/078/2023-24 REV.00 DATE: 03.01.2024											
Sr.No	LOCATION OF JOB	Description of Work	UOM	PO Qty (M2)	Rate INR	Up to Previous Bill		This Bill		Cumulative	
						Qty (M2)	Amount	Qty (M2)	Amount	Qty (M2)	Amount
A	Blasting & Painting For Structure										
1	TDRI	Grit Blasting By Copper Slag Sa 2.5 Grad	SQ.MTR	5000	58	2907.32	168624.56	0.00	0.00	2907.32	168624.56
2	TDRI	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	5000	179	2986.48	534579.92	0.00	0.00	2986.48	534579.92
3	TDRI	P/A Two Coat Of Apcodur Mio	SQ.MTR	5000	165	2922.61	482230.65	0.00	0.00	2922.61	482230.65
4	TDRI	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	5000	155	2922.61	453004.55	0.00	0.00	2922.61	453004.55
B	Painting For Structure										
1	VISHAL	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	2500	179	2760.81	494184.99	637.35	114085.65	3398.16	608270.64
2	VISHAL	P/A Two Coat Of Apcodur Mio	SQ.MTR	2500	165	2726.97	449950.05	637.35	105162.75	3364.32	555112.80
3	VISHAL	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	2500	155	2726.97	422680.35	637.35	98789.25	3364.32	521469.60
		Total Amount INR					30,05,255.07		3,18,037.65		33,23,292.72



The DR India

ABSTRACT SHEET

PROJECT : PI INDUSTRIES LTD (JAMBUSAR)			P.O. No.		VE/078/2023-24 REV.00		TY-1 (H PLANT)		VE-02(H PLANT)		TY-2 (H PLANT)		VE-02(H PLANT)			
Site Location :		VISHAL YARD/TDRI YARD	P.O Dated :		03-01-2024		RA-05 TO RA-08		RA-09		RA-10		RA-11			
SR. No.	LOCATION OF JOB	Description	Uom	As per work order			TDRI/23-24/1871		TDRI/24-25/0743		TDRI/24-25/0744		TDRI/24-25/0795		Cumulative	
				Qty.	Rate	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount	Qty.	Amount
A	Blasting & Painting For Structure															
1	TDRI	Grit Blasting By Copper Slag Sa 2.5 Grad	SQ.MTR	5000	58	290000.00	2321.57	134651.06	0.00	0.00	585.75	33973.50	0.00	0.00	2907.32	168624.56
2	TDRI	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	5000	179	895000.00	2400.73	429730.67	0.00	0.00	585.75	104849.25	0.00	0.00	2986.48	534579.92
3	TDRI	P/A Two Coat Of Apcodur Mio	SQ.MTR	5000	165	825000.00	2336.86	385581.90	0.00	0.00	585.75	96648.75	0.00	0.00	2922.61	482230.65
4	TDRI	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	5000	155	775000.00	2336.86	362213.30	0.00	0.00	585.75	90791.25	0.00	0.00	2922.61	453004.55
B	Painting For Structure														0.00	
1	VISHAL	P/A One Coat Of Zinc Silicate Primer	SQ.MTR	2500	179	447500.00	1143.00	204597.00	1617.81	289587.99	0.00	0.00	637.35	114085.65	3398.16	608270.64
2	VISHAL	P/A Two Coat Of Apcodur Mio	SQ.MTR	2500	165	412500.00	1109.16	183011.40	1617.81	266938.65	0.00	0.00	637.35	105162.75	3364.32	555112.80
3	VISHAL	P/A Two Coat Of Apcothane CF 674 PU	SQ.MTR	2500	155	387500.00	1109.16	171919.80	1617.81	250760.55	0.00	0.00	637.35	98789.25	3364.32	521469.60
Total Amount INR						40,32,500.00		18,71,705.13		8,07,287.19		3,26,262.75		3,18,037.65		33,23,292.72
															TOTAL	1638439.68

A circular purple ink stamp with the words "Dr. INDIA" printed around the perimeter. In the center, there is a handwritten signature that appears to read "Dr. S. K. Datta". Below the stamp, the text "Authorized Signatory" is printed in a rectangular box.

PROJECT NAME:PI INDUSTRIES LTD (JAMBUSAR)	H PLANT	LOCATION: VISHAL YARD(VE-02)
CONTRACTOR : THE DR INDIA		BILL: RA-11

SUMMARY SHEET

SR NO	PAGE NO	BLASTING QTY (M2)	1st COAT QTY (M2)	2nd COAT QTY (M2)	FINISH COAT QTY (M2)	REMARK
1	1	0	191.0684	191.0684	191.0684	LOT NO-54
2	2	0	5.8186	5.8186	5.8186	LOT NO-62
3	3	0	440.46	440.459494	440.459494	STRUCTURE
	TOTAL	0	637.35	637.35	637.35	M2






THE DR INDIA

PROJECT NAME		PI H PLANT			DATE	04-08-2024			
CONTRACTOR		THE DR INDIA			PAGE NO	1			
AREA/LOCATION		VISHAL YARD			PO No.	VE/078/2023-24 REV.00			DATE: 03.01.2024
Sr No	ID No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
1	RAW MATERIAL	ISMB 200*100	BEAM	12	0.8	1	1	9.6	LOT NO-54
2	RAW MATERIAL	ISMB 200*100	BEAM	11.08	0.8	1	1	8.864	LOT NO-54
3	RAW MATERIAL	ISMB 300*140	BEAM	12.1	1.16	1	1	14.036	LOT NO-54
4	RAW MATERIAL	ISMB 300*140	BEAM	12.08	1.16	1	1	14.0128	LOT NO-54
5	RAW MATERIAL	ISMB 300*140	BEAM	12.06	1.16	1	1	13.9896	LOT NO-59
6	RAW MATERIAL	ISMB 450*190	BEAM	12.04	1.66	1	1	19.9864	LOT NO-59
7	RAW MATERIAL	ISMC 150*75	CHANNEL	12.04	0.6	1	1	7.224	LOT NO-59
8	RAW MATERIAL	ISMC 150*75	CHANNEL	12.01	0.6	1	1	7.206	LOT NO-59
9	RAW MATERIAL	ISMB 300*140	BEAM	12.06	1.16	1	1	13.9896	LOT NO-59
10	RAW MATERIAL	ISMC 200*75	CHANNEL	11.1	0.7	1	2	15.54	LOT NO-60
11	RAW MATERIAL	ISMC 200*75	CHANNEL	11.68	0.7	1	1	8.176	LOT NO-60
12	RAW MATERIAL	ISMB 300*140	BEAM	12.1	1.16	1	1	14.036	LOT NO-60
13	RAW MATERIAL	ISMB 250*125	BEAM	12.04	1	1	2	24.08	LOT NO-60
14	RAW MATERIAL	ISMB 200*100	BEAM	12	0.8	1	1	9.6	LOT NO-60
15	RAW MATERIAL	ISA 75*75	ANGLE	11.92	0.3	1	3	10.728	LOT NO-60
								191.0684	
Contractor			TDRI			Client	VISHAL ENTERPRISE		
Signature			Signature			Signature			
Name	JAHIR AHMED		Name			Name			
Degination	SITE SUPERVISOR		Degination			Degination			
Date			Date			Date			



THE DR INDIA

PROJECT NAME		PI H PLANT			DATE				
CONTRACTOR		THE DR INDIA			PAGE NO	2			
AREA/LOCATION		VISHAL YARD			PO No.	VE/078/2023-24 REV.00 DATE: 03.01.2024			
Sr No	ID No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
16	24C1	ISA 150*150	ANGLE	3.82	0.6	1	2	4.584	LOT NO-62
17	24C1	SIDE PLATE	PLT	0.35	0.35	2	2	0.49	LOT NO-62
18	24C1	SIDE CLITE	PLT	0.32	0.06	2	16	0.6144	LOT NO-62
19	24C1	SIDE CLITE	PLT	0.1	0.075	2	4	0.06	LOT NO-62
20	24C1	SIDE CLITE	PLT	0.135	0.065	2	4	0.0702	LOT NO-62
								0	
								5.8186	
Contractor			TDRI			Client	VISHAL ENTERPRISE		
Signature			Signature	 THE DR INDIA PROJECTS ENGINEER		Signature			
Name	JAHIR AHMED		Name	JIGNESH JIREMALI		Name			
Degination	SITE SUPERVISOR		Degination	PROJECTs ENGINEER		Degination			
Date			Date			Date			

VISHAL ENTERPRISE							
LOCATION :- VE YARD (VE-02)							
50	14BRN	BEAM	14BRN1	1	3.820	3.820	VISHAL YARD
51	14BRN	BEAM	14BRN2	1	6.082	6.082	VISHAL YARD
52	14BRN	BEAM	14BRN3	2	0.743	1.486	VISHAL YARD
53	14BRN	BEAM	14BRN5	2	2.076	4.153	VISHAL YARD
54	14BRN	BEAM	14BRN6	1	0.770	0.770	VISHAL YARD
55	14BRN	BEAM	14BRN7	1	2.300	2.300	VISHAL YARD
56	14BRN	BEAM	14BRN8	4	0.538	2.153	VISHAL YARD
57	14BRN	BEAM	14BRN9	4	0.508	2.033	VISHAL YARD
58	14BRN	BEAM	14BRN10	1	2.086	2.086	VISHAL YARD
59	14BRN	BEAM	14BRN11	1	1.975	1.975	VISHAL YARD
60	14BRN	BEAM	14BRN12	1	2.622	2.622	VISHAL YARD
61	14BRN	BEAM	14BRN13	2	1.311	2.622	VISHAL YARD
62	14BRN	BEAM	14BRN15	1	1.404	1.404	VISHAL YARD
63	14BRN	BEAM	14BRN16	1	1.411	1.411	VISHAL YARD
64	14BRN	BEAM	14BRN17	1	1.063	1.063	VISHAL YARD
65	14BRN	BEAM	14BRN18	1	0.944	0.944	VISHAL YARD
66	14BRN	BEAM	14BRN19	1	2.300	2.300	VISHAL YARD
67	14BRN	BEAM	14BRN20	2	1.292	2.584	VISHAL YARD
68	14BRN	BEAM	14BRN21	1	6.792	6.792	VISHAL YARD
69	14BRN	BEAM	14BRN22	1	6.798	6.798	VISHAL YARD
70	14BRN	BEAM	14BRN23	2	0.794	1.588	VISHAL YARD
71	14BRN	BEAM	14BRN24	1	1.888	1.888	VISHAL YARD
72	14BRN	BEAM	14BRN25	1	1.598	1.598	VISHAL YARD
73	14BRN	BEAM	14BRN26	1	1.100	1.100	VISHAL YARD
74	14BRN	BEAM	14BRN27	1	0.562	0.562	VISHAL YARD
75	14BRN	BEAM	14BRN28	1	2.612	2.612	VISHAL YARD
76	14BRN	BEAM	14BRN29	1	1.101	1.101	VISHAL YARD
77	14BRN	BEAM	14BRN30	2	1.301	2.602	VISHAL YARD
78	14BRN	BEAM	14BRN31	1	1.281	1.281	VISHAL YARD
79	14BRN	BEAM	14BRN32	1	3.135	3.135	VISHAL YARD
80	14BRN	BEAM	14BRN33	1	2.501	2.501	VISHAL YARD
81	14BRN	BEAM	14BRN34	1	1.544	1.544	VISHAL YARD
82	14BRN	BEAM	14BRN35	1	1.421	1.421	VISHAL YARD
83	14BRN	BEAM	14BRN37	1	0.635	0.635	VISHAL YARD
84	14BRN	BEAM	14BRN38	2	3.074	6.148	VISHAL YARD
85	14BRN	BEAM	14BRN39	2	2.320	4.640	VISHAL YARD
86	14BRN	BEAM	14BRN40	1	1.670	1.670	VISHAL YARD
87	14BRN	BEAM	14BRN42	1	0.598	0.598	VISHAL YARD
88	14BRN	BEAM	14BRN43	1	1.014	1.014	VISHAL YARD
89	14BRN	BEAM	14BRN44	1	1.965	1.965	VISHAL YARD
90	14BRN	BEAM	14BRN45	1	2.007	2.007	VISHAL YARD
91	14BRN	BEAM	14BRN46	1	0.890	0.890	VISHAL YARD
92	24BRN	BEAM	24BRN1	1	3.922	3.922	VISHAL YARD
93	24BRN	BEAM	24BRN1	1	3.39	3.390	VISHAL YARD
94	24BRN	BEAM	24BRN2	2	3.337	6.674	VISHAL YARD
95	24BRN	BEAM	24BRN3	1	1.028	1.028	VISHAL YARD
96	24BRN	BEAM	24BRN4	1	1.028	1.028	VISHAL YARD
97	24BRN	BEAM	24BRN5	1	1.028	1.028	VISHAL YARD
98	24BRN	BEAM	24BRN6	2	1.146	2.292	VISHAL YARD
99	24BRN	BEAM	24BRN8	1	1.198	1.198	VISHAL YARD



VISHAL ENTERPRISE							
LOADACTION :- VE YARD (VE-02)							
100	24BRN	BEAM	24BRN9	1	1.04	1.040	VISHAL YARD
101	24BRN	BEAM	24BRN10	1	0.896	0.896	VISHAL YARD
102	24BRN	BEAM	24BRN11	1	6.062	6.062	VISHAL YARD
103	24BRN	BEAM	24BRN12	1	0.642	0.642	VISHAL YARD
104	24BRN	BEAM	24BRN13	2	0.906	1.812	VISHAL YARD
105	24BRN	BEAM	24BRN14	2	1.005	2.010	VISHAL YARD
106	24BRN	BEAM	24BRN15	1	0.71	0.710	VISHAL YARD
107	24BRN	BEAM	24BRN16	1	2.816	2.816	VISHAL YARD
108	24BRN	BEAM	24BRN17	2	2.81	5.620	VISHAL YARD
109	24BRN	BEAM	24BRN18	2	3.146	6.292	VISHAL YARD
110	24BRN	BEAM	24BRN19	1	2.157	2.157	VISHAL YARD
111	24BRN	BEAM	24BRN20	1	0.634	0.634	VISHAL YARD
112	24BRN	BEAM	24BRN21	2	0.842	1.684	VISHAL YARD
113	24BRN	BEAM	24BRN22	2	2.556	5.112	VISHAL YARD
114	24BRN	BEAM	24BRN23	2	2.892	5.784	VISHAL YARD
115	24B	BEAM	24B1	1	6.536	6.536	VISHAL YARD
116	24B	BEAM	24B10	1	6.062	6.062	VISHAL YARD
117	24B	BEAM	24B12	1	6.115	6.115	VISHAL YARD
118	24B	BEAM	24B13	1	6.139	6.139	VISHAL YARD
119	24B	BEAM	24B14	2	3.869	7.738	VISHAL YARD
120	24B	BEAM	24B15	1	3.922	3.922	VISHAL YARD
121	24B	BEAM	24B17	3	0.725	2.175	VISHAL YARD
122	24B	BEAM	24B18	3	0.865	2.595	VISHAL YARD
123	24B	BEAM	24B2	1	6.624	6.624	VISHAL YARD
124	24B	BEAM	24B3	1	5.992	5.992	VISHAL YARD
125	24B	BEAM	24B4	1	6.033	6.033	VISHAL YARD
126	24B	BEAM	24B5	1	6.021	6.021	VISHAL YARD
127	24B	BEAM	24B6	1	6.074	6.074	VISHAL YARD
128	24B	BEAM	24B7	1	6.062	6.062	VISHAL YARD
129	24B	BEAM	24B8	1	6.062	6.062	VISHAL YARD
130	24B	BEAM	24B9	1	6.033	6.033	VISHAL YARD
		TOTAL	201.00	349.36	440.46		