


THE dR INDIA
 email : dev@devrang.co.in
 html : www.devrang.co.in
 Mob. : +91 9925853335



IRN No. : 61a93a15dce41ca7bfa9c919158083a22ee248d0a02d934c961a6418cbc53b9c

Ackw No : 162519797545698

Ackwb Date : 2025-02-15 11:40:00 Valid till :

Eway No :

Eway Date :

TAX INVOICE

Address of Billing		Address of Recipient		GSTIN : 24CYOPS3372R1ZE PanNo:CYOPS3372R										
Vishal Enterprise A/34/3, GIDCBhatpore, LimlaSurat-394510GujaratState Code :- 24		Vishal Enterprise A/34/3, GIDCBhatpore, LimlaSurat-394510GujaratState Code :- 24		Vendor Code :										
State: GUJARAT State Code : 24		State: GUJARAT State Code : 24		PO Details VE/092/2023-24REV.02 20-May-2024										
GSTIN : 24AAYPM1959N1ZS		GSTIN : 24AAYPM1959N1ZS		Invoice TDRI/24-25/1552 15-02-2025										
Plant Location:LINDE IOCL PANIPAT (TDRI) YARD-01) RA-16														
Item No	Description	SAC Code	Unit	Quantity	Rate	Amount								
1	Abrasive Blast Clean :Sa2 1/2	995473	SQM	706.38	100	70638.00								
2	Primer Of IOZ Zn(R)- Interzinc 22	995473	SQM	706.38	205	144807.90								
3	Intermediate Of EP-MIO-Intergard 475HS	995473	SQM	706.38	125	88297.50								
4	Intermediate Of EP-MIO-Intergard 475HS	995473	SQM	6.93	125	866.25								
5	Top Coat-(RAL-7012) Interthane 990	995473	SQM	706.38	147	103837.86								
6	Top Coat-(RAL-7012) Interthane 990	995473	SQM	6.93	147	1018.71								
7	Abrasive Blast Clean :Sa2 1/2	995473	SQM	55.00	100	5500.00								
8	Primer Of Intergard 251	995473	SQM	55.00	159	8745.00								
				Total Taxable Value 423711.22 CGST 38134.01										
				SGST 38134.01										
995473		423711.22 9% 38134.01 9%		38134.01 0 0.00		Round Off -0.24								
						Total Value ₹ 499979.00								
		423711.22 38134.01		38134.01 0.00										
Amount in Word : Four Lakh Ninety Nine Thousand Nine Hundred Seventy Nine Rupees Only.														
Bank Detail : AU SMALL FINANCE BANK , ANKLESHWAR Current A/C No : 2021213330210322 IFSC No :- AUBL0002133 Udyam Number :UDYAM-GJ-0021394														
Subject to Ankleshwar Jurisdiction														

Location Of Work : TDRI YARD-01

Name of Work - STRUCTURE BLASTING , PAINTING

Project Name : SGU PANIPAT LINDE

Bill Abstract-TDRI/24-25/1552 Dated: 15-02-2025

PO NO. : VE/092/2023-2024 REV.02 DATE: 20-05-2024

Sr.No	LOCATION	SAC/CODE	Description of Work	UOM	PO Qty (M2)	Rate INR	Up to Previous Bill		This Bill		Cumulative	
							Qty (M2)	Amount	Qty (M2)	Amount	Qty (M2)	Amount
Painting For Structure												
1	VISHAL	System:C4.01	Primer Of I0Z Zn(R)- Interzinc 22	SQ.MTR	13400	205	6728.93	1379430.65	0.00	0.00	6728.93	1379430.65
2	VISHAL	System:C4.01	Intermediate Of EP-MIO-Intergard 47HS	SQ.MTR	13400	125	6758.00	844750	0.00	0.00	6758.00	844750
3	VISHAL	System:C4.01	Top Coat-(RAL-7012) Interthane 990	SQ.MTR	13400	147	6758.00	993426	0.00	0.00	6758.00	993426
Blasting & Painting For Structure												
1	TDRI YARD	System:C4.01	Abrasive Blast Clean :Sa2 1/2	SQ.MTR	13400	100	16652.19	1665219	706.38 ↘	70638.00	1735857.07	1735857.00
2	TDRI YARD	System:C4.01	Primer Of I0Z Zn(R)- Interzinc 22	SQ.MTR	13400	205	16652.19	3413698.95	706.38 ↘	144807.90	17358.57	3558506.85
3	TDRI YARD	System:C4.01	Intermediate Of EP-MIO-Intergard 47HS	SQ.MTR	13400	125	17010.35	2126293.75	713.31 ↘	89163.75	17723.66	2215457.5
4	TDRI YARD	System:C4.01	Top Coat-(RAL-7012) Interthane 990	SQ.MTR	13400	147	17010.35	2500521.45	713.31 ↘	104856.57	17723.66	2605378.02
Blasting & Painting For Structure												
1	VISHAL & TDRI YARD	System:FPU	Abrasive Blast Clean :Sa2 1/2	SQ.MTR	3300	100	5,562.20	556220	55.00 ↘	5500.00	5617.20	561720
2	VISHAL & TDRI YARD	System:FPU	Primer Of Intergard 251	SQ.MTR	3300	159	5,786.50	920053.5	55.00 ↗	8745.00	5841.50	928798.5
			Total Amount INR					1,43,99,613.30		4,23,711.22		1,48,23,324.52




Oct 10/2023
Jaswant Singh
18/10/2023

The DR India

ABSTRACT SHEET

SR. No.	LOCATION	Item Code	Description	P.O. No.	VE/092/2023-2024 REV.02	MIX	VE-02	TY-01	TY-01	RA-16 TDR/24-25/1552 Cumulative								
				P.O Dated :	20-05-2024	RA-01 TO RA-13	RA-14	RA-15	RA-16									
				Uom	As per work order	Qty.	Amount	Qty.	Amount									
Painting For Structure																		
1	VISHAL	System:C4.01	Primer Of I0Z Zn(R)- Interzinc 22	SQ.MTR	8950	205	1834750.00	5609.52	1149951.60	1119.41	229479.05	0.00	0.00	0.00	6728.93	1379430.65		
2	VISHAL	System:C4.01	Intermediate Of EP-MIO-Intergard 475HS	SQ.MTR	8950	125	1118750.00	5635.59	704448.75	1122.41	140301.25	0.00	0.00	0.00	6758.00	844750.00		
3	VISHAL	System:C4.01	Top Coat-[RAL-7012] Interthane 990	SQ.MTR	8950	147	1315650.00	5635.59	828431.73	1122.41	164994.27	0.00	0.00	0.00	6758.00	993426.00		
Blasting & Painting For Structure																		
1	TDRI YARD	System:C4.01	Abrasive Blast Clean -Sa2 1/2	SQ.MTR	13400	100	1340000.00	1476753.00	1476753.00	0.00	0.00	1884.66	188466.00	706.38	706.38	0.00	17358.57	17358.57
2	-TDRI YARD	System:C4.01	Primer Of I0Z Zn(R)- Interzinc 22	SQ.MTR	13400	205	2747000.00	14767.53	3027343.65	0.00	0.00	1884.66	386355.30	706.38	706.38	0.00	17358.57	3558506.85
3	-TDRI YARD	System:C4.01	Intermediate Of EP-MIO-Intergard 475HS	SQ.MTR	13400	125	1675000.00	15120.16	1890020.00	0.00	0.00	1890.19	236273.75	713.31	713.31	0.00	89163.75	17723.06
4	TDRI YARD	System:C4.01	Top Coat-[RAL-7012] Interthane 990	SQ.MTR	13400	147	1969800.00	15120.16	2222663.52	0.00	0.00	1890.19	277857.93	713.31	713.31	0.00	104856.57	17723.06
Blasting & Painting For Structure																		
1	VISHAL & TDRI YARD	System:FPU	Abrasive Blast Clean -Sa2 1/2	SQ.MTR	3300	100	330000.00	5422.20	542220.00	0.00	0.00	140.00	14000.00	55.00	55.00	0.00	561720.00	561720.00
2	VISHAL & TDRI YARD	System:FPU	Primer Of Intergard 251	SQ.MTR	3300	159	524700.00	5612.20	892319.80	34.30	5453.70	140.00	22260.00	55.00	8745.00	5841.50	928798.50	
Total Amount INR					12855650.00		1,27,14,172.05		5,40,228.27		11,25,212.98		4,23,711.22				1,48,23,324.52	
TOTAL																	1,48,23,324.52	




 Authorised Signatory
 Date: 16/02/2025

PROJECT: SGU Panipat Linde

LOCATION: TDRI YARD-01

CONTRACTOR : THE DR INDIA

HGU PANIPAT(C4.01)

BILL: RA-16

PO NO:VE/092/2023-2024 REV.02

PO DATE: 20/05/2024

SUMMARY SHEET

SYSTEAM-C4.01

SR NO	PAGE NO	BLASTING QTY (M2)	1st COAT QTY (M2)	2nd COAT QTY (M2)	FINISH COAT QTY (M2)	REMARK
1	1	64.42 ✓	64.42	64.42	64.42	
2	2	77.30 ✓	77.30	77.30	77.30	
3	3	53.00 ✓	53.00	53.00	53.00	
4	4	62.60 ✓	62.60	62.60	62.60	
5	5	84.90 ✓	84.90	84.90	84.90	
6	6	46.60 ✓	46.60	46.60	46.60	
7	7	35.40 ✓	35.40	35.40	35.40	
8	8	73.60 ✓	73.60	73.60	73.60	
9	9	50.85 ✓	50.85	50.85	50.85	
10	10	5.41 ✓	5.41	5.41	5.41	
11	11	9.00 ✓	9.00	9.00	9.00	
12	12	23.80 ✓	23.80	23.80	23.80	
13	13	21.80 ✓	21.80	21.80	21.80	
14	14	35.80 ✓	35.80	35.80	35.80	
15	15	34.70 ✓	34.70	34.70	34.70	
16	16	27.20 ✓	27.20	27.20	27.20	
TOTAL		706.38	706.38	706.38	706.38	M2

04/05/2024
verified:
Arun
CASHIER
18/2/25



PROJECT: SGU Panipat Linde

LOCATION: TDRI YARD-01

CONTRACTOR : THE DR INDIA

HGU PANIPAT(C4.01)

BILL: RA-16

PO NO:VE/092/2023-2024 REV.02

PO DATE: 20/05/2024

SUMMARY SHEET

SYSTEAM-FPU

13	1	55.00	55.00	0.00	0.00	
TOTAL		55.00	55.00	0.00	0.00	M2

FPU- TOP FLANGE

15	1	0.00	0.00	6.93	6.93	
TOTAL		0.00	0.00	6.93	6.93	M2

TOTAL SUMMARY SHEET

SR NO	BLASTING QTY (M2)	1st COAT QTY (M2)	2nd COAT QTY (M2)	FINISH COAT QTY (M2)	REMARK
SYSTEAM-C4.01	706.38	706.38	706.38	706.38	
SYSTEAM-FPU	55.00	55.00	0.00	0.00	
FPU- TOP FLANGE	0.00	0.00	6.93	6.93	
TOTAL	761.38	761.38	713.31	713.31	M2



After verified.
Ajeet
(AGARWAL)
18/21/25



VISHAL ENTPPRISE

DISPATCH SUMMARY

	PROJECTS NAME	SGU Panipat Linde		RA-16
	DISPATCH LOCATION	TDRI YARD-01		
SR NO	DISPATCH LOT	C4.01 -Sq.Mtr	FPU -Sq.Mtr	TOTAL Sq.Mtr
1	DISPATCH LOT NO-163	141.72 ✓		141.72
2	DISPATCH LOT NO-164	34.8 ✓		34.8
3	DISPATCH LOT NO-165	32.8 ✓		32.8
4	DISPATCH LOT NO-167	107.2 ✓		107.2
5	DISPATCH LOT NO-168	34.4 ✓		34.4
6	DISPATCH LOT NO-169	48.5 ✓	55	103.5
7	DISPATCH LOT NO-170	27.5 ✓		27.5
8	DISPATCH LOT NO-171	69.7 ✓		69.7
9	DISPATCH LOT NO-172	48.75 ✓		48.75
10	DISPATCH LOT NO-173	6.71 ✓		6.71
11	DISPATCH LOT NO-174	57.5 ✓		57.5
12	DISPATCH LOT NO-175	47.1 ✓		47.1
13	DISPATCH LOT NO-176	20.1 ✓		20.1
14	DISPATCH LOT NO-177	1.5 ✓		1.5
15	DISPATCH LOT NO-178	3.1 ✓		3.1
15	DISPATCH LOT NO-179	25 ✓		25
	TOTAL	706.38	55	761.38

Qty.
verified.
Avin
CDA#17

18/2/25



LINDE PROJECT

PAGE-10

SITE NAME : TDRI YARD-01

Work Description :-Blasting+ Primer + Mio + Finish Coats

Sr. No.	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
227	BEAM	124SX-S1-BE3061	BE3061	1	0.5	0.5	DISPATCH LOT NO-173	C4.01
228	BEAM	124SX-S1-BE3062	BE3062	1	0.2	0.2	DISPATCH LOT NO-173	C4.01
229	BEAM	124SX-S1-BE3063	BE3063	1	0.1	0.1	DISPATCH LOT NO-173	C4.01
230	BEAM	124SX-S1-BE3064	BE3064	1	0.1	0.1	DISPATCH LOT NO-173	C4.01
231	BEAM	124SX-S1-BE3093	BE3093	1	0.2	0.2	DISPATCH LOT NO-173	C4.01
232	HORIZONTAL BRACING	124SX-S1-HB3003	HB3003	1	0.4	0.4	DISPATCH LOT NO-173	C4.01
233	PLATE	124SX-S1-PL3030	PL3030	25	0.04556	1.139	DISPATCH LOT NO-173	C4.01
234	PLATE	124SX-S1-PL3031	PL3031	10	0.0421	0.421	DISPATCH LOT NO-173	C4.01
235	PLATE	124SX-S1-PL3034	PL3034	6	0.039	0.234	DISPATCH LOT NO-173	C4.01
236	PLATE	124SX-S1-PL3045	PL3045	2	0.032	0.064	DISPATCH LOT NO-173	C4.01
237	PLATE	124SX-S1-PL3052	PL3052	2	0.026	0.052	DISPATCH LOT NO-173	C4.01
238	PLATE	124SX-S1-P3046	P3046	2	0.1	0.2	DISPATCH LOT NO-174	C4.01
239	PLATE	124SX-S1-P3050	P3050	2	0.1	0.2	DISPATCH LOT NO-174	C4.01
240	PLATE	124SX-S1-P3051	P3051	2	0	0	DISPATCH LOT NO-174	C4.01
241	PLATE	124SX-S1-P3054	P3054	2	0	0	DISPATCH LOT NO-174	C4.01
242	PLATE	124SX-S1-P3056	P3056	2	0.1	0.2	DISPATCH LOT NO-174	C4.01
243	PLATE	124SX-S1-P3060	P3060	2	0.1	0.2	DISPATCH LOT NO-174	C4.01
244	PLATE	124SX-S1-P3064	P3064	1	0.1	0.1	DISPATCH LOT NO-174	C4.01
245	PLATE	124SX-S1-P3065	P3065	1	0.2	0.2	DISPATCH LOT NO-174	C4.01
246	PLATE	124SX-S1-P3067	P3067	6	0	0	DISPATCH LOT NO-174	C4.01
247	PLATE	124SX-S1-PL3029	PL3029	6	0.1	0.6	DISPATCH LOT NO-174	C4.01
248	PLATE	124SX-S1-PL3033	PL3033	1	0.1	0.1	DISPATCH LOT NO-174	C4.01
249	PLATE	124SX-S1-PL3035	PL3035	2	0	0	DISPATCH LOT NO-174	C4.01
250	PLATE	124SX-S1-PL3038	PL3038	1	0.1	0.1	DISPATCH LOT NO-174	C4.01
251	PLATE	124SX-S1-PL3039	PL3039	1	0.1	0.1	DISPATCH LOT NO-174	C4.01
					5.41	SQ.MTR		



Contractor	THE DR INDIA
Signature :	
Name :	
Degination :	PROJECT ENGG.
Date :	

Client	VISHAL ENTERPRISE
Signature	
Name	Ajay
Degination	Planning
Date	18/2/25


LINDE PROJECT

PAGE-11

SITE NAME : TDRI YARD-01

Work Description :-Blasting+ Primer + Mio + Finish Coats

Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
252	PLATE	124SX-S1-PL3042	PL3042	2	0.1	0.2	DISPATCH LOT NO-174	C4.01
253	PLATE	124SX-S1-PL3043	PL3043	1	0	0	DISPATCH LOT NO-174	C4.01
254	PLATE	124SX-S1-PL3047	PL3047	1	0	0	DISPATCH LOT NO-174	C4.01
255	PLATE	124SX-S1-PL3049	PL3049	2	0.1	0.2	DISPATCH LOT NO-174	C4.01
256	PLATE	124SX-S1-PL3051	PL3051	1	0	0	DISPATCH LOT NO-174	C4.01
257	PLATE	124SX-S1-PL3053	PL3053	2	0	0	DISPATCH LOT NO-174	C4.01
258	PLATE	124SX-S1-PL3055	PL3055	1	0.1	0.1	DISPATCH LOT NO-174	C4.01
259	PLATE	124SX-S1-PL3056	PL3056	1	0.1	0.1	DISPATCH LOT NO-174	C4.01
260	PLATE	124SX-S1-PL3058	PL3058	1	0	0	DISPATCH LOT NO-174	C4.01
261	PLATE	124SX-S1-PL3059	PL3059	1	0	0	DISPATCH LOT NO-174	C4.01
262	PLATE	124SX-S1-PL3060	PL3060	2	0.1	0.2	DISPATCH LOT NO-174	C4.01
263	ANGLE	124SX-S1-A1	A1	1	0.5	0.5	DISPATCH LOT NO-174	C4.01
264	ANGLE	124SX-S1-A3008	A3008	1	0.5	0.5	DISPATCH LOT NO-174	C4.01
265	ANGLE	124SX-S1-A3009	A3009	1	0.5	0.5	DISPATCH LOT NO-174	C4.01
266	ANGLE	124SX-S1-A3010	A3010	2	0.5	1	DISPATCH LOT NO-174	C4.01
267	ANGLE	124SX-S1-A3011	A3011	1	0.5	0.5	DISPATCH LOT NO-174	C4.01
268	ANGLE	124SX-S1-A3012	A3012	4	0.1	0.4	DISPATCH LOT NO-174	C4.01
269	BEAM	124SX-S1-BE3049	BE3049	1	0.7	0.7	DISPATCH LOT NO-174	C4.01
270	BEAM	124SX-S1-BE3053	BE3053	1	0.7	0.7	DISPATCH LOT NO-174	C4.01
271	BEAM	124SX-S1-BE3054	BE3054	1	0.4	0.4	DISPATCH LOT NO-174	C4.01
272	BEAM	124SX-S1-BE3055	BE3055	2	0.5	1	DISPATCH LOT NO-174	C4.01
273	BEAM	124SX-S1-BE3056	BE3056	1	0.2	0.2	DISPATCH LOT NO-174	C4.01
274	BEAM	124SX-S1-BE3057	BE3057	1	0.2	0.2	DISPATCH LOT NO-174	C4.01
275	BEAM	124SX-S1-BE3059	BE3059	2	0.3	0.6	DISPATCH LOT NO-174	C4.01
276	BEAM	124SX-S1-BE3066	BE3066	1	1	1	DISPATCH LOT NO-174	C4.01
						9	SQ.MTR	

 The DR India Powered by DevRang	Contractor	THE DR INDIA		Client	VISHAL ENTERPRISE
	Signature :			Signature	<i>Arin</i>
	Name :			Name	<i>Ajay</i>
	Degination :	PROJECT ENGG.		Degination	<i>Planning</i>
	Date :			Date	<i>16/2/25</i>

LINDE PROJECT

PAGE-12

SITE NAME : TDRI YARD-01

Work Description :-Blasting+ Primer + Mio + Finish Coats

Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
277	BEAM	124SX-S1-BE3068	BE3068	2	1.4	2.8	DISPATCH LOT NO-174	C4.01
278	BEAM	124SX-S1-BE3070	BE3070	1	0.3	0.3	DISPATCH LOT NO-174	C4.01
279	BEAM	124SX-S1-BE3071	BE3071	1	0.4	0.4	DISPATCH LOT NO-174	C4.01
280	BEAM	124SX-S1-BE3072	BE3072	1	0.3	0.3	DISPATCH LOT NO-174	C4.01
281	BEAM	124SX-S1-BE3075	BE3075	1	0.5	0.5	DISPATCH LOT NO-174	C4.01
282	BEAM	124SX-S1-BE3076	BE3076	1	0.6	0.6	DISPATCH LOT NO-174	C4.01
283	BEAM	124SX-S1-BE3085	BE3085	1	0.7	0.7	DISPATCH LOT NO-174	C4.01
284	BEAM	124SX-S1-BE3086	BE3086	2	0.4	0.8	DISPATCH LOT NO-174	C4.01
285	BEAM	124SX-S1-BE3087	BE3087	1	0.2	0.2	DISPATCH LOT NO-174	C4.01
286	BEAM	124SX-S1-BE3090	BE3090	6	0.3	1.8	DISPATCH LOT NO-174	C4.01
287	BEAM	124SX-S1-BE3092	BE3092	1	0.3	0.3	DISPATCH LOT NO-174	C4.01
288	BEAM	124SX-S1-BE3094	BE3094	1	0.1	0.1	DISPATCH LOT NO-174	C4.01
289	COLUMN	124SX-S1-CO3010	CO3010	1	0.9	0.9	DISPATCH LOT NO-174	C4.01
290	VERTICAL BRCING	121FX-F1-VB5	VB5	1	0.5	0.5	DISPATCH LOT NO-174	C4.01
291	VERTICAL BRCING	121FX-F1-VB3	VB3	2	0.5	1	DISPATCH LOT NO-174	C4.01
292	VERTICAL BRCING	121FX-F1-VB7	VB7	1	0.6	0.6	DISPATCH LOT NO-174	C4.01
293	VERTICAL BRCING	121FX-F1-VB4	VB4	1	0.5	0.5	DISPATCH LOT NO-174	C4.01
294	VERTICAL BRCING	121FX-F1-VB2	VB2	1	0.5	0.5	DISPATCH LOT NO-174	C4.01
295	VERTICAL BRCING	121FX-F1-VB1	VB1	1	0.6	0.6	DISPATCH LOT NO-174	C4.01
296	VERTICAL BRCING	121FX-F1-VB6	VB6	1	0.5	0.5	DISPATCH LOT NO-174	C4.01
297	COLUMN	121FX-F1-CO50	CO50	1	1.4	1.4	DISPATCH LOT NO-174	C4.01
298	COLUMN	121FX-F1-CO28	CO28	1	1.2	1.2	DISPATCH LOT NO-174	C4.01
299	COLUMN	121FX-F1-CO43	CO43	4	1.3	5.2	DISPATCH LOT NO-174	C4.01
300	COLUMN	121FX-F1-CO49	CO49	1	1.4	1.4	DISPATCH LOT NO-174	C4.01
301	COLUMN	121FX-F1-CO33	CO33	1	0.7	0.7	DISPATCH LOT NO-174	C4.01


23.8 SQ.MTR

 The DR India Powered by DevKang	Contractor	THE DR INDIA	Client Signature Name Degination Date	VISHAL ENTERPRISE
	Signature :			Ajay
	Name :			Ajay
	Degination :	PROJECT ENGG.		Planning
	Date :			18/2/15

LINDE PROJECT

PAGE-13

SITE NAME : TDRI YARD-01			Work Description :-Blasting+ Primer + Mio + Finish Coats						
Sr. No.	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	
302	COLUMN	121FX-F1-CO27	CO27	1	1.2	1.2	DISPATCH LOT NO-174	C4.01	
303	COLUMN	121FX-F1-CO17	CO17	1	2	2	DISPATCH LOT NO-174	C4.01	
304	COLUMN	121FX-F1-CO16	CO16	2	1.6	3.2	DISPATCH LOT NO-174	C4.01	
305	HORIZONTAL BRACING	214BX-F1-HB2	HB2	1	0.4	0.4	DISPATCH LOT NO-174	C4.01	
306	HORIZONTAL BRACING	214BX-F1-HB1	HB1	1	0.4	0.4	DISPATCH LOT NO-174	C4.01	
307	FRAME	901FX-F1-FR2	FR2	1	3.2	3.2	DISPATCH LOT NO-174	C4.01	
308	FRAME	124SX-S1-FR107	FR107	1	5.5	5.5	DISPATCH LOT NO-174	C4.01	
309	ROD	901FX-F1-OT20	OT20	3	0.1	0.3	DISPATCH LOT NO-174	C4.01	
310	ROD	901FX-F1-OT1	OT1	6	0.1	0.6	DISPATCH LOT NO-174	C4.01	
311	ROD	901FX-F1-OT2	OT2	18	0.1	1.8	DISPATCH LOT NO-174	C4.01	
312	ROD	901FX-F1-OT3	OT3	6	0.1	0.6	DISPATCH LOT NO-174	C4.01	
313	ROD	901FX-F1-OT4	OT4	6	0.1	0.6	DISPATCH LOT NO-174	C4.01	
314	ROD	901FX-F1-OT5	OT5	1	0.1	0.1	DISPATCH LOT NO-174	C4.01	
315	ROD	901FX-F1-OT6	OT6	1	0.1	0.1	DISPATCH LOT NO-174	C4.01	
316	ROD	901FX-F1-OT7	OT7	1	0.1	0.1	DISPATCH LOT NO-174	C4.01	
317	ROD	901FX-F1-OT8	OT8	1	0.2	0.2	DISPATCH LOT NO-174	C4.01	
318	ROD	901FX-F1-OT9	OT9	1	0.2	0.2	DISPATCH LOT NO-174	C4.01	
319	ROD	901FX-F1-OT10	OT10	1	0.1	0.1	DISPATCH LOT NO-174	C4.01	
320	ROD	901FX-F1-OT11	OT11	1	0.1	0.1	DISPATCH LOT NO-174	C4.01	
321	ROD	901FX-F1-OT12	OT12	1	0.1	0.1	DISPATCH LOT NO-174	C4.01	
322	ROD	901FX-F1-OT13	OT13	1	0.2	0.2	DISPATCH LOT NO-174	C4.01	
323	ROD	901FX-F1-OT14	OT14	1	0.2	0.2	DISPATCH LOT NO-174	C4.01	
324	ROD	901FX-F1-OT15	OT15	1	0.1	0.1	DISPATCH LOT NO-174	C4.01	
325	ROD	901FX-F1-OT16	OT16	1	0.1	0.1	DISPATCH LOT NO-174	C4.01	
326	ROD	901FX-F1-OT17	OT17	4	0.1	0.4	DISPATCH LOT NO-174	C4.01	
					21.8	SQ.MTR			




Contractor	THE DR INDIA
Signature :	
Name :	Ajay Plumber
Degination :	PROJECT ENGG.
Date :	18/2/2025

Client	VISHAL ENTERPRISE
Signature	
Name	Ajay Plumber
Degination	PROJECT ENGG.
Date	18/2/2025

LINDE PROJECT

PAGE-01


SITE NAME : TDRI YARD-01			Work Description :-Blasting+ Primer + Mio + Finish Coats						
Sr. No.	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	
1	BEAM	124SX-S1-BE140	BE140	1	1.7	1.7	DISPATCH LOT NO-163	C4.01	
2	BEAM	124SX-S1-BE456	BE456	1	5.5	5.5	DISPATCH LOT NO-163	C4.01	
3	BEAM	124SX-S1-BE783	BE783	1	4	4	DISPATCH LOT NO-163	C4.01	
4	COLUMN	124SX-S1-CO701	CO701	1	17.2	17.2	DISPATCH LOT NO-163	C4.01	
5	BEAM	124SX-S1-BE517	BE517	1	1.4	1.4	DISPATCH LOT NO-163	C4.01	
6	BEAM	124SX-S1-BE261	BE261	2	0.9	1.8	DISPATCH LOT NO-163	C4.01	
7	BEAM	124SX-S1-BE876	BE876	1	1.3	1.3	DISPATCH LOT NO-163	C4.01	
8	BEAM	124SX-S1-BE875	BE875	1	1.6	1.6	DISPATCH LOT NO-163	C4.01	
9	COLUMN	124SX-S1-CO436	CO436	1	1.1	1.1	DISPATCH LOT NO-163	C4.01	
10	COLUMN	124SX-S1-CO433	CO433	1	1.3	1.3	DISPATCH LOT NO-163	C4.01	
11	BEAM	124SX-S1-BE28	BE28	1	1.6	1.6	DISPATCH LOT NO-163	C4.01	
12	COLUMN	124SX-S1-CO414	CO414	1	1.3	1.3	DISPATCH LOT NO-163	C4.01	
13	COLUMN	124SX-S1-CO131	CO131	1	1.2	1.2	DISPATCH LOT NO-163	C4.01	
14	COLUMN	124SX-S1-CO403	CO403	1	1.3	1.3	DISPATCH LOT NO-163	C4.01	
15	BEAM	124SX-S1-BE25	BE25	1	1.6	1.6	DISPATCH LOT NO-163	C4.01	
16	COLUMN	124SX-S1-CO416	CO416	1	1.3	1.3	DISPATCH LOT NO-163	C4.01	
17	COLUMN	124SX-S1-CO434	CO434	1	1.3	1.3	DISPATCH LOT NO-163	C4.01	
18	COLUMN	124SX-S1-CO425	CO425	1	1.3	1.3	DISPATCH LOT NO-163	C4.01	
19	BEAM	124SX-S1-BE38	BE38	1	0.4	0.4	DISPATCH LOT NO-163	C4.01	
20	BEAM	124SX-S1-BE204	BE204	1	0.82	0.82	DISPATCH LOT NO-163	C4.01	
21	FRAME	124SX-S1-FR721	FR721	1	1.1	1.1	DISPATCH LOT NO-163	C4.01	
22	FRAME	124SX-S1-FR427	FR427	1	1.3	1.3	DISPATCH LOT NO-163	C4.01	
23	BEAM	124SX-S1-BE184	BE184	2	1.5	3	DISPATCH LOT NO-163	C4.01	
24	BEAM	124SX-S1-BE737	BE737	1	9.4	9.4	DISPATCH LOT NO-163	C4.01	
25	BEAM	124SX-S1-BE522	BE522	1	0.6	0.6	DISPATCH LOT NO-163	C4.01	
						64.42	SQ.MTR		



Contractor

THE DR INDIA

Signature :



Name :

Degination :

Date :

Client

VISHAL ENTERPRISE

Signature

Ajai

Name

Ajay
Planning

Degination

18/2/25

Date

LINDE PROJECT

PAGE-02

SITE NAME : TDRI YARD-01			Work Description -Blasting+ Primer + Mio + Finish Coats						
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	
26	BEAM	104SX-S1-BE310	BE310	1	5.2	5.2	DISPATCH LOT NO-163	C4.01	
27	COLUMN	101FX-F1-CO36	CO36	1	2.1	2.1	DISPATCH LOT NO-163	C4.01	
28	COLUMN	101FX-F1-CO55	CO55	1	0.9	0.9	DISPATCH LOT NO-163	C4.01	
29	BEAM	101FX-F1-BE157	BE157	1	1.2	1.2	DISPATCH LOT NO-163	C4.01	
30	COLUMN	101FX-F1-CO65	CO65	1	1.3	1.3	DISPATCH LOT NO-163	C4.01	
31	COLUMN	101FX-F1-CO35	CO35	1	1.5	1.5	DISPATCH LOT NO-163	C4.01	
32	BEAM	101FX-F1-BE181	BE181	1	3.1	3.1	DISPATCH LOT NO-163	C4.01	
33	BEAM	101FX-F1-BE161	BE161	1	0.4	0.4	DISPATCH LOT NO-163	C4.01	
34	BEAM	101FX-F1-BE5	BE5	7	2.9	20.3	DISPATCH LOT NO-163	C4.01	
35	COLUMN	114BX-F1-CO17	CO17	2	1	2	DISPATCH LOT NO-163	C4.01	
36	COLUMN	114BX-F1-CO15	CO15	2	1	2	DISPATCH LOT NO-163	C4.01	
37	COLUMN	114BX-F1-CO14	CO14	2	0.7	1.4	DISPATCH LOT NO-163	C4.01	
38	COLUMN	114BX-F1-CO33	CO33	1	0.7	0.7	DISPATCH LOT NO-163	C4.01	
39	COLUMN	114BX-F1-CO10	CO10	1	0.9	0.9	DISPATCH LOT NO-163	C4.01	
40	COLUMN	114BX-F1-CO12	CO12	1	1.1	1.1	DISPATCH LOT NO-163	C4.01	
41	COLUMN	114BX-F1-CO18	CO18	1	0.5	0.5	DISPATCH LOT NO-163	C4.01	
42	COLUMN	941FX-F1-CO5	CO5	1	4	4	DISPATCH LOT NO-163	C4.01	
43	COLUMN	941FX-F1-CO1	CO1	1	4.5	4.5	DISPATCH LOT NO-163	C4.01	
44	COLUMN	941FX-F1-CO7	CO7	1	4.2	4.2	DISPATCH LOT NO-163	C4.01	
45	FRAME	941FX-R1-FR1	FR1	1	1.3	1.3	DISPATCH LOT NO-163	C4.01	
46	FRAME	941FX-R1-FR115	FR115	1	1.5	1.5	DISPATCH LOT NO-163	C4.01	
47	BEAM	901FX-R1-BE2	BE2	1	7.6	7.6	DISPATCH LOT NO-163	C4.01	
48	BEAM	704RX-R4-BE35	BE35	1	4.2	4.2	DISPATCH LOT NO-163	C4.01	
49	COLUMN	101FX-F1-CO67	CO67	1	2	2	DISPATCH LOT NO-163	C4.01	
50	COLUMN	204BX-F1-CO14	CO14	1	3.4	3.4	DISPATCH LOT NO-163	C4.01	
							77.3	SQ.MTR	

<p>The DR India Powered By DevRang</p>	Contractor	THE DR INDIA		Client	VISHAL ENTERPRISE
	Signature :			Signature	Ajay
	Name :			Name	Ajay
	Degination :	PROJECT ENGG.		Degination	Planning
	Date :			Date	18/21/15

LINDE PROJECT

PAGE-03

SITE NAME : TDRI YARD-01			Work Description :-Blasting+ Primer + Mio + Finish Coats						
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	
51	BEAM	101FX-F1-BE127	BE127	1	2.9	2.9	DISPATCH LOT NO-164	C4.01	
52	COLUMN	101FX-F1-CO46	CO46	1	4.9	4.9	DISPATCH LOT NO-164	C4.01	
53	COLUMN	101FX-F1-CO85	CO85	1	0.6	0.6	DISPATCH LOT NO-164	C4.01	
54	VERTICAL BRCING	181FX-F1-VB8	VB8	1	0.6	0.6	DISPATCH LOT NO-164	C4.01	
55	VERTICAL BRCING	181FX-F1-VB1	VB1	1	1.4	1.4	DISPATCH LOT NO-164	C4.01	
56	VERTICAL BRCING	181FX-F1-VB12	VB12	1	0.7	0.7	DISPATCH LOT NO-164	C4.01	
57	VERTICAL BRCING	181FX-F1-VB4	VB4	1	1.5	1.5	DISPATCH LOT NO-164	C4.01	
58	BEAM	101FX-F1-BE35	BE35	1	0.5	0.5	DISPATCH LOT NO-164	C4.01	
59	BEAM	101FX-F1-BE187	BE187	1	0.4	0.4	DISPATCH LOT NO-164	C4.01	
60	VERTICAL BRCING	101FX-F1-VB3	VB3	1	0.3	0.3	DISPATCH LOT NO-164	C4.01	
61	COLUMN	101FX-F1-CO58	CO58	1	1.9	1.9	DISPATCH LOT NO-164	C4.01	
62	FRAME	111FX-F1-FR4	FR4	1	10.7	10.7	DISPATCH LOT NO-164	C4.01	
63	BEAM	101FX-F1-BE159	BE159	1	1	1	DISPATCH LOT NO-164	C4.01	
64	FRAME	124SX-S1-FR115	FR115	1	2.2	2.2	DISPATCH LOT NO-164	C4.01	
65	COLUMN	901FX-F1-CO7	CO7	1	5.2	5.2	DISPATCH LOT NO-164	C4.01	
66	FRAME	121FX-P1-FR1004	FR1004	1	3.2	3.2	DISPATCH LOT NO-165	C4.01	
67	BEAM	121FX-P1-BE1030	BE1030	5	1.1	5.5	DISPATCH LOT NO-165	C4.01	
68	BEAM	121FX-P1-BE1017	BE1017	1	0.2	0.2	DISPATCH LOT NO-165	C4.01	
69	BEAM	121FX-P1-BE1016	BE1016	1	0.6	0.6	DISPATCH LOT NO-165	C4.01	
70	BEAM	121FX-P1-BE1043	BE1043	3	0.6	1.8	DISPATCH LOT NO-165	C4.01	
71	BEAM	121FX-P1-BE1015	BE1015	1	0.1	0.1	DISPATCH LOT NO-165	C4.01	
72	FRAME	121FX-P1-FR1002	FR1002	1	3.5	3.5	DISPATCH LOT NO-165	C4.01	
73	BEAM	121FX-P1-BE1023	BE1023	1	1.1	1.1	DISPATCH LOT NO-165	C4.01	
74	BEAM	121FX-P1-BE1003	BE1003	1	1.1	1.1	DISPATCH LOT NO-165	C4.01	
75	BEAM	121FX-P1-BE1024	BE1024	1	1.1	1.1	DISPATCH LOT NO-165	C4.01	
					53	SQ.MTR			

 Powered By GevRang	Contractor	THE DR INDIA		Client	VISHAL ENTERPRISE
	Signature :			Signature	Ajay
	Name :			Name	Ajay
	Degination :	PROJECT ENGG.		Degination	Planning
	Date :			Date	18/2/2025


LINDE PROJECT

PAGE-04

SITE NAME : TDRI YARD-01

Work Description :-Blasting+ Primer + Mio + Finish Coats

Sr. No.	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
76	BEAM	121FX-P1-BE1004	BE1004	1	1.1	1.1	DISPATCH LOT NO-165	C4.01
77	BEAM	121FX-P1-BE1026	BE1026	1	1.1	1.1	DISPATCH LOT NO-165	C4.01
78	BEAM	121FX-P1-BE1027	BE1027	1	1.1	1.1	DISPATCH LOT NO-165	C4.01
79	BEAM	121FX-P1-BE1014	BE1014	1	0.2	0.2	DISPATCH LOT NO-165	C4.01
80	BEAM	121FX-P1-BE1013	BE1013	2	0.5	1	DISPATCH LOT NO-165	C4.01
81	BEAM	121FX-P1-BE1035	BE1035	1	0.5	0.5	DISPATCH LOT NO-165	C4.01
82	BEAM	121FX-P1-BE1036	BE1036	1	0.5	0.5	DISPATCH LOT NO-165	C4.01
83	BEAM	121FX-P1-BE1037	BE1037	1	0.5	0.5	DISPATCH LOT NO-165	C4.01
84	BEAM	121FX-P1-BE1038	BE1038	1	0.1	0.1	DISPATCH LOT NO-165	C4.01
85	FRAME	121FX-P1-FR1003	FR1003	1	2.4	2.4	DISPATCH LOT NO-165	C4.01
86	BEAM	121FX-P1-BE1028	BE1028	1	1	1	DISPATCH LOT NO-165	C4.01
87	BEAM	121FX-P1-BE1029	BE1029	1	1	1	DISPATCH LOT NO-165	C4.01
88	BEAM	121FX-P1-BE1006	BE1006	1	1	1	DISPATCH LOT NO-165	C4.01
89	BEAM	121FX-P1-BE1005	BE1005	1	1	1	DISPATCH LOT NO-165	C4.01
90	BEAM	121FX-P1-BE1040	BE1040	1	0.1	0.1	DISPATCH LOT NO-165	C4.01
91	BEAM	121FX-P1-BE1041	BE1041	1	0.6	0.6	DISPATCH LOT NO-165	C4.01
92	BEAM	121FX-P1-BE1042	BE1042	1	0.6	0.6	DISPATCH LOT NO-165	C4.01
93	BEAM	121FX-P1-BE1021	BE1021	1	0.6	0.6	DISPATCH LOT NO-165	C4.01
94	BEAM	121FX-P1-BE1022	BE1022	1	0.2	0.2	DISPATCH LOT NO-165	C4.01
95	BEAM	901FX-F1-BE70	BE70	1	5.5	5.5	DISPATCH LOT NO-167	C4.01
96	BEAM	901FX-F1-BE10	BE10	1	3.6	3.6	DISPATCH LOT NO-167	C4.01
97	BEAM	901FX-F1-BE116	BE116	1	8.1	8.1	DISPATCH LOT NO-167	C4.01
98	BEAM	901FX-F1-BE115	BE115	1	8.6	8.6	DISPATCH LOT NO-167	C4.01
99	BEAM	901FX-F1-BE118	BE118	1	8	8	DISPATCH LOT NO-167	C4.01
100	BEAM	901FX-F1-BE117	BE117	1	8.6	8.6	DISPATCH LOT NO-167	C4.01
101	BEAM	901FX-F1-BE71	BE71	1	5.6	5.6	DISPATCH LOT NO-167	C4.01
					62.6	SQ.MTR		




LINDE PROJECT

PAGE-05

SITE NAME : TDRI YARD-01

Work Description :-Blasting+ Primer + Mio + Finish Coats


Sr. No.	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
102	BEAM	901FX-F1-BE68	BE68	1	5.5	5.5	DISPATCH LOT NO-167	C4.01
103	BEAM	901FX-F1-BE119	BE119	1	5.8	5.8	DISPATCH LOT NO-167	C4.01
104	BEAM	901FX-F1-BE3	BE3	1	8	8	DISPATCH LOT NO-167	C4.01
105	BEAM	901FX-F1-BE132	BE132	1	6	6	DISPATCH LOT NO-167	C4.01
106	BEAM	901FX-F1-BE134	BE134	1	6.1	6.1	DISPATCH LOT NO-167	C4.01
107	FRAME	111FX-F1-FR1	FR1	1	4.2	4.2	DISPATCH LOT NO-167	C4.01
108	COLUMN	101FX-F1-CO33	CO33	1	3.1	3.1	DISPATCH LOT NO-167	C4.01
109	FRAME	124SX-S1-FR1	FR1	1	1.8	1.8	DISPATCH LOT NO-167	C4.01
110	FRAME	124SX-S1-FR141	FR141	1	1.9	1.9	DISPATCH LOT NO-167	C4.01
111	FRAME	124SX-S1-FR26	FR26	1	1.8	1.8	DISPATCH LOT NO-167	C4.01
112	BEAM	124SX-S1-BE31	BE31	1	1.1	1.1	DISPATCH LOT NO-167	C4.01
113	FRAME	124SX-S1-FR712	FR712	1	3.9	3.9	DISPATCH LOT NO-167	C4.01
114	BEAM	124SX-S1-BE103	BE103	1	10	10	DISPATCH LOT NO-167	C4.01
115	BEAM	124SX-S1-BE7	BE7	1	0.5	0.5	DISPATCH LOT NO-168	C4.01
116	BEAM	124SX-S1-BE14	BE14	4	0.6	2.4	DISPATCH LOT NO-168	C4.01
117	BEAM	124SX-S1-BE40	BE40	1	0.6	0.6	DISPATCH LOT NO-168	C4.01
118	BEAM	124SX-S1-BE861	BE861	1	1.9	1.9	DISPATCH LOT NO-168	C4.01
119	BEAM	124SX-S1-BE845	BE845	1	1.3	1.3	DISPATCH LOT NO-168	C4.01
120	BEAM	124SX-S1-BE826	BE826	1	1.3	1.3	DISPATCH LOT NO-168	C4.01
121	BEAM	124SX-S1-BE814	BE814	1	1.2	1.2	DISPATCH LOT NO-168	C4.01
122	BEAM	124SX-S1-CO731	CO731	1	1.6	1.6	DISPATCH LOT NO-168	C4.01
123	BEAM	124SX-S1-BE199	BE199	1	1.4	1.4	DISPATCH LOT NO-168	C4.01
124	BEAM	124SX-S1-FR20	FR20	1	5.1	5.1	DISPATCH LOT NO-168	C4.01
125	BEAM	124SX-S1-BE312	BE312	1	6.7	6.7	DISPATCH LOT NO-168	C4.01
126	BEAM	124SX-S1-BE278	BE278	1	1.7	1.7	DISPATCH LOT NO-168	C4.01
					84.9	SQLMTR		



Contractor

THE DR INDIA

Signature :



Name :

Degination :

PROJECT ENGG.

Date :

Client

VISHAL ENTERPRISE

Signature

Ajai

Name

Ajai

Degination

Premises
18/2/25

Date


LINDE PROJECT

PAGE-06

SITE NAME : TDRI YARD-01				Work Description :- Blasting+ Primer + Mio + Finish Coats					
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	
127	BEAM	124SX-S1-BE335	BE336	1	3.3	3.3	DISPATCH LOT NO-168	C4.01	
128	BEAM	124SX-S1-BE12	BE12	9	0.6	5.4	DISPATCH LOT NO-168	C4.01	
129	BEAM	124SX-S1-BE157	BE157	1	7.5	7.5	DISPATCH LOT NO-169	C4.01	
130	COLUMN	124SX-S1-C0704	CO704	1	3.5	3.5	DISPATCH LOT NO-169	C4.01	
131	BEAM	124SX-S1-BE354	BE354	1	11	11	DISPATCH LOT NO-169	C4.01	
132	VERTICAL BRCING	124SX-S1-VB403	VB403	2	0.2	0.4	DISPATCH LOT NO-169	C4.01	
133	HORIZONTAL BRACING	124SX-S1-HB125	HB125	1	0.2	0.2	DISPATCH LOT NO-169	C4.01	
134	VERTICAL BRCING	124SX-S1-VB2	VB2	2	0.3	0.6	DISPATCH LOT NO-169	C4.01	
135	HORIZONTAL BRACING	124SX-S1-HB112	HB112	1	0.2	0.2	DISPATCH LOT NO-169	C4.01	
136	HORIZONTAL BRACING	124SX-S1-HB129	HB129	2	0.4	0.8	DISPATCH LOT NO-169	C4.01	
137	HORIZONTAL BRACING	124SX-S1-HB418	HB418	1	0.2	0.2	DISPATCH LOT NO-169	C4.01	
138	HORIZONTAL BRACING	124SX-S1-HB416	HB416	1	0.2	0.2	DISPATCH LOT NO-169	C4.01	
139	HORIZONTAL BRACING	124SX-S1-HB434	HB434	1	0.3	0.3	DISPATCH LOT NO-169	C4.01	
140	VERTICAL BRCING	124SX-S1-VB438	VB438	1	0.3	0.3	DISPATCH LOT NO-169	C4.01	
141	HORIZONTAL BRACING	124SX-S1-HB114	HB114	1	0.3	0.3	DISPATCH LOT NO-169	C4.01	
142	VERTICAL BRCING	124SX-S1-VB401	VB401	2	0.3	0.6	DISPATCH LOT NO-169	C4.01	
143	HORIZONTAL BRACING	124SX-S1-HB107	HB107	1	0.2	0.2	DISPATCH LOT NO-169	C4.01	
144	FRAME	124SX-S1-FR19	FR19	1	4.3	4.3	DISPATCH LOT NO-169	C4.01	
145	BEAM	124SX-S1-BE154	BE154	1	1	1	DISPATCH LOT NO-169	C4.01	
146	BEAM	124SX-S1-BE107	BE107	1	1.8	1.8	DISPATCH LOT NO-169	C4.01	
147	FRAME	124SX-S1-FR2	FR2	1	1.4	1.4	DISPATCH LOT NO-169	C4.01	
148	FRAME	124SX-S1-FR734	FR734	1	0.6	0.6	DISPATCH LOT NO-169	C4.01	
149	VERTICAL BRCING	104SX-S1-VB15	VB15	1	0.2	0.2	DISPATCH LOT NO-169	C4.01	
150	VERTICAL BRCING	104SX-S1-VB615	VB615	1	1	1	DISPATCH LOT NO-169	C4.01	
151	BEAM	104SX-S1-BE856	BE856	1	1.3	1.3	DISPATCH LOT NO-169	C4.01	

46.6

SQ.MTR

 The DR India Powered By DevKang	Contractor	THE DR INDIA	 Ajay Punnim 18/21/25	Client	VISHAL ENTERPRISE
	Signature :			Signature	
	Name :			Name	
	Degination :	PROJECT ENGG.		Degination	
	Date :			Date	

LINDE PROJECT

PAGE-07

SITE NAME : TDRI YARD-01


Work Description :-Blasting+ Primer + Mio + Finish Coats

Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
152	BEAM	104SX-S1-BE284	BE284	1	5.2	5.2	DISPATCH LOT NO-169	C4.01
153	BEAM	104SX-S1-BE280	BE280	1	5.4	5.4	DISPATCH LOT NO-169	C4.01
154	BEAM	704RX-R2-BE634	BE634	1		0	DISPATCH LOT NO-169	C4.01
155	FRAME	121FX-P1-FR1006	FR1006	1	1.6	1.6	DISPATCH LOT NO-170	C4.01
156	BEAM	121FX-P1-BE1002	BE1002	3	0.9	2.7	DISPATCH LOT NO-170	C4.01
157	FRAME	121FX-P1-FR1001	FR1001	1	1.8	1.8	DISPATCH LOT NO-170	C4.01
158	BEAM	121FX-P1-BE1029	BE1029	1	1	1	DISPATCH LOT NO-170	C4.01
159	BEAM	121FX-P1-BE1011	BE1011	1	0.6	0.6	DISPATCH LOT NO-170	C4.01
160	BEAM	121FX-P1-BE1010	BE1010	1	0.2	0.2	DISPATCH LOT NO-170	C4.01
161	BEAM	121FX-P1-BE1012	BE1012	1	0.1	0.1	DISPATCH LOT NO-170	C4.01
162	BEAM	121FX-P1-BE1034	BE1034	1	1.1	1.1	DISPATCH LOT NO-170	C4.01
163	BEAM	121FX-P1-BE1025	BE1025	1	1.1	1.1	DISPATCH LOT NO-170	C4.01
164	BEAM	121FX-P1-BE1026	BE1026	1	1.1	1.1	DISPATCH LOT NO-170	C4.01
165	FRAME	121FX-P1-FR1005	FR1005	1	3.4	3.4	DISPATCH LOT NO-170	C4.01
166	BEAM	121FX-P1-BE1019	BE1019	2	0.6	1.2	DISPATCH LOT NO-170	C4.01
167	BEAM	121FX-P1-BE1044	BE1044	1	0.6	0.6	DISPATCH LOT NO-170	C4.01
168	BEAM	121FX-P1-BE1045	BE1045	1	0.6	0.6	DISPATCH LOT NO-170	C4.01
169	BEAM	121FX-P1-BE1020	BE1020	1	0.2	0.2	DISPATCH LOT NO-170	C4.01
170	BEAM	121FX-P1-BE1018	BE1018	1	0.2	0.2	DISPATCH LOT NO-170	C4.01
171	BEAM	121FX-P1-BE1005	BE1005	1	1	1	DISPATCH LOT NO-170	C4.01
172	BEAM	121FX-P1-BE1031	BE1031	1	1.2	1.2	DISPATCH LOT NO-170	C4.01
173	BEAM	121FX-P1-BE1009	BE1009	1	1.2	1.2	DISPATCH LOT NO-170	C4.01
174	BEAM	121FX-P1-BE1033	BE1033	1	1.2	1.2	DISPATCH LOT NO-170	C4.01
175	BEAM	121FX-P1-BE1032	BE1032	1	1.2	1.2	DISPATCH LOT NO-170	C4.01
176	FRAME	121FX-P1-FR1007	FR1007	1	1.5	1.5	DISPATCH LOT NO-170	C4.01

35.4 SQ.MTR



Contractor	THE DR INDIA	Client	VISHAL ENTERPRISE
Signature :		Signature	Ajay
Name :		Name	Pramod
Degination :	PROJECT ENGG	Degination	
Date :		Date	18/2/25



LINDE PROJECT

PAGE-08

SITE NAME : TDRI YARD-01			Work Description :-Blasting+ Primer + Mio + Finish Coats						
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	
177	BEAM	121FX-P1-BE1001	BE1001	3	0.9 ~	2.7	DISPATCH LOT NO-170	C4.01	
178	BEAM	124SX-S1-BE824	BE824	1	0.5	0.5	DISPATCH LOT NO-171	C4.01	
179	BEAM	124SX-S1-BE67	BE67	2	1.6	3.2	DISPATCH LOT NO-171	C4.01	
180	BEAM	124SX-S1-BE561	BE561	1	3.6	3.6	DISPATCH LOT NO-171	C4.01	
181	BEAM	124SX-S1-BE64	BE64	1	1.4	1.4	DISPATCH LOT NO-171	C4.01	
182	BEAM	124SX-S1-BE61	BE61	1	1.4	1.4	DISPATCH LOT NO-171	C4.01	
183	BEAM	124SX-S1-BE588	BE588	1	0.6	0.6	DISPATCH LOT NO-171	C4.01	
184	BEAM	124SX-S1-BE252	BE252	1	1.7	1.7	DISPATCH LOT NO-171	C4.01	
185	BEAM	124SX-S1-BE812	BE812	1	1.3	1.3	DISPATCH LOT NO-171	C4.01	
186	BEAM	124SX-S1-BE785	BE785	1	1.5	1.5	DISPATCH LOT NO-171	C4.01	
187	BEAM	124SX-S1-BE624	BE624	2	1.9	3.8	DISPATCH LOT NO-171	C4.01	
188	BEAM	124SX-S1-BE491	BE491	1	5.2	5.2	DISPATCH LOT NO-171	C4.01	
189	COLUMN	124SX-S1-CO409	CO409	1	0.9	0.9	DISPATCH LOT NO-171	C4.01	
190	COLUMN	124SX-S1-CO447	CO447	1	0.5	0.5	DISPATCH LOT NO-171	C4.01	
191	BEAM	124SX-S1-BE758	BE758	1	4.8	4.8	DISPATCH LOT NO-171	C4.01	
192	BEAM	124SX-S1-BE429	BE429	1	11.9	11.9	DISPATCH LOT NO-171	C4.01	
193	FRAME	124SX-S1-FR17	FR17	1	13.5	13.5	DISPATCH LOT NO-171	C4.01	
194	BEAM	124SX-S1-BE81	BE81	1	3.3	3.3	DISPATCH LOT NO-171	C4.01	
195	COLUMN	124SX-S1-CO153	CO153	1	0.6	0.6	DISPATCH LOT NO-171	C4.01	
196	BEAM	111FX-F1-BE16	BE16	1	0.7	0.7	DISPATCH LOT NO-171	C4.01	
197	BEAM	124SX-S1-CO417	CO417	1	3.5	3.5	DISPATCH LOT NO-171	C4.01	
198	BEAM	124SX-S1-CO709	CO709	1	2.9	2.9	DISPATCH LOT NO-171	C4.01	
199	BEAM	124SX-S1-CO710	CO710	1	2.9	2.9	DISPATCH LOT NO-171	C4.01	
200	BEAM	124SX-S1-BE524	BE524	1	0.6	0.6	DISPATCH LOT NO-172	C4.01	
201	BEAM	124SX-S1-BE810	BE810	1	0.6	0.6	DISPATCH LOT NO-172	C4.01	
						73.6	SQMTR		

 <p>The DR India Powered by DevRang</p>	Contractor	THE DR INDIA		Client	VISHAL ENTERPRISE
	Signature :			Signature	Ajay
	Name :			Name	Ajay
	Degination :	PROJECT ENGG.		Degination	Planning
	Date :			Date	18/2/25

LINDE PROJECT

PAGE-09

SITE NAME : TDRI YARD-01			Work Description : Blasting+ Primer + Mio + Finish Coats						
Sr. No.	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	
202	BEAM	124SX-S1-BE51	BE517	1	0.4	0.4	DISPATCH LOT NO-172	C4.01	
203	BEAM	124SX-S1-BE663	BE663	1	1.2	1.2	DISPATCH LOT NO-172	C4.01	
204	COLUMN	124SX-S1-CO708	CO708	1	1.8	1.8	DISPATCH LOT NO-172	C4.01	
205	BEAM	124SX-S1-BE901	BE901	1	11.2	11.2	DISPATCH LOT NO-172	C4.01	
206	BEAM	124SX-S1-BE316	BE316	1	13.1	13.1	DISPATCH LOT NO-172	C4.01	
207	BEAM	124SX-S1-BE185	BE185	1	2.4	2.4	DISPATCH LOT NO-172	C4.01	
208	BEAM	124SX-S1-BE431	BE431	1	4.8	4.8	DISPATCH LOT NO-172	C4.01	
209	BEAM	124SX-S1-BE191	BE191	1	4.9	4.9	DISPATCH LOT NO-172	C4.01	
210	COLUMN	121FX-F1-CO46	CO46	1	0.4	0.4	DISPATCH LOT NO-172	C4.01	
211	COLUMN	121FX-F1-CO39	CO39	1	0.5	0.5	DISPATCH LOT NO-172	C4.01	
212	COLUMN	121FX-F1-CO34	CO34	1	0.4	0.4	DISPATCH LOT NO-172	C4.01	
213	COLUMN	121FX-F1-CO35	CO35	1	0.4	0.4	DISPATCH LOT NO-172	C4.01	
214	COLUMN	121FX-F1-CO36	CO36	4	0.4	1.6	DISPATCH LOT NO-172	C4.01	
215	COLUMN	121FX-F1-CO37	CO37	1	0.4	0.4	DISPATCH LOT NO-172	C4.01	
216	COLUMN	121FX-F1-CO38	CO38	1	0.4	0.4	DISPATCH LOT NO-172	C4.01	
217	COLUMN	121FX-F1-CO54	CO54	1	0.4	0.4	DISPATCH LOT NO-172	C4.01	
218	COLUMN	121FX-F1-CO53	CO53	1	0.4	0.4	DISPATCH LOT NO-172	C4.01	
219	COLUMN	121FX-F1-CO48	CO48	2	0.4	0.8	DISPATCH LOT NO-172	C4.01	
220	COLUMN	121FX-F1-CO52	CO52	1	0.4	0.4	DISPATCH LOT NO-172	C4.01	
221	COLUMN	121FX-F1-CO40	CO40	1	0.5	0.5	DISPATCH LOT NO-172	C4.01	
222	BEAM	201FX-F1-BE1	BE1	1	1.07	1.07	DISPATCH LOT NO-172	C4.01	
223	PLATE	101FX-F1-PL15	PL15	2	0.04	0.08	DISPATCH LOT NO-172	C4.01	
224	BEAM	124SX-S1-BE3048	BE3048	1	0.4	0.4	DISPATCH LOT NO-173	C4.01	
225	BEAM	124SX-S1-BE3058	BE3058	3	0.8	2.4	DISPATCH LOT NO-173	C4.01	
226	BEAM	124SX-S1-BE3060	BE3060	1	0.5	0.5	DISPATCH LOT NO-173	C4.01	

50.85

SQ.MTR

Contractor	THE DR INDIA		Client	VISHAL ENTERPRISE
Signature :			Signature	Ajins
Name :			Name	Ajwai
Degination :	PROJECT ENGG.		Degination	Plumbers
Date :			Date	18/21/25


LINDE PROJECT

PAGE-15

SITE NAME : TDRI YARD-01			Work Description :-Blasting+ Primer + Mio + Finish Coats					
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
349	BEAM	121FX-P1-BE2011	BE2011	2	1	2	DISPATCH LOT NO-175	C4.01
350	FRAME	121FX-P1-FR2007	FR2007	1	1.7	1.7	DISPATCH LOT NO-175	C4.01
351	BEAM	121FX-P1-BE2019	BE2019	1	0.2	0.2	DISPATCH LOT NO-175	C4.01
352	FRAME	121FX-P1-FR2002	FR2002	1	2.8	2.8	DISPATCH LOT NO-175	C4.01
353	BEAM	121FX-P1-BE2001	BE2001	1	0.3	0.3	DISPATCH LOT NO-175	C4.01
354	BEAM	121FX-P1-BE2002	BE2002	1	0.6	0.6	DISPATCH LOT NO-175	C4.01
355	BEAM	121FX-P1-BE2003	BE2003	2	0.5	1	DISPATCH LOT NO-175	C4.01
356	BEAM	121FX-P1-BE2004	BE2004	1	0.6	0.6	DISPATCH LOT NO-175	C4.01
357	BEAM	121FX-P1-BE2029	BE2029	1	1	1	DISPATCH LOT NO-175	C4.01
358	BEAM	121FX-P1-BE2028	BE2028	1	1	1	DISPATCH LOT NO-175	C4.01
359	BEAM	121FX-P1-BE2013	BE2013	1	1	1	DISPATCH LOT NO-175	C4.01
360	LOOSE WASHER PLATE	LOOSE PLATE	PLATE	44	0	0	DISPATCH LOT NO-175	C4.01
361	PLATE	121FX-F1-PL2	PL2	4	0.06	0.24	DISPATCH LOT NO-176	C4.01
362	PLATE	121FX-F1-PL1	PL1	2	0.07	0.14	DISPATCH LOT NO-176	C4.01
363	OT	104SX-S1-OT602	OT602	2	3.98	7.96	DISPATCH LOT NO-176	C4.01
364	OT	204BX-S1-OT1	OT1	1	3.98	3.98	DISPATCH LOT NO-176	C4.01
365	OT	101FX-F1-OT1	OT1	1	3.8	3.8	DISPATCH LOT NO-176	C4.01
366	OT	114BX-S1-OT1	OT1	1	3.98	3.98	DISPATCH LOT NO-176	C4.01
367	FRAME	121-FX-F1-FR1	FR1	1	1.5	1.5	DISPATCH LOT NO-177	C4.01
368	BEAM	121FX-P1-BE2022	BE2022	1	0.2	0.2	DISPATCH LOT NO-178	C4.01
369	BEAM	124SX-S1-BE3065	BE3065	1	0.7	0.7	DISPATCH LOT NO-178	C4.01

34.7

SQ.MTR

 The DR India Powered By DevRang	Contractor	THE DR INDIA		Client Signature Name Degination Date	VISHAL ENTERPRISE
	Signature :				Ajay
	Name :				Ajay
	Degination :	PROJECT ENGG.			Premier
	Date :				18/2/20

LINDE PROJECT

PAGE-16

SITE NAME : TDRI YARD-01			Work Description :-Blasting+ Primer + Mio + Finish Coats					
Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT
370	BEAM	124SX-S1-BE29	BE20	1	1.8	1.8	DISPATCH LOT NO-178	C4.01
371	VERTICAL BRCING	104SX-S1-VB62	VB62	1	0.4	0.4	DISPATCH LOT NO-178	C4.01
372	BEAM	124SX-S1-BE251	BE251	1	14.4	14.4	DISPATCH LOT NO-179	C4.01
373	BEAM	901FX-F1-CO21	CO21	1	10.6	10.6	DISPATCH LOT NO-179	C4.01
						0		C4.01

	Contractor		Client VISHAL ENTERPRISE Signature Name Degination Date
	Signature :		
	Name :		
	Degination :		
	PROJECT ENGG.		
	Date :		

LINDE PROJECT

PAGE-01

SITE NAME : TDRI YARD-01

Sr. No	Type of Member	DRAWING NO.	Mark No.	Work Description :-Blasting+ Primer					
				Work Done Qty (Nos)	per member sq.mtr	Work Done Total sq.mtr	DISPATCH LOT	DESCRIPTION OF PROJECT	
1	BEAM	124SX-S1-BE339		1	6.8	6.8	DISPATCH LOT NO-169	FPU	
2	BEAM	124SX-S1-BE411		1	11.2	11.2	DISPATCH LOT NO-169	FPU	
3	BEAM	124SX-S1-BE279		1	16.4	16.4	DISPATCH LOT NO-169	FPU	
4	BEAM	124SX-S1-BE712		1	11.3	11.3	DISPATCH LOT NO-169	FPU	
5	BEAM	124SX-S1-BE85		1	4.5	4.5	DISPATCH LOT NO-169	FPU	
6	BEAM	124SX-S1-BE88		1	4.8	4.8	DISPATCH LOT NO-169	FPU	
7						0			
8						0			
9						0			
10						0			
						55	SQ.MTR		
	Contractor	THE DR INDIA					Client	VEPL	
	Signature :						Signature		
	Name :						Name		
	Degination	PROJECT ENGG.					Degination		
	Date :						Date		

THE DR INDIA									
PROJECT NAME		LINDE PROJECT (FPU)			DATE				
CONTRACTOR		THE DR INDIA			PAGE NO	1			
AREA/LOCATION		TDRI YARD-01			PO No.	VE/092/2023-2024 REV.02 DATE:-20-05-2024			
Sr No	ID No./ Mark No.	Member details	Parts details	L(m)	B(m)	Depth/Qty	Qty	Total Sq. Mtr	Remarks
1	124SX-S1-BE339	NPB 300*150	TOP FLANGE	4.9	0.15	1	1	0.735	DISPATCH LOT NO-169
2	124SX-S1-BE411	NPB 400*180	TOP FLANGE	5.48	0.18	1	1	0.9864	DISPATCH LOT NO-169
3	124SX-S1-BE279	NPB 300*150	TOP FLANGE	6.52	0.15	1	1	0.978	DISPATCH LOT NO-169
4	124SX-S1-BE279	ISMB 260*250	ATTECH BEAM	0.53	1.52	1	1	0.8056	DISPATCH LOT NO-169
5	124SX-S1-BE279	TOP PLATE	PLT	0.3	0.3	2	2	0.36	DISPATCH LOT NO-169
6	124SX-S1-BE279	PLATE	PLT	1.63	0.36	1	1	0.5868	DISPATCH LOT NO-169
7	124SX-S1-BE279	ISMB 200*100	PLT	0.52	0.8	1	1	0.416	DISPATCH LOT NO-169
8	124SX-S1-BE712	NPB 400*180	TOP FLANGE	5.48	0.18	1	1	0.9864	DISPATCH LOT NO-169
9	124SX-S1-BE712	PLATE	TOP FLANGE	0.65	0.1	1	1	0.065	DISPATCH LOT NO-169
10	124SX-S1-BE712	PLATE	TOP FLANGE	0.2	0.1	1	1	0.02	DISPATCH LOT NO-169
11	124SX-S1-BE85	NPB 300*150	TOP FLANGE	3.3	0.15	1	1	0.495	DISPATCH LOT NO-169
12	124SX-S1-BE88	NPB 300*150	TOP FLANGE	3.3	0.15	1	1	0.495	DISPATCH LOT NO-169
					6.9292				
Contractor			TDRI				Client	VISHAL ENTERPRISE	
Signature			Signature				Signature	Ajay	
Name	BHOLANATH MAHATO		Name	JIGNESH JIREMALI			Name	Ajay	
Degination	SITE SUPERVISOR		Degination	PROJECTs ENGINEER			Degination	Planning	
Date			Date				Date	18/2/25	