



VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED GROUP OF COMPANIES

ULTRASONIC TEST REPORT

JOB DETAILS

CLIENT	SURAJ ROSHNI	REPORT NO.	VE/SURYA-25/STR/UT/1
PROJECT	SURYA-25	REPORT DATE	20/03/2025
W.O. NO./CONTRACT NO	898989890000	TEST DATE	20/03/2025
PROCEDURE NO.	PRS/5	ACCEPTANCE STANDARD	AWS D1.1

TEST DETAILS

Surface Condition	AS WELDED	Extent of examination	10%
Examination Stage	FINAL	Examination Surface	SMOOTH
Technique	PULSE ECHO (CONTACT + MANUAL)	Basic Cal. Block	V2 BLOCK
Equipment Model & Make	SITESCAN 140	Reference Block Id	V1 BLOCK
Equipment No	NDT-UT-VE-01	Scanning Sensitivity Level	REF. + 14dB
Couplant	WATER	Ref. Sensitivity Level	60% FSH FROM 0.059 INCH SDH OF V1 BLOCK

CALIBRATION DETAILS

SEARCH UNIT SR. NO.	2239 (70 DEGREE) & 28074 (0 DEGREE)	TEST RANGE	0 - 4 inch
MODEL	MBW70N4 & MMEB4H	REF DB	57
WAVE MODE	TRANSVERSE & LONGITUDINAL	TRANS. CORR.	YES
FREQ	4	REFERANGLE	70 DEGREE

RESULT SUMMARY

SR No.	DRAWING NO.	REV	ASSEMBLY NUMBER	GRID NUMBER	GRID QTY	PROFILE	TYPE OF WELD	WELDING PROCESS	WELDER NO.	THICKNESS (mm)	DISC. TYPE	TEST RESULT (ACC/REJ)	REMARKS
1	TCE-13282A-CV-2026-ST-30306-ASS-B21	1	B21	B21-1	5	NPB300X150X49.32	CJP	FCAW	W-106	8	NRI	ACC	--
2	TCE-13282A-CV-2026-ST-30306-ASS-B21	1	B21	B21-2	6	NPB300X150X49.32	CJP	FCAW	W-106	8	NRI	ACC	--
3	TCE-13282A-CV-2026-ST-30306-ASS-B11	2	B11	B11	1	NPB300X150X49.32	FILLET,CJP	FCAW	W-106	8	NRI	ACC	--

NOTE													
	EXAMINED BY (LEVEL II / III)					VE APPROVED BY (LEVEL II / III)				WITNESSED / APPROVED / REVIEWED BY (CLIENT / TPIA)			
SIGNATURE													
NAME						SHIVANG DIWAKAR							
DATE						20/03/2025							

VE-QA-FORMAT-50