



VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED GROUP OF COMPANIES

RADIOGRAPHY TEST REPORT (STRUCTURAL)

CLIENT	SURAJ ROSHNI	PO/W.O. NO.	898989890000	REPORT NO.	VE/SURYA-25/STR/RT/4			
PROJECT	SURYA-25	PROCEDURE NO.	VEPL/DCM/ITP/001	REPORT DATE	02/04/2025			
SOURCE	Ir-192	FILM TYPE	D7	TEST DATE	02/04/2025			
STRENGHT	20 Ci	SENSITIVITY	2%	DENSITY	2 to 4			
PENETRAMETER	ASTM 1B	ACCEPTANCE STANDARD	AWS D1.1	FRONT	0.15 MM		BACK	0.15 MM

RESULT SUMMARY

SR No.	GRID NUMBER	GRID QTY	DRAWING NO.	ASSEMBLY NUMBER	PROFILE	WELDING PROCESS	WELDER NO.	THICKNESS (mm)	SFD	EXPO TIME	TECHNIQUE	SEGMENT	FILM SIZE	OBSERVATION	RESULT
1	FR7-1	1	TCE-13282A-CV-2026-ST-30306-ASS-FR7	FR7	ISMB200	SMAW	S-AB13	12 MM	10"	2 MIN	SWSI	A-B	15"X4"	NSD	ACC
2	FR7-1	1	TCE-13282A-CV-2026-ST-30306-ASS-FR7	FR7	ISMB200	SMAW	S-AB13	12 MM	10"	2 MIN	SWSI	A-B	15"X4"	NSD	ACC
3	FR7-3	1	TCE-13282A-CV-2026-ST-30306-ASS-FR7	FR7	ISMB200	SMAW	S-AB13	12 MM	10"	2 MIN	SWSI	A-B	15"X4"	NSD	ACC
4	FR7-3	1	TCE-13282A-CV-2026-ST-30306-ASS-FR7	FR7	ISMB200	SMAW	S-AB13	12 MM	10"	2 MIN	SWSI	B-C	15"X4"	NSD	ACC

NOTE															
	VE QC (L-II/III)							CLIENT-QC / TPI							
SIGNATURE															
NAME	SHIVANG DIWAKAR														
DATE	02/04/2025														

VE-DOC-16 REV.00



VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED GROUP OF COMPANIES

RADIOGRAPHY TEST REPORT (STRUCTURAL)

CLIENT	SURAJ ROSHNI	PO/W.O. NO.	898989890000	REPORT NO.	VE/SURYA-25/STR/RT/4		
PROJECT	SURYA-25	PROCEDURE NO.	VEPL/DCM/ITP/001	REPORT DATE	02/04/2025		
SOURCE	Ir-192	FILM TYPE	D7	TEST DATE	02/04/2025		
STRENGTH	20 Ci	SENSITIVITY	2%	DENSITY	2 to 4		
PENETRATOR	ASTM 1B	ACCEPTANCE STANDARD	AWS D1.1	FRONT	0.15 MM	BACK	0.15 MM

RESULT SUMMARY

SR No.	GRID NUMBER	GRID QTY	DRAWING NO.	ASSEMBLY NUMBER	PROFILE	WELDING PROCESS	WELDER NO.	THICKNESS (mm)	SFD	EXPO TIME	TECHNIQUE	SEGMENT	FILM SIZE	OBSERVATION	RESULT
5	FR7-3	1	TCE-13282A-CV-2026-ST-30306-ASS-FR7	FR7	ISMB200	SMAW	S-AB13	12 MM	10"	2 MIN	SWSI	A-B	15"X4"	NSD	ACC
6	FR7-3	1	TCE-13282A-CV-2026-ST-30306-ASS-FR7	FR7	ISMB200	SMAW	S-AB13	12 MM	10"	2 MIN	SWSI	B-C	15"X4"	NSD	ACC

NOTE															
	VE QC (L-II/III)							CLIENT-QC / TPI							
SIGNATURE															
NAME	SHIVANG DIWAKAR														
DATE	02/04/2025														

VE-DOC-16 REV.00