



VISHAL ENTERPRISE & VRISHAL ENGINEERING PRIVATE LIMITED GROUP OF COMPANIES

MIO PAINT INSPECTION REPORT

CLIENT	SURAJ ROSHNI	PROJECT	SURYA-25	REPORT NO.	VE/SURYA-25/STR/MIO/7
WO/PO NO	898989890000	PROCEDURE NO.	VEPL/DCM/ITP/001	OFFER DATE	25/03/2025

WEATHER CONDITION

ACTIVITY	DATE PERFORMED	START TIME - 12:25				FINISH TIME- 15:26			
		SURFACE OR METAL TEMP °C	DEW POINT °C	RELATIVE HUMIDITY %	AMBIENT TEMP °C	SURFACE OR METAL TEMP °C	DEW POINT °C	RELATIVE HUMIDITY %	AMBIENT TEMP °C
MIO Coat	24/03/2025	28	22	67	29	30	23	71	32

INTERMEDIATE / MIO COATING

MIO PAINT/SHADE	SIGMA 620	APP. METHOD	SPRAY	MIO DATE	24/03/2025		
PAINT MANUFACTURER	SIGMA PPG	DFT RANGE	200 microns (Including Primer : 300 microns)	HARD DRY TIME	4 HOUR		
PAINT BATCH NO. (BASE)	Q089256	MANUFACTURE DATE	14/01/2025	SHELF LIFE	1 YEAR		
PAINT BATCH NO. (HARDNER)	Q089255						
SR. NO.	DRAWING NO.	REV	ASSEMBLY NUMBER	GRID NUMBER	GRID QTY	Average DFT	ACC/REJ
1	TCE-13282A-CV-2026-ST-30306-ASS-B1	0	B1	B1-1	5	306 - 312	ACC
2	TCE-13282A-CV-2026-ST-30306-ASS-B1	0	B1	B1-2	5	315 - 320	ACC
3	TCE-13282A-CV-2026-ST-30306-ASS-B2	0	B2	B2-2	50	310 - 330	ACC
NOTE			--				
	VISHAL QC			CLIENT / TPIA			
SIGN							
NAME	SHIVANG DIWAKAR						
DATE	25/03/2025						

VE-STR-16C